

ASHWARYA BANKA & CO. Chartered Accountants	Form -REG 3 Off. : 161-P, Ghosh Compound Jasharatpur East, Near Old Petrol Pump Gorakhpur- 273004, U.P. Mobile: 0-9415270008
--	--

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on : 31 March 2022

Certification work Assigned vide letter No. AIL/SH/CERT./2018-19/0003

Dated :- 02/12/2023

Subject: Certificate of amount incurred on [SILVER HEIGHTS] for Construction of **ASHISH INFRAESTATE LIMITED** Tower 01 (ONE) situated on Khasra no./Plot No. 183,184, demarcated by its boundaries (latitude and longitude of the end-points) 26°49'25"to the North,26°49'26" to the South, 83°24'25" to the East 83°24'27" to the West of Village : Gulharia, Tehsil : Sadar Competent Authority/Development Authority : Gorakhpur Development Authority, District : Gorakhpur , PIN 273013, admeasuring 2967.19 sq. meter area, being developed by Ashish Infraestate Limited **having RERA Registration No .UPRERAPRM20014** , Designated A/C No. 86791010001288, 86791010001177 Bank- Canara Bank


S.No.	Particulars	Rs.in lacs	Rs. In lacs
		Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost	--	0.00
	(a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;		
	(b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;	--	0.00
	(c) Acquisition cost of TDR (Transfer of Development Rights), if any;	--	0.00
	(d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges,	--	0.00
	(e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	--	0.00
	SUB TOTAL LAND COST (in Rs.)	0.00	0.00

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees		
	(a) Fees paid to RERA	0.00	1.50
	(b) Fees paid to Local Authority	16.00	38.56
	(c) Consultant/Architect Fees (directly attributable to project)	24.00	6.17
	(d) Any other (specify)		
	SUB TOTAL FEES PAID (in Rs.)	40.00	46.23
3A	Cost of Development And construction		
	(a) Cost of services (water, electricity to construction site) , Site Overheads;	1100.00	279.53
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);		
	(c) Cost of material actually purchased;	1530.00	741.21
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	50.00	30.57
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	2680.00	1051.31
	Cost of construction incurred (As Certified by Project Engineer)	2166.56	1200.43
3B			
3C	Total Construction Cost (Lower of 3A and 3B.)	2680.00	1051.31

3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	153.32	102.89
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	2833.32	1154.20
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	2873.32	1200.43
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	55.40%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	41.78%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)	311.98	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	218.39	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	1200.43	
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	530.35	
11	Balance available in Designated A/c.	0.00	
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	670.08	

This certificate is being issued on specific request of M/s Ashish Infraestate Limited for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief. We Further state that no separate Bank Account for expenditure only is opened by the company and all expenditures are made through one account only ie. 86791010001177

For, M/s Ashwarya Banka & Co.
Chartered Accountants
FRN: 032807C



Ashwarya Banka
Proprietor
M No: 530003
UDIN: 23530003BGZAAQ9452

Date: 02.12.2023
Place: Gorakhpur