

ENGINEER'S CERTIFICATE (On Letter Head)

Form-REG-2

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

NO.....

DATE: 10/10/2025

INFORMATION AS ON 30.09.2025

SUBJECT: CERTIFICATE OF AMOUNT INCURRED FOR CONSTRUCTION AND DEVELOPMENT OF THE PROJECT EROS SAMPOORNAM-3 NO OF BUILDING/II TOWER OF THE PROJECT PROJECT REGISTRATION NO (UPRERAPRJ512436/07/2024) SITUATE ON THE KHASRA NO / PLOT NO GH-01, SECTOR 02 TEHSIL DADRI COMPETENT / DEVELOPMENT AUTHORITY GNIDA DISTRICT GAUTAM BUDH NAGAR PIN 201305 ADMEASURING 21727.75 SQ.MTS. AREA BEING DEVELOPED BY [AJAY ENTERPRISES PVT. LTD.]

I/We Er. Sanjeev Kumar have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project EROS SAMPOORNAM-3 Project Id (UPRERAPRJ301564), situate on the Khasra No/ Plot no _GH01 of village Patwari Tehsil Dadri Competent/ Development Authority GNIDA District Gautam Budh Nagar PIN 201305 admeasuring 21727.75 sq.mts area being developed by M/s Ajay Enterprises Pvt. Ltd , Promoter's Id UPRERAPRM68534

1. Following technical professionals were appointed by me for verification / certification of the cost: -

- (i) M/s/Shri/Sm NATIONAL ARCHITECTS & ENGINEERS as Licensed Surveyor / Architect
- (ii) M/s/Shri/Smt MANISH COSULTANTS as Structural Consultant
- (iii) M/s/Shri/Sm CONSUMMATE ENGINEERING SERVICES (P) LTD. _as MEP Consultant
- (iv) M/s/Shri/S DHARMENDER KUMAR as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

3. We estimate the Total Cost for completion of the project under reference as Rs. 433.14 CR (Total of column no. 3 in Tables A1, A2.... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. THE ADMISSIBLE EXPENDITURE TILL 30.09.2025 IS RS. 19.22 CR. (TOTAL OF COLUMN NO. 7 IN TABLES A1, A2.... AND TABLE B)).

5. BASED ON SITE INSPECTION AND ESTIMATED COST CALCULATION, WITH RESPECT TO EACH OF THE PLOTS/BUILDING/WING/ BLOCK /TOWER AND ALLIED WORKS OF THE AFORESAID REAL ESTATE PROJECT, I/ WE CERTIFY AS FOLLOWS -

5.1) AS ON THE DATE OF THIS CERTIFICATE, THE PERCENTAGE OF ADMISSIBLE COST INCURRED FOR EACH OF THE BUILDINGS/WINGS/BLOCKS/TOWERS OF THE REAL ESTATE PROJECT IS AS PER TABLE-A1/A2.....

5.2) AS ON THE DATE OF THIS CERTIFICATE, THE PERCENTAGE OF ADMISSIBLE COST INCURRED WITH RESPECT TO EACH OF THE ACTIVITIES WHICH ARE COMMON TO OVERALL PROJECT IS DETAILED IN THE TABLE-B.

Yours Faithfully

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No.8565950983

Sanjeev [SANJEEV KUMAR]

Er. Sanjeev Kumar
637, Krishna Nagar, Ghaziabad

Table A (Eros Sampooranam - 3)

(To be prepared separately for each Building / Wing of the Real Estate Project / Phases. In case of more than one building, label as Table - A1, A2, A3 etc.)

S. No.	Particulars	Unit	Towers										
			A2	Y8	G2	Y9	B1	Y10	G3	B2	G4	Y11	H2
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Lacs	3,524	2,217	4,296	2,217	2,988	2,217	4,296	2,988	4,296	2,217	2,428
2	Cost incurred as on Date *Based on the actual cost incurred as per records)	Lacs	389	228	460	229	251	6	2				
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	%	11%	10%	11%	10%	8%	29%	5%	0%	0%	0%	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Lacs	3134	1989	3836	1988	2737	2210	4294	2988	4296	2217	2428
5	Cost incurred on Additional / Extra items not included in the Estimated Cost (Annexure A)	Lacs	0	0	0	0	0	0	0	0	0	0	0
6	Work done in percentage (as percentage of Estimated Cost plus additional / Extra items (Row 2 + Row 5) / (Row 1 + Row 5) * 100)	%	0	0	0	0	0	0	0	0	0	0	0
(Enclosed separate sheets for the cost calculations for each unit / building or tower)													

(Enclosed separate sheets for the cost calculations for each unit / building or tower)

Signature of Engineer : *Sanjeev*
 Name :- **Sanjeev Kumar**
 Address :- **637, Krishna Nagar, Ghaziabad**
 Aadhar No.:- **5816 5829 0675**
 PAN No.:-

Table - A1							
Building/Wing/ Block /Tower Number or Name		TOWER-A2					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	2	2	100%	2.00	2.00	100
2	Total Number of Basement and Plinth	122	122	100%	122.00	122.00	100
3	Total Number of Podiums	147.5	147.5	100%	147.50	147.50	100
4	Stilt Floor	127.5	95.625	75%	95.63	95.63	75
5	Total Number of Slabs of Super Structure	1049.85					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1087					
7	Sanitary Fittings within the Flat/Premises,	43.2					
8	Electrical Fitting within the Flat/Premises	44.05					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	123.5					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	123.5					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	172.5					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	3043	367.125		367.125		
	Labor cess	27	3				
	Project Overhead	164	20				
	Contingencies	303					
	G TOTAL (in Lacs)	3535	389				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No. 8545950983

Email ID skumar.civil03@gmail.com

Sanjeev [SANJEEV KUMAR]

Er. Sanjeev Kumar
637, Krishna Nagar, Ghaziabad

ENGINEER'S CERTIFICATE (On Letter Head)

(in Rs Lac)

Table - A2							
Building/Wing/ Block /Tower Number or Name		TOWER-Y8					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	2	1.5	100%	1.50	1.50	100
2	Total Number of Basement and Plinth	81	81	100%	81.00	81.00	100
3	Total Number of Podiums	133	133	100%	133.00	133.00	100
4	Stilt Floor	95					
5	Total Number of Slabs of Super Structure	574.5					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	620					
7	Sanitary Fittings within the Flat/Premises,	45					
8	Electrical Fitting within the Flat/Premises	44.5					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	60.65					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	130.35					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	123					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	1908	215.5		215.5		
	Labor cess	17	2				
	Project Overhead	102	12				
	Contingencies	191					
	G TOTAL (in Lacs)	2217	228				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No. 8585950983

Email ID skumar_civil_03@gmail.com

Sanjeev [SANJEEV KUMAR]

Er. Sanjeev Kumar
637, Krishna Nagar, Ghaziabad

Table - A3

Building/Wing/ Block /Tower Number or Name		TOWER-G2					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	2	2	100%	2.00	2.00	100
2	Total Number of Basement and Plinth	228.5	228.5	100%	228.50	228.50	100
3	Total Number of Podiums	203.5	203.5	100%	203.50	203.50	100
4	Stilt Floor	95					
5	Total Number of Slabs of Super Structure	1393					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1208					
7	Sanitary Fittings within the Flat/Premises,	42					
8	Electrical Fitting within the Flat/Premises	42					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	145					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	145					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	195					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	3698	434		434.00		
	Labor cess	32	4				
	Project Overhead	198	23				
	Contingencies	370					
	G TOTAL (in Lacs)	4296	460				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer
 Mobile No. 8585950983
 Email ID S. Kumar. civil03@gmail.com

Sanjeev [SANJEEV KUMAR]

Er. Sanjeev Kumar
 637, Krishna Nagar, Ghaziabad

Table - A4							
Building/Wing/ Block /Tower Number or Name		TOWER-Y9					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	2	1.5	100%	1.50	1.50	100
2	Total Number of Basement and Plinth	107	107	100%	107.00	107.00	100
3	Total Number of Podiums	108	108	100%	108.00	108.00	100
4	Stilt Floor	95					
5	Total Number of Slabs of Super Structure	574					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	619					
7	Sanitary Fittings within the Flat/Premises,	45					
8	Electrical Fitting within the Flat/Premises	44.5					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	60.65					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	130.35					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	123					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	1908	216.5		216.5		
	Labor cess	17	2				
	Project Overhead	102	12				
	Contingencies	191					
	G TOTAL (in Lacs)	2217	229				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No. 8585950983

Email ID

Sanjeev [SANJEEV KUMAR]
Er. Sanjeev Kumar
637, Krishna Nagar, Ghaziabad

Table - A6							
Building/Wing/ Block /Tower Number or Name		TOWER-Y10					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	6	6	100%	6.00	6.00	100
2	Total Number of Basement and Plinth	81					
3	Total Number of Podiums	82					
4	Stilt Floor	95					
5	Total Number of Slabs of Super Structure	600					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	641					
7	Sanitary Fittings within the Flat/Premises,	44.5					
8	Electrical Fitting within the Flat/Premises	44.5					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	60.65					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	130.35					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	123					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	1908	6		6		
	Labor cess	17	0				
	Project Overhead	102	0				
	Contingencies	191					
	G TOTAL (in Lacs)	2217	6				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer **Sanjeev [SANJEEV KUMAR]**
 Mobile No. **8525950983**
 Email ID **skumar.civil03@gmail.com**

Er. Sanjeev Kumar
637, Krishna Nagar, Ghaziabad

(in Rs Lac)

Table - A5							
Building/Wing/ Block /Tower Number or Name		TOWER-B1					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	2	2	100%	2.00	2.00	100
2	Total Number of Basement and Plinth	240	235.2	98%	235.20	235.20	98
3	Total Number of Podiums	78					
4	Stilt Floor	77					
5	Total Number of Slabs of Super Structure	837.5					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	889.5					
7	Sanitary Fittings within the Flat/Premises,	41					
8	Electrical Fitting within the Flat/Premises	44					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	102					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	120					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	143					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	2572	237.2		237.2		
	Labor cess	22	2				
	Project Overhead	138	13				
	Contingencies	257					
	G TOTAL (in Lacs)	2988	251				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer **Sanjeev [SANJEEV KUMAR]**
 Mobile No. **8585950983**
 Email ID **skumar.civil203@gmail.com**

Er. Sanjeev Kumar
637, Krishna Nagar, Ghaziabad

Table - A7							
Building/Wing/ Block /Tower Number or Name		TOWER-G3					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	2	2	100%	2.00	2.00	100
2	Total Number of Basement and Plinth	130					
3	Total Number of Podiums	105					
4	Stilt Floor	95					
5	Total Number of Slabs of Super Structure	1491.84					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1306.17					
7	Sanitary Fittings within the Flat/Premises,	41.7					
8	Electrical Fitting within the Flat/Premises	41.7					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	145					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	145					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	194.59					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	3698	2		2		
	Labor cess	31	0				
	Project Overhead	199	0				
	Contingencies	370					
	G TOTAL (in Lacs)	4296	2				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer **Sanjeev [SANJEEV KUMAR]**
 Mobile No. **8585950983**
 Email ID **skumar.civil03@gmail.com**

Er. Sanjeev Kumar
637, Krishna Nagar, Ghaziabad

(in Rs Lac)

Table - A8							
Building/Wing/ Block /Tower Number or Name		TOWER-B2					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	2					
2	Total Number of Basement and Plinth	115					
3	Total Number of Podiums	77.5					
4	Stilt Floor	76.5					
5	Total Number of Slabs of Super Structure	900					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	952					
7	Sanitary Fittings within the Flat/Premises,	40.5					
8	Electrical Fitting within the Flat/Premises	43.5					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	102					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	120					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	143					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	2572	0		0		
	Labor cess	23					
	Project Overhead	138					
	Contingencies	257					
	G TOTAL (in Lacs)	2988					

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No. 8585950983

Email ID skumar.civil 03@gmail.com

Sanjeev [SANJEEV KUMAR]

Er. Sanjeev Kumar

637, Krishna Nagar, Ghaziabad

Table - A9							
Building/Wing/ Block /Tower Number or Name		TOWER-G4					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	2.00					
2	Total Number of Basement and Plinth	130					
3	Total Number of Podiums	105					
4	Stilt Floor	95					
5	Total Number of Slabs of Super Structure	1492					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1306					
7	Sanitary Fittings within the Flat/Premises,	41.7					
8	Electrical Fitting within the Flat/Premises	41.7					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	145					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	145					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	194.59					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	3698	0		0		
	Labor cess	31					
	Project Overhead	199					
	Contingencies	370					
	G TOTAL (in Lacs)	4296					

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No. 8585950983

Email ID SKumar.civil03@gmail.com

Sanjeev [SANJEEV KUMAR]

Er. Sanjeev Kumar

637, Krishna Nagar, Ghaziabad

Table - A10							
Building/Wing/ Block /Tower Number or Name		TOWER-Y11					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	2					
2	Total Number of Basement and Plinth	81					
3	Total Number of Podiums	82					
4	Stilt Floor	95					
5	Total Number of Slabs of Super Structure	600					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	645					
7	Sanitary Fittings within the Flat/Premises,	44.5					
8	Electrical Fitting within the Flat/Premises	44.5					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	60.65					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	130.35					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	123					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	1908	0		0		
	Labor cess	18					
	Project Overhead	102					
	Contingencies	191					
	G TOTAL (in Lacs)	2217					

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No. 8585950983

Email ID skumar.civil03@gmail.com

Sanjeev [SANJEEV KUMAR]

Er. Sanjeev Kumar

637, Krishna Nagar, Ghaziabad

Table - A11							
Building/Wing/ Block /Tower Number or Name		TOWER-H2					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	2					
2	Total Number of Basement and Plinth	144					
3	Total Number of Podiums	100.5					
4	Stilt Floor	100.5					
5	Total Number of Slabs of Super Structure	632					
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	685					
7	Sanitary Fittings within the Flat/Premises,	48.63					
8	Electrical Fitting within the Flat/Premises	48.63					
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	103.744					
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	93.75					
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	131.25					
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL	2090.00	0		0		
	Labor cess	18					
	Project Overhead	112					
	Contingencies	209					
	G TOTAL (in Lacs)	2428					

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No.2585950983

Email ID

SKumar.civil 03@gmail.com

Sanjeev [SANJEEV KUMAR]

Er. Sanjeev Kumar
637, Krishna Nagar, Ghaziabad

Table B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S. No.	Particulars	Amount (in Lakh)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	9630
2	Cost incurred as on (based on the actual cost incurred as per records)	356.62
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	3.70%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	9273
5	Cost incurred on Additional / Extra Items not included in the Estimated Cost (Annexure A)	
6	Work done in percentage (as Percentage of Estimated Cost plus additional / Extra items(Row 2 + Row 5) / (Row 1 + Row 5) * 100)	
(Enclosed separate sheet for the cost calculations)		

Signature of Engineer

Er. Sanjeev Kumar

Name :- **Sanjeev Kumar** 637, Krishna Nagar, Ghaziabad

Address :- **637, Krishna Nagar, Ghaziabad**

Aadhar No.:- **5816 5829 0675**

PAN No.:-

CGAPK 5191G

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)

Table - B1 Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
1	2	3	4	5	6	7	8 (in Rs Lac)
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 2)
1	Internal Roads & Footpaths	3208.00	190.62	6%	190.62	190.62	6
2	Water Supply/Drinking Water Facilities	57.38					
3	Sewerage (chamber, lines, Septic Tank, STP)	114.75					
4	Storm Water Drain	114.75					
5	Landscaping & Tree Planting	757.00	65.00	9%	65.00	65.00	9
6	Street Lighting	1385.00					
7	Community Buildings						
8	Treatment & Disposal of Sewage and Sullage water /STP	57.38					
9	Solid Waste Management & Disposal	114.75					
10	Water Conservation, Rainwater Harvesting	78.00					
11	Energy Management/Use of Renewable Energy	143.44					
12	Fire Protection and Fire Safety Requirements	114.75					
13	Electrical Sub Station, Control Panel & Meter Room	459.02	101	22%	100.98	100.98	22
14	Receiving Station	229.51					
15	Plan of Development Works	495.59					
16	Emergency Evacuation Services	401.64					
17	Common Facilities in Basement	459.02					
18	Others, if any (please specify)	99.00					
	TOTAL	8289.00	356.62		356.6	356.6	
	Labor cess	67					
	Project Overhead	445					
	Contingencies	829					
	G TOTAL (in Lacs)	9630	356.62				

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No. ... 9525950983

Email ID .S.kumar@vivo 03@gmail.com

Sanjeev [SANJEEV KUMAR]

Er. Sanjeev Kumar
637, Krishna Nagar, Ghaziabad