

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Construction Work of Green Wood Residential Scheme (UPPRERAPRJ839480), Near Mukta Kashi Manch, Siddarthpuram, Gautam Vihar, Gorakhpur in Village Goplapur, Tehsil Sadar District Gorakhpur at Khasra No. 169M, 170, 171, 173M, 205M, 206M, 207M, 208M, 209 and 215M Demarcated by its Boundaries (Latitude and Longitude of two points) i.e. 26.735408 and 83.386296 of village Goplapur Tehsil Sadar, District Gorakhpur. Competent/ Development authority Gorakhpur District Gorkhpur admeasuring 21057 sq.mts. area being developed by GORAKHPUR DEVELOPMENT AUTHORITY, GORAKHPUR.

I KISHAN SINGH have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of Green Wood Residential Scheme, Near Mukta Kashi Manch, Siddarthpuram, Gautam Vihar, Gorakhpur in Village Goplapur, Tehsil Sadar District Gorakhpur at Khasra No. 169M, 170, 171, 173M, 205M, 206M, 207M, 208M, 209 and 215M Demarcated by its Boundaries (Latitude and Longitude of two points) i.e. 26.735408 and 83.386296 of village Goplapur Tehsil Sadar, District Gorakhpur Competent/ Development authority Gorakhpur District Gorkhpur admeasuring 839601.17 sq.mts. area being developed by GORAKHPUR DEVELOPMENT AUTHORITY, GORAKHPUR.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt PEEYUSH SRIVASTAVA as Architect
- (ii) M/s/Shri/Smt SHIV KUMAR BENNIWAL as Structural Consultant
- (iii) M/s/Shri/Smt HARDEEP SINGH as MEP Consultant
- (iv) M/s/Shri/Smt RAKESH PRATAP as Executive Engineer RAJ BAHADUR SINGH as Assistant Engineer of Gorakhpur Development Authority, Gorakhpur.

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on drawing/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and site inspection carried out by us.

(अवर अभियन्ता)

अधीक्षक अभियन्ता

राकेश प्रताप

अधीक्षक अभियन्ता

गोरखपुर विकास प्राधिकरण

गोरखपुर। अधिशासी अभियन्ता

गोरखपुर विकास प्राधिकरण

गोरखपुर

3. We estimate the Total Cost for completion of the project under reference as Rs. 37449.33 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 08.04.2026 is calculated at Rs.7549.87 Lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works Building(s) of the subject project to obtain Occupation Certificate/Completion

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the dated 08-04-2026 is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number NA or called NA

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts (Lakhs) (Rs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	36828.65
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	7549.87
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	20.50%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	29278.78
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	20.50%

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts in Lakhs (Rs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and	620.67
2	Cost incurred as on (based on the actual cost incurred as per records)	0

सहायक अभियन्ता
राकेश प्रताप गोरखपुर विकास, प्राधिकरण
(अवर अभि०)

अधीक्षक अभियन्ता
गोरखपुर

3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	620.67
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) /	0.00%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer :

Name : Kishan Singh

Address : Superintending Engineer, Gorakhpur Development Authority, Gorakhpur.

Aadhar No: 677850395451

Pan No:


 PE
 सहायक अभियन्ता
 (अवर अभि०) गोरखपुर विकास प्राधिकरण
 गोरखपुर।
 राकेश प्रताप
 अधिशासी अभियन्ता
 अधीक्षण अभियन्ता
 गोरखपुर विकास, प्राधिकरण
 गोरखपुर