

FORM-R

ENGINEER'S CERTIFICATE**(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)**

Subject: Certificate of Percentage of Completion of Construction Work of Green Wood Residential Scheme (UPRERAPR839480), Near Mukta Kashi Manch, Siddarthpuram, Gautam Vihar, Gorakhpur in Village Goplapur, Tehsil Sadar District Gorakhpur at Khasra No. 169M, 170, 171, 173M, 205M, 206M, 207M, 208M, 209 and 215M Demarcated by its Boundaries (Latitude and Longitude of two points) i.e. 26.735408 and 83.386296 of village Goplapur Tehsil Sadar, District Gorakhpur. Competent/ Development authority Gorakhpur District Gorkhpur admeasuring 21057 sq.mts. area being developed by GORAKHPUR DEVELOPMENT AUTHORITY, GORAKHPUR.

I KISHAN SINGH have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of Green Wood Residential Scheme, Near Mukta Kashi Manch, Siddarthpuram, Gautam Vihar, Gorakhpur in Village Goplapur, Tehsil Sadar District Gorakhpur at Khasra No. 169M, 170, 171, 173M, 205M, 206M, 207M, 208M, 209 and 215M Demarcated by its Boundaries (Latitude and Longitude of two points) i.e. 26.735408 and 83.386296 of village Goplapur Tehsil Sadar, District Gorakhpur Competent/ Development authority Gorakhpur District Gorkhpur admeasuring 839601.17 sq.mts. area being developed by GORAKHPUR DEVELOPMENT AUTHORITY, GORAKHPUR.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt PEEYUSH SRIVASTAVA as Architect
- (ii) M/s/Shri/Smt SHIV KUMAR BENNIWAL as Structural Consultant
- (iii) M/s/Shri/Smt HARDEEP SINGH as MEP Consultant
- (iv) M/s/Shri/Smt PRAVEEN GUPTA as Executive Engineer RAJ BAHADUR SINGH as Assistant Engineer of Gorakhpur Development Authority, Gorakhpur.

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on drawing/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promter, and the fair assumption of the cost of material, labour and other inputs made by developer, and site inspection carried out by us.




अवर अभियन्ता
गोरखपुर विकास प्राधिकरण

सहायक अभियन्ता
गोरखपुर विकास प्राधिकरण
गोरखपुर।

Date: 22.09.2024

in

3. We estimate the Total Cost for completion of the project under reference as Rs. 37449.33 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 20.09.2025 is calculated at Rs.4603.58 Lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs.32845.75 Lakhs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the dated is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number NA or called NA

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts (Lakhs) (Rs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	36828.65
2	Cost Incurred as on Date (Based on the actual cost incurred as per records)	4603.58
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	12.50%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	32225.07
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	12.50%

S.E

L


अदर अभियन्ता
गोरखपुर विकास प्राधिकरण

सहायक अभियन्ता
गोरखपुर विकास प्राधिकरण
गोरखपुर।

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts in Lakhs (Rs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	620.67
2	Cost incurred as on (based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	0.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	620.67
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	0.00%
(Enclose separate sheet for the cost calculations)		


Signature of Engineer: **अधीक्षण अभियन्ता**
Name : Kishan Singh **गोरखपुर विकास, प्राधिकरण**
Address : Superintending Engineer, Gorakhpur Development Authority, Gorakhpur.
Aadhar No: 677850395451
Pan No:


सहायक अभियन्ता
गोरखपुर विकास प्राधिकरण
गोरखपुर।