

ENGINEER'S CERTIFICATE		Form-REG-2
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)		
No RES/AHPL/02	Date: 13-07-2026	
Information as on 30/06/2026		
Subject: Certificate of Percentage of Completion of Construction Work of 111 No. of Plot(s) of the Project "The Residences" [UPRERAPRJ330166/06/2024] situated on the Khasra No 161, 162, 163, 164, 168, 254 & 256 Demarcated by its boundaries (latitude and longitude of the end points) 28°26'16.63"N 79°28'33.78"E to the North 28°26'6.46"N 79°28'38.87"E to the South 28°26'10.65"N 79°28'40.34"E to the East 28°26'12.24"N 79°28'34.10"E to the West of village Mudia Ahmad Nagar, Tehsil Bareilly, Competent/ Development authority Bareilly Development Authority, District Bareilly, PIN 243122 admeasuring 26700 sq.mts. area being developed by M/s Aurika Homes Pvt. Ltd. [UPRERAPRM287051]		
I/We Neeraj Tyagi have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of 111 No. of Plot(s) of the Project "The Residences" [UPRERAPRJ330166/06/2024] situated on the Khasra No 161, 162, 163, 164, 168, 254 & 256 Demarcated by its boundaries (latitude and longitude of the end points) 28°26'16.63"N 79°28'33.78"E to the North 28°26'6.46"N 79°28'38.87"E to the South 28°26'10.65"N 79°28'40.34"E to the East 28°26'12.24"N 79°28'34.10"E to the West of village Mudia Ahmad Nagar, Tehsil Bareilly, Competent/ Development authority Bareilly Development Authority, District Bareilly, PIN 243122 admeasuring 26700 sq.mts. area being developed by M/s Aurika Homes Pvt. Ltd. [UPRERAPRM287051]		
1. Following technical professionals were appointed by me for verification / certification of the cost: - (i) M/s/Shri/Smt Sunny Thakur as L.S. / Architect (ii) M/s/Shri/Smt Yatin Goyal as Structural Consultant (iii) M/s/Shri/Smt Prifactor Engineers as MEP Consultant (iv) M/s/Shri/Smt Neeraj Tyagi as Site Supervisor		
2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:		

(in Rs Lacs)

Table - A							
Building/Wing/ Block /Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	NA	NA	NA	NA	NA	NA
2	Total Number of Basement and Plinth	NA	NA	NA	NA	NA	NA
3	Total Number of Podiums	NA	NA	NA	NA	NA	NA
4	Stilt Floor	NA	NA	NA	NA	NA	NA
5	Total Number of Slabs of Super Structure	NA	NA	NA	NA	NA	NA
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	NA	NA	NA	NA	NA	NA
7	Sanitary Fittings within the Flat/Premises,	NA	NA	NA	NA	NA	NA
8	Electrical Fitting within the Flat/Premises	NA	NA	NA	NA	NA	NA
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	NA	NA	NA	NA	NA	NA
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	NA	NA	NA	NA	NA	NA
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	NA	NA	NA	NA	NA	NA
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	NA	NA	NA	NA	NA	NA
	TOTAL	NA	NA		NA	NA	

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

AURIKA HOMES PRIVATE LIMITED

Registered Address : Shop No. 8, Ground Floor, CSC AGCR Endave, Delhi 110092.

CIN: U70109DL2021PTC386139

+91 0120-5109230

info@aurikahomes.com

www.aurikahomes.com

Table - B Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
1	2	3	4	5	6	7	(in Rs Lacs)
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Internal Roads & Footpaths	135	150	100%	135	135	100%
2	Water Supply/Drinking Water Facilities	80	100	100%	80	80	100%
3	Sewerage (chamber, lines, Septic Tank, STP)	34	44	100%	34	34	100%
4	Storm Water Drain	36	46	100%	36	36	100%
5	Landscaping & Tree Planting	126	146	100%	126	126	100%
6	Street Lighting	24	24	100%	24	24	100%
7	Community Buildings	NA	NA	NA	NA	NA	NA
8	Treatment & Disposal of Sewage and Sullage water /STP	100	110	100%	100	100	100%
9	Solid Waste Management & Disposal	20	20	100%	20	20	40%
10	Water Conservation, Rainwater Harvesting	23	25	100%	23	23	100%
11	Energy Management/Use of Renewable Energy	NA	NA	NA	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	NA	NA	NA	NA	NA	NA
13	Electrical Sub Station, Control Panel & Meter Room	190	210	100%	190	190	100%
14	Receiving Station	40	60	100%	40	40	100%
15	Emergency Evacuation Services	NA	NA	NA	NA	NA	NA
16	Plan of Development Works	6	6	100%	6	6	90%
17	Common Facilities in Basement	NA	NA	NA	NA	NA	NA
18	Boundary Wall	70	100	100%	70	70	100%
19	Others if any(please specify)						
A	Main entry gate	40	40	100%	40	40	100%
B	Earth filling for levelling work	170	182	100%	170	170	100%
C	Site mobilization	6	6	100%	6	6	100%
D	Rates and Taxes and Other Charges		168.3				
	TOTAL	1100	1437.3		1100	1100	

3. We estimate the Total Cost for completion of the project under reference as Rs. 1100 Lacs (Total of column no. 3 in Table A and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 30/06/2026 is Rs. 1100 lacs (Total of column no. 7 in Table A and Table B).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table- A.

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.



Yours Faithfully

Signature & Name (IN BLOCK LETTERS) of Engineer: NEERAJ TYAGI
Mobile No: 9582970219
Email ID neeraj.tyagi@aurikahomes.com

(UPRERAPR/J330166/06/2024) situate on Khasra No
161, 162, 163, 164, 168, 254 & 256 in Village / Sector
Mudia Ahmed Nagar Tehsil: Bareilly, Competent /
Development Authority: Bareilly Development
Authority, District: Bareilly, PIN- 243122,
admeasuring 26,700 sq.mts. area

AURIKA HOMES PRIVATE LIMITED

Registered Address : Shop No. 8, Ground Floor, CSC AGCR Enclave, Delhi 110092.

CIN: U70109DL2021PTC386139

+91 0120-5109230

info@aurikahomes.com

www.aurikahomes.com