



AXIS CONSULTANTS

■ ARCHITECTS ■ ENGINEERS ■ PLANNER ■ INTERIOR DESIGNER ■ VALUER ■ GREEN BUILDING

Ref. 0088/1

Date 30/09/2024

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 1 Tower/Block/Building(s) _ situated on Khasra no. (466 to 469) Part /Plot No. 3, Mauja Ukharr, Shamsabad Road, Agra, demarcated by its boundaries 27.141228, 78.044396 to the North, 27.140839, 78.044638 to the South, 27.141071, 78.044769 to the East, 27.140826, 78.044266 to the West of Village Mauja Ukharr, Tehsil- Agra, under Agra Development Authority, District Agra, PIN 282001, admeasuring 3350 sq. meter area, being developed by Desire Infrazone Pvt. Ltd. having RERA Registration No. UPRERAPRJ10654

I/We _____ have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of 1 Tower/Block/Building(s) _ situated on Khasra no. (466 to 469) Part /Plot No. 3, Mauja Ukharr, Shamsabad Road, Agra, demarcated by its boundaries 27.141228, 78.044396 to the North, 27.140839, 78.044638 to the South, 27.141071, 78.044769 to the East, 27.140826, 78.044266 to the West of Village Mauja Ukharr, Tehsil- Agra, under Agra Development Authority, District Agra, PIN 282001, admeasuring 3350 sq. meter area, being developed by Desire Infrazone Pvt. Ltd. having RERA Registration No. UPRERAPRJ10654

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- | | | |
|-------|------------------------------------|--------------------------|
| (i) | M/s/Shri/Smt_Pushpendra Singh | as Architect |
| (ii) | M/s/Shri/Smt_Santosh Kumar Vashney | as Structural Consultant |
| (iii) | M/s/Shri/Smt_U.S.Consultants | as MEP Consultant |
| (iv) | M/s/Shri/Smt_Usha P.Singh | as Site Supervisor |

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.



Agra Office : Shop No.12, Block 21, First Floor, Shoe Market, Sanjay Place, Agra-282002, Ph.: 0562-4058537

Uttarakhand : R-202 Doom South Park Sewla Kalan Majra Dehradun-248001, (M) 9837851777

NCR Office : Flat No.103, KT-6, JAYPEE Wish Town, Sector-128, Noida - 201304

E-mail : axisconsultantsagra@gmail.com, **Website :** www.axisconsultants.in



AXIS CONSULTANTS

■ ARCHITECTS. ■ ENGINEERS ■ PLANNER ■ INTERIOR DESIGNER ■ VALUER ■ GREEN BUILDING

Ref. 0088/r

Date 30/09/2021

FORM-R

3. We estimate the Total Cost for completion of the project under reference as Rs.1500/- Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31.03.2020 is calculated at Rs.861.16 Lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs.638.84 Lakhs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31-03-2020 date is as given in Tables A and B below :

Table A

Anant Desire

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts (in Lakhs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	1,125.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	805.16
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	71.57%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	319.84
5	Extra Items not included in the Estimated Cost (Annexure A)	146.25

Agra Office : Shop No.12, Block 21, First Floor, Shoe Market, Sanjay Place, Agra-282002, Ph.: 0562-4058537

Uttarakhand : R-202 Doom South Park Sewla Kalan Majra Dehradun-248001 (M) 9837851777

NCR Office : Flat No.103, KT-6, JAYPEE Wish Town, Sector-128, Noida - 201304

E-mail : axisconsultantsagra@gmail.com, Website : www.axisconsultants.in



AXIS CONSULTANTS

■ ARCHITECTS ■ ENGINEERS ■ PLANNER ■ INTERIOR DESIGNER ■ VALUER ■ GREEN BUILDING

Ref. 0088/2

Date 30.09.2021

FORM-R

6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	74.84%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	200.00
2	Cost incurred as on (based on the actual cost incurred as per records)	56.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	28.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	144.00
5	Extra Items not included in the Estimated Cost (Annexure A)	28.75
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	37.05%
(Enclose separate sheet for the cost calculations)		

Over All project cost with Additional Item and Increase in Price of
Material , Labour and Machinery

1,500.00

Overall Percent Completion -

57.41%

Signature of Engineer

Name USHA VERMA

Address -

Aadhar No.

PAN No.



Agra Office : Shop No.12, Block 21, First Floor, Shoe Market, Sanjay Place, Agra-282002, Ph.: 0562-4058537

Uttarakhand : R-202 Doom South Park Sewla Kalan Majra Dehradun-248001, (M) 9837851777

NCR Office : Flat No.103, KT-6, JAYPEE Wish Town, Sector-128, Noida - 201304

E-mail : axisconsultantsagra@gmail.com, Website : www.axisconsultants.in