

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of GROUP HOUSING PROJECT -TRIDHARA, No. of Tower/Block/Building(s) -1 [UPRERA Registration Number UPRERAPRJ521702/10/2024] Arazi No. 2407, 2408, 2409, 2411 & 2412 at SHERDEEH & 56 KHA/3 AT RAHIMAPUR, TEHSIL- PHULPUR, DIST: PRAYAGRAJ demarcated by its boundaries (latitude and longitude of the end-points) : 25.445596, 81.948737 to the North 25.445810, 81.948192 to the South 25.445415, 81.948008 to the East 25.445415,81.948008 to the West of Village -SHERDEEH & RAHIMAPUR, Tehsil- PHULPUR, Competent Authority/Development Authority - Prayagraj Development Authority, District- Prayagraj, PIN 211019 admeasuring 3555.60 sq. meter, being developed by BRAND MARKETEERS.

I/We Kannika Ganesh Kamat have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion of Construction Work of GROUP HOUSING PROJECT -TRIDHARA, No. of Tower/Block/Building(s) -1 [UPRERA Registration Number UPRERAPRJ521702/10/2024] Arazi No. 2407, 2408, 2409, 2411 & 2412 at SHERDEEH & 56 KHA/3 AT RAHIMAPUR, TEHSIL- PHULPUR, DIST: PRAYAGRAJ demarcated by its boundaries (latitude and longitude of the end-points) : 25.445596, 81.948737 to the North 25.445810, 81.948192 to the South 25.445415, 81.948008 to the East 25.445415,81.948008 to the West of Village - SHERDEEH & RAHIMAPUR, Tehsil- PHULPUR, Competent Authority/Development Authority - Prayagraj Development Authority, District- Prayagraj, PIN 211019 admeasuring 3555.60 sq. meter, being developed by BRAND MARKETEERS.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals are appointed by owner / Promotor: -
 - (i) Shri. **Shivarpit Katoch** as Architect
 - (ii) Shri. **Revati Raman Singh** as Structural Consultant
 - (iii) Shri. **Shivarpit Katoch** as MEP Consultant
 - (iv) Shri. **Mudit Sharma** as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building (s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and

the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 3500.00 Lacs** (Total of S. No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31.12.2025 is calculated at **Rs. 180.46 Lacs** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 3319.54 Lacs**, (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.12.2025 date is as given in Tables A and B below :

Table A

Tower 1

S. No.	Particulars	Amounts
1.	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	3,000.00
2.	Cost incurred as on Date (Based on the actual cost incurred as per records)	170.46
3.	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	5.68%
4.	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	2,829.54
5.	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6.	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	5.68%

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S. No.	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	500.00
2.	Cost incurred as on_(based on the actual cost incurred as per records)	10.00
3.	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1)*100)	2%
4.	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	490.00
5.	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6.	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	2%

Signature of Engineer




Name: MR. REVATI RAMAN SINGH

Address: 85G Bharat Nagar, New Friends Colony New Delhi-110025

Aadhar No. 5344-2574-6211

PAN No. ALUPS2773B