


GROVER MUKESH & ASSOCIATES

CHARTERED ACCOUNTANTS

C-9, Arya Nagar Apartments,
91, I.P. Extension, Delhi-110092
Phone: 43086632 Fax: 43086631
E-mail: gmaca1989@yahoo.co.in

TO WHOMSOEVER IT MAY CONCERN

Information as on 30.06.2023		
Subject: Certificate of amount incurred on M/s Antriksh Golf City Commercial & Registration No-UPRERAPRJ11283 for Construction of Sc-01/B-02,Sec-150,greater Noida, situated on Khasra no./Plot No.-Sc-01/B-02,Sec-150,Greater Noida, demarcated by its boundaries (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village , Tehsil Competent Authority/Development Authority, District Gautam Budh Nagar , PIN -201301, admeasuring(80932) sq. meter area, being developed by M/s Contend Infrastructure Pvt.Ltd.(Promoter)having rera registration No-UPRERAPRM13619 & designated a/c in Union Bank Of India.		
		Rs. in lacs
Cost of land & on site construction of Real Estate Project (All figures in Rs.Lakh)		
S.No.	Particulars	Total Cost Estimated
1	2	3
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	1,038
	SUB TOTAL LAND COST (in Rs.)	1,038
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	1.95
	SUB TOTAL FEES PAID (in Rs.)	1.95
3	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	1,251
	Sub Total of Construction Cost (in Rs.)	1,251
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	2,291
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	55
5a	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	55
6	Total amount received from allottees till date since Inception of the Project (in Rs.)	2,759
6a	70% Amount to be deposited in Designated Account (0.7*Row 6)	1,931
7	Amount that can be withdrawn from the designated A/C (Row 4), whichever is less (Row 6a*Row 5a) or (Column 4 of	1,062
7a	70% of receivables (0.7*Row 7)	744
8	Total of (Row 6a+Row 7a)	2,675
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. Proportionate Cost Incurred on the Project (Column 3 of Row 4 * row 6) (Total Estimated Cost *	1,260
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	2759
11	Balance available in Designated A/c.	0.1



GROVER MUKESH & ASSOCIATES

12	Amount to be replenished before next quarter submission of CA certificate (Row 9 – Row 10)	(1,499)
* Land Cost is subject to Noida Development Authority and Hon'ble High Court decision		
This certificate is being issued on specific request of M/s Contend Infrastructure Pvt.Ltd. (Promoter) for the purpose of issuance of this certificate for UP RERA compliance. We have relied on the books of account ,records, documents and explanation produced before us for our verification by M/s Contend Infrastructure Pvt.Ltd.		

For Grover Mukesh & Associates
Chartered Accountants

(Mukesh Grover)
Partner
(M. No. 087412)
FRN: 008970N
Date: 15/07/2023
Place: New Delhi
UDIN: 230877126GYEZ11320

