

Sunil Kumar Jain

Chartered Engineer,
MIE (M-1598001)
B. Tech(Civil) IIT Delhi
148, Rishabh Vihar,
Delhi-110092

Form-'REG-II'

ENGINEER CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Date:-15/10/2022

Subject:- Certificate of Percentage of Completion of Construction Work of plotted development work for 387 no. plots for the project **"New Highway City"** [UPRERA Registration Number UPRERAPRJ940852] IIT Narmau, Kalyanpur, Kanpur City situated on the Khasra No/ Plot nos./ Arazi No. 45, 46, 47, 57, 72, 74, 76D to 79, 320, 321, 483, 484, 485, 487, 505, 506, 523, 524, 534 to 538, 514, 516 to 518 Demarcated by boundaries Latitude 26°544'99"N, Longitude to the North 80°33'19" to the East at Narmau Bangar and Narmau Kachhar & Competent/ Development authority-"Kanpur Development Authority" Kanpur admeasuring 80,163.48 sq.mts. area being developed by the Promotor **"BAPL Infrabuild Pvt. Ltd."**.

I Sunil Kumar Jain have undertaken assignment of certifying Percentage of Completion Work for plotted development work for 387 no. plots for above mentioned project being developed by "BAPL Infrabuild Pvt. Ltd"

- Following technical professionals are appointed by Owner/ Promoter:-
 - Mr. Akash Shukla as L.S. / Architect ;
 - Mr. Akash Shukla as Structural Consultant;
 - Mr. Akash Shukla as MEP Consultant;
 - Mr. Dharmender Trivedi as Site Engineer/Supervisor.
- The project is still ongoing. We have estimated the cost of the completion of plotted development work for 387 no. plots of the project. Our estimated cost calculations are based on the drawings/plans/information made available to us for the project under reference by the Promoter, Developer and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
- We estimate the Total Cost for completion of the project under reference as Rs. 2,000/- lacs only including cost of development of common facilities. The estimated total cost of project is with reference to the development and allied works required to be completed for obtaining occupation certificate/completion certificate from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
- The cost incurred till 30/09/2022 is calculated at Rs. 1,142.14/- lacs only [S. No. 2 in Tables B]. The amount of estimated cost incurred is calculated based on amount of total estimated cost.
- The Balance cost of Completion of the development and Allied works of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 857.86/- lacs only.
- I certify that the Cost of development and allied work for the aforesaid Project as completed till date is as given in Tables 'B' below:-

Sunil Kumar Jain

Chartered Engineer,
MIE (M-1598001)
B. Tech(Civil) IIT Delhi
148, Rishabh Vihar,
Delhi-110092

Table-“B”

Internal & External Development works and common amenities for “New Highway City”

S.No.	Particulars	Amount (In Lacs)
1	Total estimated cost of internal and external development works including common amenities and facilities (Based on estimated cost)	Rs. 2,000/-
2	Actual Cost incurred as on date 30/09/2022 (Based on estimated cost)	Rs.1142.14/-
3	Work done in percentage (as percentage of estimated cost)	57 %
4	Balance Cost to be Incurred (Based on the estimated cost)	Rs. 857.86/-
5	Cost Incurred on additional/ extra items (Not included in estimated cost)	0
6	Work done in percentage [as percentage of estimated cost plus additional or extra items(s. no. 2+ s. no. 5)/ (s. no. 1+s.no. 5)*100]	57 %

This is issued on specific request of the Promoter M/s BAPL Infrabuild Pvt. Ltd for UPRERA Compliance & based on information/drawings made available to us.