

## **Gulshan Homes And Infrastructure Private Limited**

**Registered Office: Flat No.-7, 3 Floor, Plot No-4, Dayanand Vihar, Delhi- 110092 ; Tel: 011-22375246;  
CIN No.: U70101DL2010PTC211975; E-mail : gyansingh@gulshanhomz.com;**

---

Date: 11.04.2025

The Secretary,  
U.P. Real Estate Regulatory Authority  
Lucknow

**Sub: Submission of Information regarding Quarterly progress report for “The G” (UPRERAPRJ794678/09/2024)**

Dear Sir,

This is with reference to your available on update QPR section on the RERA website. We wish to submit few points/ clarification in this matter and stated as below:

1. We wish to state based on the three certificates and other required declaration /documents submitted to the designated Bank, the said Bank allowed us to withdraw funds from the RERA designated (i.e. 70%) Bank account. This is to state that as per the Bank norm, we have not been provided any cheque book or other payment facilities from this RERA designated (i.e. 70%) bank account.
3. We wish to state that Promoter has taken three certificate namely CA Certificate, Architect Certificate and Engineer certificates and same was submitted to the designated Bank. As per CA certificate obtained for the period ended 30.06.24, Company is entitled to withdraw following amount from the RERA Separate i.e. 70% bank account

| S.N. | Descripton                                                                                                                            | Amount (Rs. In lacs) |
|------|---------------------------------------------------------------------------------------------------------------------------------------|----------------------|
| 1    | Amount that can be withdrawn from RERA -70% separate bank account as per CA certificate i.e. REG-3, as on 30.06.24 ( row no. 12)      | 14,613.69            |
| 2    | Expenses incurred by Company towards construction & land payment for the Project out of said Bank account from 01.07.24 till 31.03.25 | 349.76               |

: 2 :

4. We would like to state that no amount withdrawn from RERA Separate i.e. 70% account during period till 31.03.2025 towards construction activities of the Project is within the withdrawable limit from the said Bank account. As such designated Bank has allowed us to withdraw the funds from the said bank account on the basis of self-declaration and we are not required to submit three certificates to Bank for the period ended 31.03.25
5. Please find attached Copy of three certificates viz. CA certificates, Architect Certificates, Engineers Certificates taken by Promoter for this project.

We trust, you will find all above in order.

Thanks and regards,  
For Gulshan Homes and Infrastructures Pvt. Ltd.



(Auth. Signatory)

## CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on 30-06-2024

Certification work Assigned vide letter No.01/2024

Dated :- 19th July 2024

**Subject:** Certificate of amount incurred for Construction of "The G" Project situated on the Plot No. C3-D, Sector 129, Noida 201304, Uttar Pradesh, No. of Building(s)/ 1 (One) Block/Building of the Project [UP RERA Under Process] situated on the Plot No. C3-D, Sector 129, Noida 201304, Uttar Pradesh Demarcated by its boundaries (latitude and longitude of the end points) 28° 30' 32.27" N (to the North to the South) 77° 23' 12.52" E (to the East to the West) Noida, District Gautam Budh Nagar Competent Authority / New Okhla Industrial Development Authority, Noida, District Gautam Budh Nagar 201304 admeasuring 10,365 Square Meters of plot area being developed by Gulshan Homes and Infrastructure Private Limited having RERA Registration No. Under Process , Designated A/C No. 77705345113 Bank Name ICICI Bank

| S.No. | Particulars                                                                                                                                                                                                                                                              | Total Cost Estimated (Rs.in lacs) | Amount incurred (actual out-flow) till now (Rs. in lacs) |
|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|----------------------------------------------------------|
| 1     | <b>Land Cost</b>                                                                                                                                                                                                                                                         |                                   |                                                          |
|       | (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;                                                                                                                                                        |                                   |                                                          |
|       | (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;                                                                                                    |                                   |                                                          |
|       | (c) Acquisition cost of TDR (Transfer of Development Rights), if any;                                                                                                                                                                                                    |                                   |                                                          |
|       | (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);                                     | 14902.87                          | 14454.36                                                 |
|       | (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority. |                                   |                                                          |
|       | <b>SUB TOTAL LAND COST (in Rs.)</b>                                                                                                                                                                                                                                      | 14902.87                          | 14454.36                                                 |
| 2     | <b>Project Clearance Fees</b>                                                                                                                                                                                                                                            |                                   |                                                          |
|       | (a) Fees paid to RERA                                                                                                                                                                                                                                                    |                                   |                                                          |
|       | (b) Fees paid to Local Authority                                                                                                                                                                                                                                         |                                   |                                                          |
|       | (c) Consultant/Architect Fees (directly attributable to project)                                                                                                                                                                                                         | 1050                              | 80.85                                                    |
|       | (d) Any other (specify)                                                                                                                                                                                                                                                  |                                   |                                                          |
|       | <b>SUB TOTAL FEES PAID (in Rs.)</b>                                                                                                                                                                                                                                      | 1050                              | 80.85                                                    |
| 3A    | <b>Cost of Development And construction</b>                                                                                                                                                                                                                              |                                   |                                                          |
|       | (a) Cost of services (water, electricity to construction site) , Site Overheads;                                                                                                                                                                                         |                                   |                                                          |
|       | (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);                                                               | 51157                             | 75.95                                                    |
|       | (c) Cost of material actually purchased;                                                                                                                                                                                                                                 |                                   |                                                          |
|       | (d) Cost of <b>Salary and Wages</b> (excluding cost of salaries of employees of the company not directly attached to project);                                                                                                                                           |                                   |                                                          |
|       | <b>Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a )</b>                                                                                                                                                                                            | 51157                             | 75.95                                                    |
| 3B    | <b>Cost of construction incurred (As Certified by Project Engineer)</b>                                                                                                                                                                                                  | 51157                             | 75.95                                                    |
| 3C    | <b>Total Construction Cost (Lower of 3A and 3B.)</b>                                                                                                                                                                                                                     | 51157                             | 75.95                                                    |



Ph.: +91-120-6618128/29/30, E-Mail: [in@rajanmalikca.com](mailto:in@rajanmalikca.com)

Work : 409-410, 4<sup>th</sup> Floor, Tower A, The i-Thum, A-40, Sector 62, Noida - 201301 (U.P.)

Regd Office : 40/230, CR Park, Opp. B-Block Kalkaji, New Delhi-110019. Website: [www.rajanmalikca.com](http://www.rajanmalikca.com)



**Annexure A**

To,  
The Board of Directors,  
M/s Gulshan Homes and Infrastructure Private Limited,  
Flat No.7, 3rd Floor, Plot No. 4, Dayanand Vihar, Delhi - 110092

**Independent Practioner's Certificate on Cost incurred in respect of "The G" Project (herein referred to as "the project") situated on the Plot No. C3-D, Sector 129, Noida 201304, Uttar Pradesh till 30<sup>th</sup> June 2024 pursuant to the Third Provisio to Section 4(2)(I)(D) of the Real Estate (Regulation and Development) Act, 2016 (herein referred to as "Act") read along with the Uttar Pradesh Real Estate (Regulation and Development) Rules, 2016 (herein referred to as "Rules")**

1. This Report is issued in accordance with the terms of our engagement letter 15/07/2024
2. The accompanying certificate on above mentioned matter contains the details as required by M/s Gulshan Homes and Infrastructure Private Limited ("Company") pursuant to the requirement of the Third Provision to Section 4(2)(I)(D) of the Act read along with the relevant rules thereto. Further, we have been informed by the management that this certificate is required in a specific format prescribed in the aforementioned rules and hence, according to Para 32A of the Guidance Note on Reports or certificates for special purpose (Revised 2016), this certificate has been issued.

**Management's Responsibility for the Statement**

3. The preparation of the statement of accounts provided by the company in Form REG-3 is the responsibility of the Management of M/s Gulshan Homes and Infrastructure Pvt. Ltd. (hereinafter the "Company") including the preparation and maintenance of all accounting and other relevant supporting records and documents. This responsibility includes the design, implementation and maintenance of internal control relevant to the preparation and presentation of the Statement and applying an appropriate basis of preparation; and making estimates that are reasonable in the circumstances.
4. The Management is also responsible for ensuring that the Company complies with the other requirements of the Act and the relevant rules thereto as amended from time to time.

**Practioner's Responsibility**

5. Pursuant to the requirements of the aforementioned provisions, it is our responsibility to provide a limited assurance whether the financial information has been extracted correctly from the unaudited books accounts for the period ended June 30, 2024 including the other relevant records maintained by the entity and the calculation of the expenditure incurred on the project is in the manner prescribed under the act read with the relevant rules.
6. We conducted our examination of the Statement in accordance with the Guidance Note on Reports or Certificates for Special Purposes issued by the Institute of Chartered Accountants of



Ph.: +91-120-6618128/29/30, E-Mail: [in@rajanmalikca.com](mailto:in@rajanmalikca.com)

Work : 409-410, 4<sup>th</sup> Floor, Tower A, The i-Thum, A-40, Sector 62, Noida - 201301 (U.P.)  
Regd Office : 40/230, CR Park, Opp. B-Block Kalkaji, New Delhi-110019. Website: [www.rajanmalikca.com](http://www.rajanmalikca.com)

India. The Guidance Note requires that we comply with the ethical requirements of the Code of Ethics issued by the Institute of Chartered Accountants of India.

7. We have complied with the relevant applicable requirements of the Standard on Quality Control (SQC) 1, Quality Control for Firms that Perform Audits and Reviews of Historical Financial Information, and Other Assurance and Related Services Engagements.
8. Limited Assurance engagement involves performing audit procedures to obtain evidence that enable the independent practitioner to conclude that the matter is not likely to cause the subject matter information to be material misstatement on the reporting criteria mention in paragraph 5 above. The procedure selected depend on the Practitioner's judgement, including the assessment of the risks associated with the reporting criteria. We have performed the following procedures in relation to the statement:
  1. Verified the extraction of Data from the unaudited books of accounts of the relevant period.
  2. Verified the calculation of the expenditure incurred on the project in the manner prescribed under the act read with the relevant rules
  3. Verified the certificate received from the chartered engineer.
  4. Obtained written representations.


#### Opinion

9. Based on our examination, nothing has come to our attention that causes us to believe that the information provided in the attached Certificate by the company is not extracted accurately from the unaudited books of accounts maintained by the company under Companies Act, 2013 in the manner prescribed under the act.

#### Restriction on Use

10. The certificate is addressed to and provided to the Board of Directors of the Company solely for the purpose of complying with requirement of Third Provision to Section 4(2)(1)(D) of the act and should not be used by any other person or for any other purpose. Accordingly, we do not accept or assume any liability or any duty of care for any other purpose or to any other person to whom this certificate is shown or into whose hands it may come without our prior consent in writing.

For Rajan Malik & Co.  
Chartered Accountants  
ICAI Firm Reg. No: 019859N

  
Vijay Kumar Chaurasia  
Partner  
ICAI Membership No: 10000521879  
UDIN: 24521879BKCRFK6473

Place of Signature: Noida  
Date: 19<sup>th</sup> July 2024