



Date: 31.03.2026

No.

Information as on

Subject: Certificate of Amount Incurred for Construction and Development of the Project " AVENUE-IV" Project Registration No-UPRERAPRJ101145/09/2024 situate in Village / Sector Plot No-Commercial Plot No-05, Springwood Enclave, Sector-04, Wave City, Tehsil-Ghaziabad Competent / Development Authority-Ghaziabad, District-Ghaziabad, PIN201001, admeasuring 12361.18 sq.mts. area being developed by M/s Aura Buildcom LLP

I MAQSUD E NAZAR have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project AVENUE-IV UPRERAPRJ101145/09/2024, situate on the Khasra No/ Plot no-Commercial Plot No-05, Springwood Enclave, Sector-04, Wave City, TehsilGhaziabad Competent/ Development AuthorityGhaziabad, District-Ghaziabad, PIN 20100, admeasuring 12361.18 sq.mts area being developed by M/s Aura Buildcom LLP

1. Following technical professionals were appointed by me for verification / certification of the cost: -

- (i) M/s/Shri/SmtPradeep Kuntal as Licensed Surveyor / Architect
- (ii) Shri Maqsud E Nazar C/o NNC Design International as Structural Consultant
- (iii) Shri Anand Havelia C/o Consumate Engineering Services Pvt Ltd as MEP Consultant
- (iv) Shri Manoj Kumar bas Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Crore)

Table - A

Table - A							
Building/Wing/ Block /Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	5		80	4.00		
2	Total Number of Basement and Plinth	20		70	14.00		
3	Total Number of Podiums	0		0	-		
4	Stilt Floor	0		0	-		
5	Total Number of Slabs of Super Structure	68		25	17.00		
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	10		0	-		
7	Sanitary Fittings within the Flat/Premises,	5		0	-		
8	Electrical Fitting within the Flat/Premises	15		0	-		
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	5		0	-		
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	12		0	-		
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	10		0	-		
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	5		0	-		
TOTAL		155	36.02		35	35	

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2,....)

NNC DESIGN INTERNATIONAL
CONSULTING ENGINEERS

MAQSUD E NAZAR
M. Tech (Structures), Ph.D. (Structure)
Chartered Engineer(India)
Registration No. AM/089710/0

G-70, 2nd Floor, Jaswant Plaza, Near Kalindi Kunj, Main Sarita Vihar Road, Shaheen Bagh, Okhla, New Delhi-110025

Phone No.: 011- 68225689 / 68225690

e-mail : nnc_consultants@hotmail.com, nnc.mail7@gmail.com, website : www.nncdesigninternational.com

Table - B
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project

							(in Rs Crore)
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Internal Roads & Footpaths	2 -		0			
2	Water Supply/Drinking Water Facilities	0 -		0			
3	Sewerage (chamber, lines, Septic Tank, STP)	2 -		0			
4	Storm Water Drain	0.5 -		0			
5	Landscaping & Tree Planting	0.5 -		0			
6	Street Lighting	0.5 -		0			
7	Community Buildings	0 -		0			
8	Treatment & Disposal of Sewage and Sullage water /STP	3 -		0			
9	Solid Waste Management & Disposal	0.5 -		0			
10	Water Conservation, Rainwater Harvesting	0.5 -		0			
11	Energy Management/Use of Renewable Energy	0.5 -		0			
12	Fire Protection and Fire Safety Requirements	4 -		0			
13	Electrical Sub Station, Control Panel & Meter Room	4 -		0			
14	Receiving Station	0.5 -		0			
15	Plan of Development Works	0.5 -		0			
16	Emergency Evacuation Services	0.5 -		0			
17	Common Facilities in Basement	0.5 -		0			
18	Others, if any (please specify)	0 -		0			
	TOTAL	20	0	0	0	0	

3. We estimate the Total Cost for completion of the project under reference as Rs.175 Crore (Total of column no. 3 in Tables A1, A2.... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 31.03.2026 is Rs.32.24 Crore (Total of column no. 7 in Tables A1, A2.... and Table B)).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2.....

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Signature & Name (IN BLOCK LETTERS) of Engineer
Mobile No. 9818033181
Email ID . Nnc.mail7@gmail.com

MAQSUD E NAZAR
M. Tech (Structures), Ph.D. (Structure)
Chartered Engineer(India)
Registration No. AM/089718/0