



Form-REG-3					
CHARTERED ACCOUNTANT'S CERTIFICATE (On Letter Head)					
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)					
UDIN No.- 26409153JXZUIM3268			Date:- 14.01.2026		
Information as on 31.12.2025					
Certification work Assigned vide letter No.- NIL Dated 10.01.2026					
Subject: Certificate of amount incurred on Hare Krishna Ashiyana and RERA Registration No.- UPRERAPRJ424528/11/2024 for Acquisition and Development of land and/or Construction of 1 No. Residential Tower (AB) situate on Khasra no./Plot No.Khasra No. GH-3, Khasra No. 873, 884, 909, 914, 966, 1294, 1339 & 941/ 1357 Rukmani Vihar, Awasiya Yojna Sector-I, Mauja Sunrakh Banger, demarcated by its boundaries (27.563854 latitude and 77.659599 longitude of the end-points) to the North, to the South, to the East to the West of Village Sunrakh Banger, Tehsil Mathura, Development Authority Mathura Vrindavan Development Authority, District Mathura , PIN 201017, admeasuring 4026.61 sq. meter area, being developed by EPOCH Realtech Pvt. Ltd. [UPRERAPRM316219], having Separate A/c No. 924020060339475 EPOCH REALTECH PRIVATE LIMITED HARE KRISHNA ASHIYANA SEPARATE ACCOUNT, Axis Bank Limited					
PART-A					
S.No.	Particulars	Rs.in lacs Total Estimated Cost	Rs. In lacs Amount incurred till last quarter	Rs. In lacs Amount incurred during the quarter	Rs. In lacs Amount incurred till now
1	2	3	4	5	6
1	Land Cost				
	(a) Acquisition cost of land and legal costs on land transaction:				
	(a.1) For Project Estimation Purpose				
	i - In case of acquisition through Purchase, actual purchase price or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	698	698	0	698
	ii- In case of acquisition through Joint Development Agreement with land owner, the consideration as specified in the Joint Development Agreement or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	0	0	0	0
	iii- In case of inherited /gifted/ through will, the cost of land shall be as per the DM circle rate on the date of application of registration of project in U.P. RERA.	0	0	0	0
	TOTAL OF LAND COST - For Project Estimation Purpose	698	698	0	698
	(a.2) For Purpose of % Completion of the project and Withdrawal from Separate Account				
	i - In case of acquisition through Purchase, the actual purchase price will be considered.	698	698	0.00	698
	ii- In case of acquisition through Joint Development Agreement with land owner, the cost of land shall be the actual cost incurred by the landowner	0.00	0.00	0.00	0.00
	iii- In case of inherited /gifted/ through will, the cost of land shall not be considered as there was no acquisition cost incurred by the promoter.				
	TOTAL OF LAND COST - For % completion and withdrawal purpose	698	698	0.00	698



Form-REG-3					
CHARTERED ACCOUNTANT'S CERTIFICATE (On Letter Head)					
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)					
UDIN No.- 26409153JXZUIM3268			Date:- 14.01.2026		
Information as on 31.12.2025					
Certification work Assigned vide letter No.- NIL Dated 10.01.2026					
Subject: Certificate of amount incurred on Hare Krishna Ashiyana and RERA Registration No.- UPRERAPRJ424528/11/2024 for Acquisition and Development of land and/or Construction of 1 No. Residential Tower (AB) situate on Khasra no./Plot No.Khasra No. GH-3, Khasra No. 873, 884, 909, 914, 966, 1294, 1339 & 941/ 1357 Rukmani Vihar, Awasiya Yojna Sector-1, Mauja Sunrakh Banger, demarcated by its boundaries (27.563854 latitude and 77.659599 longitude of the end-points) to the North, to the South, to the East to the West of Village Sunrakh Banger, Tehsil Mathura, Development Authority Mathura Vrindavan Development Authority, District Mathura , PIN 201017, admeasuring 4026.61 sq. meter area, being developed by EPOCH Realtech Pvt. Ltd. [UPRERAPRM316219], having Separate A/c No. 924020060339475 EPOCH REALTECH PRIVATE LIMITED HARE KRISHNA ASHIYANA SEPARATE ACCOUNT, Axis Bank Limited					
PART-A					
S.No.	Particulars	Rs.in lacs Total Estimated Cost	Rs. In lacs Amount incurred till last quarter	Rs. In lacs Amount incurred during the quarter	Rs. In lacs Amount incurred till now
1	2	3	4	5	6
	(b) Amount payable to obtain development rights, additional FAR and/or any other work under the provisions of Local Authority or State Government or Statutory Authority, if any;	0.00	0.00	0.00	0.00
	(c) Amounts payable to State Government or Competent Authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	0.00	0.00	0.00	0.00
	(d) Interest (Other than Penal Interest and Penalties etc.) a) paid to Financial Institution , Scheduled Banks , NBFC on loan/ borrowing provided such loan/ borrowing has been utilised for purchase of land b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR) provided such loan has been utilised for purchase of land c) paid to the Competent Authority for acquisition of land	0.00	0.00	0.00	0.00
	TOTAL OF LAND COST				
1A	- For Project Estimation Purpose i.e. a.1+ b+c+d	698			
1B	- For Withdrawal Purpose i.e. a.2+ b+c+d	698	698	0.00	698
2	Project Clearance Fees				
	(a) Fees paid to RERA	0	0	0	0
	(b) Fees paid to Local Authority	125	105	0	105
	(c) Consultant/Architect Fees (directly attributable to project)	0	0	0	0
	(d) Any other (specify)	0	0	0	0
	TOTAL OF FEES PAID	125	105	0	105
3A	Cost of Construction and Development				
	(a) Cost of services (water, electricity to construction site) , Site Overheads;	0	0	0	0
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	0	0	0	0
	(c) Cost of materials actually purchased;	2,891	985	256	1,241
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	0	0	0	0
	Total of Construction and Development Cost (sum of (a) to (d) of 3A)	2,891	985	256	1,241
3B	Cost of Construction and Development incurred (the amount as reported in Row 4 of the latest Engineer's Certificate i.e. REG-2)	2,891	865	260	1,125
3C	Total Construction and Development Cost (Lower of 3A and 3B.)		865	256	1,125
3D	Interest on loan/ borrowing (Other than Penal Interest and Penalties etc.) provided such loan/ borrowing has been utilised for construction of this project: a) paid to Financial Institution , Scheduled Banks , NBFC and b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI - MCLR)"	0	0	0	0
3E	TOTAL CONSTRUCTION AND DEVELOPMENT COST (S No. 3C + S No. 3D)	2,891	865	256	1,125
4	TOTAL COST OF PROJECT				
4A	- For Project Estimation Purpose (S No. 1A + S No. 2 + S No. 3E)	3,714			
4B	- For % completion of the project and withdrawal purpose (S No. 1B + S No. 2 + S No. 3E)	3,714	1,668	256	1,928



5	Percentage completion of Construction & Development Work completed as per latest REG-2 i.e. (Amount in Row 4 of REG-2 / Amount in Row 3 of REG-2) x100	39%
6	Percentage completion of the Project (Proportionate cost incurred on the project to the total estimated cost) (Col.6 of S No. 4B / Col.3 of S No. 4B)	52%
7	Total amount received from allottees till date since Inception of the Project	2573
8	70% Amount to be deposited in Separate Account (70%*S No. 7)	1801
9	Loan sanctioned for the project till date (secured and unsecured both)	0
10	Loan disbursed for the project till date (secured and unsecured both)	0
11	Interest on deposits (flexi facility) credited to the Separate account	0
12	Total amount to be credited in the Separate Account till date (S No. 8 + S No. 10 + S No. 11)	1801
13	Cumulative Amount that can be withdrawn from Separate a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of S No. 4B * S No. 6)	1928
14	70% of the principal amount refunded on account of cancellation of unit (provided 70% of the amount collected was deposited to the Separate Account earlier). (The CA will necessarily ensure that units stand cancelled and if the 70% of the principal amount is to be refunded, the details shall be given in Part B of this Certificate)	0
15	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the Separate Account & the amount already withdrawn towards amount refunded to the allottee(s) towards cancellation of unit(s))	1613
16	Computed Balance in Separate A/c as on date: (S No. 12 - S No. 15)	188.45
17	Actual Balance available in Separate A/c as 31.12.2025	188.45
18	Difference between the computed balance and actual balance in Separate A/c (S No. 16 - S No. 17) Should be Nil	0
19	Eligibility for withdrawal (i.e. the amount that can be withdrawn) from the Separate A/c (Minimum of S No. 17 and (S No. 13 + S No. 14 - S No. 15))	315
20	Amount to be directly paid to the vendors/ billers/ contractors/ Allottees (in case of refund as per S No. 15 above) as per Part B of this certificate	0
21	Amount that can be finally transferred to the Transaction account (S No. 19 - S No. 20)	315

This certificate is being issued on specific request of M/s EPOCH Realtech Pvt. Ltd. for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Note: Based on the information provided by the promoter, I/We certify that the land parcel for this project has not been mortgaged in any other project or for any other type of loans/borrowings.

Gaurav Agrawal
(Membership Number- 409153)
Gaurav Jai Agrawal & Associates
Firm Registration Number (024547C)
UDIN: 26409153JXZUIM3268
Email: gaurav.agrawal@gjagroup.co.in
Mobile No. 9718018063
Place : Greater NOIDA



Form-REG-3

CHARTERED ACCOUNTANT'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

UDIN No.-26409153JXZUIM3268

Date:- 14.01.2026

Information as on 31.12.2025

Certification work Assigned vide letter No.- NIL Dated 10.01.2026

Subject: Certificate of amount incurred on Hare Krishna Ashiyana and RERA Registration No.- UPRERAPRJ424528/11/2024 for Acquisition and Development of land and/or Construction of 1 No. Residential Tower (AB) situate on Khasra no./Plot No.Khasra No. GH-3, Khasra No. 873, 884, 909, 914, 966, 1294, 1339 & 941/ 1357 Rukmani Vihar, Awasiya Yojna Sector-I, Mauja Sunrakh Banger, demarcated by its boundaries (27.563854 latitude and 77.659599 longitude of the end-points) to the North, to the South, to the East to the West of Village Sunrakh Banger, Tehsil Mathura, Development Authority Mathura Vrindavan Development Authority, District Mathura , PIN 201017, admeasuring 4026.61 sq. meter area, being developed by EPOCH Realtech Pvt. Ltd. and [UPRERAPRM316219], having Separate A/c No. 924020060339475 EPOCH REALTECH PRIVATE LIMITED HARE KRISHNA ASHIYANA SEPARATE ACCOUNT, Axis Bank Limited

PART-B

I/ We also certify that:

Out of the amount reported in **Column 6 of S No. 4B** above:

- (a) Rs. 1,928 Lacs has been actually spent on the land, construction and development of the project and has not been spent on any item other than the purpose given in Section 4(2)(l)(d) and is, therefore, admissible for withdrawal from the Separate Account.
- Rs. 0.00 Lacs is the amount for which bills/ invoices from the biller/ vendor/ contractor have been received for the work already rendered by them for the land,
- (b) construction and development work of this project and being due for payment are, therefore, admissible for payment from the Separate Account directly to the biller/ vendor/ contractor in their bank account as per the list given below.
- (c) Rs. 0.00 Lacs is the amount pertaining to the refund to be made to the Allottees where allotted units have been cancelled in compliance of U.P. RERA orders for refund to the concerned allottee or for the reason of default by the concerned allottee as per the Agreement For Sale entered into with that allottee.

(in Rs)

S No.	Name of the vendor/ contractor/ Allottee	Amount due	Amount due towards (detail of work)	Bank Name	IFSC	Bank Account No.
1	N.A.	0	N.A.	N.A.	N.A.	N.A.
	Total	-				

This certificate is being issued on specific request of M/s EPOCH Realtech Pvt. Ltd. [UPRERAPRM316219] for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Gaurav Agrawal
(Membership Number- 409153)
Gaurav Jai Agrawal & Associates
Firm Registration Number (024547C)
UDIN: 26409153JXZUIM3268
Email: gaurav.agrawal@gjagroup.co.in
Mobile No. 9718018063
Place : Greater NOIDA