

ENGINEER'S CERTIFICATE (On Letter Head)

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 4 (Four) No. of Towers with a total of 309 units of the Project "DPS Palladio" [UPRERA Registration Number UPRERAPRJ717338/01/2025] situated on Khasra no. 1189, Pintail Park City- Phase-3 demarcated by its boundaries : 26.4724, 81.0202 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village - Mastemau, Lucknow, Lucknow Development Authority, District - Lucknow, admeasuring 10966.71 sq. meter, being developed by BP Infra India LLP.

I Vishva Kant Tripathi have undertaken assignment as Project Engineer for certifying Percentage of Completion of Construction Work of 4 (Four) No. of Towers with a total of 309 units of the Project "DPS Palladio" [UPRERA Registration Number UPRERAPRJ717338/01/2025] situated on Khasra no. 1189, Pintail Park City- Phase-3 demarcated by its boundaries : 26.4724, 81.0202 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village - Mastemau, Lucknow, Lucknow Development Authority, District - Lucknow, admeasuring 10966.71 sq. meter, being developed by BP Infra India LLP.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s /Shri Rakesh Kumar Sharma (K-Design) as Architect
- (ii) M/s AKB Consultants as Structural Consultant
- (iii) M/s New Era Engineering Consultants as MEP Consultant
- (iv) Shri Ankit Vyas as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other

Vishva Kant Tripathi

Chartered Engineer
Am 1996218

3. We estimate the Total Cost for completion of the project under reference as Rs. 13615 Lacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
4. The estimated actual cost incurred till date 15.09.2025 is calculated at Rs. 109 Lacs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 13506 Lacs, (Total of S.No. 4 in Tables A and B).
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 15.09.2025 date is as given in Tables A and B below :

Table A1
TOWER - A

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	2160.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	20.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.93%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	2140.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.93%

Vishwa Kant Tripathi
Chartered Engineer
Am-1996218

Table A2
TOWER - B

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	2515.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	20.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.80%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	2495.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5)	0.80%

Table A3
TOWER - C

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	2207.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	20.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.91%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	2187.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5)	0.91%

Table A4
TOWER - D

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	2622.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	20.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.76%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	2602.00

[Handwritten signature]

5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5)	0.76%

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	4111.00
2	Cost incurred as on (based on the actual cost incurred as per records)	29.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	0.71%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	4082.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) /	0.71%
(Enclose separate sheet for the cost calculations)		

Chartered Engineer
Am 1996Z18

Signature of Engineer

Name

Address

Aadhar No.

PAN No.