

ENGINEER'S CERTIFICATE

Form-REG-2

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No ADLLP/VR/02

Date: 13-07-2026

Information as on 30/06/2026

Subject: Certificate of Percentage of Completion of Construction Work of 1 No. of Building(s) of the Project "Veda Residences" [UPRERAPRJ367395/03/2025] situated on the Khasra No 228, 229 & 230 Demarcated by its boundaries (latitude and longitude of the end points) 26°45'52.9"N 82°12'37.25"E to the North 26°45'50.42"N 82°12'37.07"E to the South 26°45'50.54"N 82°12'38.42"E to the East 26°45'51.10"N 82°12'35.56"E to the West of village Kudha Keshavpur, Tehsil Sadar, Competent/ Development authority Ayodhya Development Authority, District Ayodhya, PIN 224123 admeasuring 3182.42 sq.mts. area being developed by M/s Aurika Developers LLP [UPRERAPRM326003]

I/We Neeraj Tyagi have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of 1 No. of Building(s) of the Project "Veda Residences" [UPRERA Registration Number] situated on the Khasra No 228, 229 & 230 Demarcated by its boundaries (latitude and longitude of the end points) 26°45'52.9"N 82°12'37.25"E to the North 26°45'50.42"N 82°12'37.07"E to the South 26°45'50.54"N 82°12'38.42"E to the East 26°45'51.10"N 82°12'35.56"E to the West of village Kudha Keshavpur, Tehsil Sadar, Competent/ Development authority Ayodhya Development Authority, District Ayodhya, PIN 224123 admeasuring 3182.42 sq.mts. area being developed by M/s Aurika Developers LLP [UPRERAPRM326003]

1. Following technical professionals were appointed by me for verification / certification of the cost: -

- (i) M/s/Shri/Smt Vineeta P. Singhania as L.S. / Architect ;
- (ii) M/s/Shri/Smt V.D. Sharma as Structural Consultant
- (iii) M/s Paradise as MEP Consultant
- (iv) M/s/Shri/Smt Neeraj Tyagi as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs. Laacs)

Table - A

Table - A							
Building/Wing/ Block /Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	0	0	100%	0	0	0
2	Total Number of Basement and Plinth	1000	0	0	0	0	0
3	Total Number of Podiums	NA	NA	NA	NA	NA	NA
4	Stilt Floor	NA	NA	NA	NA	NA	NA
5	Total Number of Slabs of Super Structure	1200	0	0	0	0	0
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1700	0	0	0	0	0
7	Sanitary Fittings within the Flat/Premises,	100	0	0	0	0	0
8	Electrical Fitting within the Flat/Premises	100	0	0	0	0	0
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	300	0	0	0	0	0
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	600	0	0	0	0	0
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	500	0	0	0	0	0
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	50	0	0	0	0	0
	TOTAL	5550	0		0	0	

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

AURIKA DEVELOPERS LLP

Registered Office Address: Office No -1102, 11th Floor, Gulshan One29, Sector-129, Noida- 201304, Uttar Pradesh.

LLPIN: ACE-8512 | +91 0120-5109230 | info@aurikahomes.com | www.aurikahomes.com

Table - B Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
							(in Rs Lacs)
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Internal Roads & Footpaths	10	0	0	0	0	0
2	Water Supply/Drinking Water Facilities	0	0	0	0	0	0
3	Sewerage (chamber, lines, Septic Tank, STP)	3	0	0	0	0	0
4	Storm Water Drain	3	0	0	0	0	0
5	Landscaping & Tree Planting	5	0	0	0	0	0
6	Street Lighting	3	0	0	0	0	0
7	Community Buildings	NA	NA	NA	NA	NA	NA
8	Treatment & Disposal of Sewage and Sullage water /STP	5	0	0	0	0	0
9	Solid Waste Management & Disposal	2	0	0	0	0	0
10	Water Conservation, Rainwater Harvesting	10	0	0	0	0	0
11	Energy Management/Use of Renewable Energy	2	0	0	0	0	0
12	Fire Protection and Fire Safety Requirements	0	0	0	0	0	0
13	Electrical Sub Station, Control Panel & Meter	0	0	0	0	0	0
14	Receiving Station	2	0	0	0	0	0
15	Plan of Development Works	2	0	0	0	0	0
16	Emergency Evacuation Services	1	0	0	0	0	0
17	Common Facilities in Basement	2	0	0	0	0	0
18	Others, if any (please specify)						
A	Site Mobilisation	120	119.72	100%	119.72	119.72	100%
B	Dewatering	80	60	75%	60	60	75%
C	Shoring Work	100	92	92%	92	92	92%
	TOTAL	350	271.72		271.72	271.72	

3. We estimate the Total Cost for completion of the project under reference as Rs. 5900 Lacs (Total of column no. 3 in Table A and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 30/06/2026 is Rs. 271.72 lacs (Total of Column no 7 in Table A and Table B).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table- A.

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.



Yours Faithfully

Signature & Name (IN BLOCK LETTERS) of Engineer: NEERAJ TYAGI
Mobile No: 9582970219
Email ID neeraj.tyagi@aurikahomes.com

(UPRERAPRJ367395/03/2025) situate on Khasra No 228, 229 & 230 in Village / Sector Kudha Keshavpur Tehsil: Sadar, Competent / Development Authority: Ayodhya Development Authority, District: Ayodhya , PIN-224123 , admeasuring 3182.42 sq.mts. area

AURIKA DEVELOPERS LLP

Registered Office Address: Office No -1102, 11th Floor, Gulshan One29, Sector-129, Noida- 201304, Uttar Pradesh.

LLPIN: ACE-8512 | +91 0120-5109230 | info@aurikahomes.com | www.aurikahomes.com