



SHIVAM ENGINEERS & ASSOCIATES

Structural Consultant & Chartered Engineer

Er. Rajib Saxena B.E. (Civil)

F.I.V., M.C.E., M.I.S.E.

F.C.E.T., M.I.E. (INDIA)

9412604378

Add.: Surajmukhi Complex

Near B.O.B., Madhinath

Bareilly-243001 (U.P.)

rajivsaxena022@gmail.com

APPROVED VALUER, CERTIFIED STRUCTURAL ENGINEER, SURVEYOR

Ref. No. SEA/RERA/Cert/003/02/26

DATE 08/07/2026

Form-REG-2

ENGINEER'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.-KP06

Date: 30/06/2026

Information on

Subject: Certificate of Amount Incurred for Construction and Development of the Project KINGS PARK RESIDENCY <UPRERAPR/964169/01/2025> situated in Village/Sector NAWADIA ILAQA SINGHAITehsil BAREILLY Competent/Development Authority BAREILLY DEVELOPMENT AUTHORITY District BAREILLY PIN 243122 admeasuring 15155.87sq.mts. area being developed by M/S JAGESHWAR DHAM DEVELOPERS

I/We RAJIB SAXENA have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project KINGS PARK RESIDENCY <UPRERAPR/964169/01/2025> situated on the Khassra No/Plot No 116 (PART) & 117 of village NAWADIATehsil BAREILLY Competent/Development Authority BAREILLY DEVELOPMENT AUTHORITY District BAREILLY PIN 243006 admeasuring 15155.87sq.mts area being developed by M/S JAGESHWAR DHAM DEVELOPERS

1. Following technical professionals were appointed by me for verification/certification of the cost:-

- M/s/Shri/Smt MOHIT SINGH as Licensed Surveyor/Architect
- M/s/Shri/Smt RAJIB SAXENA as Structural Consultant
- M/s/Shri/Smt ASHISH KUMAR as MEP Consultant
- M/s/Shri/Smt GAURAV SINGH as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs/Lac)

Table-A

Building/Wing/Block/Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task/Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 & Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7/Column No. 3)
1	Excavation	NA	NA	NA	NA	NA	NA
2	Total Number of Basement and Plinth	NA	NA	NA	NA	NA	NA
3	Total Number of Podiums	NA	NA	NA	NA	NA	NA
4	Stilt Floor	NA	NA	NA	NA	NA	NA
5	Total Number of Slab of Super Structure	NA	NA	NA	NA	NA	NA
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	NA	NA	NA	NA	NA	NA
7	Sanitary Fittings within the Flat/Premises,	NA	NA	NA	NA	NA	NA
8	Electrical Fitting within the Flat/Premises	NA	NA	NA	NA	NA	NA
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	NA	NA	NA	NA	NA	NA
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/Tower, Overhead and Underground Water Tanks	NA	NA	NA	NA	NA	NA
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CPNOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	NA	NA	NA	NA	NA	NA

Er. RAJIB SAXENA
B.E. (Civil), M.E., M.I.S.E., F.I.V., F.C.E.T., M.I.E. (INDIA)
Certified Structural & Chartered Engineer
Member Regd. No. ISE (India) LM-167
E (India) M-1570964
Mobile 9412604378

12	Compliance to condition of environmental / Fire NOC, Electrical safety certificate, Installation of lift as per provision of JfA Act 2024, water pumps, Fire Fighting Fittings and Equipments as per CPON OC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works may be required to obtain Occupancy / Completion Certificate.	NA	NA	NA	NA	NA	NA
	TOTAL	NA	NA	NA	NA	NA	NA

(Prepare separate table for each Building/Wing/Block/Tower. In case of multiple Building/Wing/Block/Tower, the tables must be numbered as A1, A2,.....)

Table-B							
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
							(in Rs/Lac)
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Internal Roads & Footpaths	7736546.70	773654.67	10%	773654.67	773654.67	0%
2	Water Supply / Drinking Water Facilities	1200000.00	0	0%	0	0	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	1750000.00	700000.00	40%	700000.00	700000.00	40%
4	Storm Water Drain	800000.00	480000.00	60%	480000.00	480000.00	60%
5	Landscaping & Tree Planting	1951758.10	487939.53	25%	487939.53	487939.53	25%
6	Street Lighting	780000.00	0	0%	0	0	0%
7	Community Buildings	NA	0	NA	0	0	NA
8	Treatment & Disposal of Sewage and Sullage water / STP	1500000.00	0	0%	0	0	0%
9	Solid Waste Management & Disposal	75000.00	0	0%	0	0	0%
10	Water Conservation, Rainwater Harvesting	1000000.00	600000.00	60%	600000.00	600000.00	60%
11	Energy Management / Use of Renewable Energy	NA	0	NA	0	0	NA
12	Fire Protection and Fire Safety Requirements	NA	0	NA	0	0	NA
13	Electrical Sub Station, Control Panel & Meter Room	3000000.00	0	0%	0	0	0%
14	Receiving Station	NA	0	NA	0	0	NA
15	Plan of Development Works	NA	0	NA	0	0	NA
16	Emergency Evacuation Services	NA	0	NA	0	0	NA
17	Common Facilities in Basement	NA	0	NA	0	0	NA
18	Others, if any (MAIN GATE, BOUNDARY WALL, STORE FOR MATERIAL & DEMARCATION OF PLOTS)	7392881.95	6283949.66	85%	6283949.66	6283949.66	80%
	TOTAL	27186186.75	9325543.86	34.30%	9325543.86	9325543.86	34.30%

3. We estimate the Total Cost for completion of the project under reference as Rs. 27186186.75 (Total of column no. 3 in Tables A1, A2,..... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate / completion certificate for the Project from the concerned Competent / Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 30/06/2026 is Rs. 9325543.86 (Total of column no. 7 in Tables A1, A2,..... and Table B).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots / Building / Wing / Block / Tower and allied works of the aforesaid Real Estate Project, I / We certify as follows-

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings / Wing / Blocks / Towers of the Real Estate Project is as per Table-

A1, A2,..... 5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Er. RAJIB SAXENA
 B.E. (Civil), MIE, MISE, FIV, FCET
 Certified Structural & Chartered Engineer
 Member Regd. No. ISE (India) LM-167
 IE (India) M-1570964
 Mobile 9412604379

Signature & Name (IN BLOCK LETTERS) of Engineer
 Mobile No.- 9412604379
 Email ID- rajivsaxena022@gmail.com

08/07/2026