

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

FORM-REG -2
Dated : 12/07/2026

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No :- 2-06/PI City-26

Information as on: 30/06/2026

Subject: Certificate of Percentage of Completion of Construction Work of Project “PI city center” (UPRERA Registration Number – UPRERAPRJ304177/03/2025) Situated on the Plot no C-1, Sector PI-1, Greater Noida, Demarcated by its boundaries (latitude and longitude of the end points) North(Log-X = 282740.95N, Lat-Y = 773212.57E), to the South(Log-X = 282739.58N, Lat-Y = 773213.57E), to the East (Log-X = 282741.83N, LT-Y = 773214.11E) to the West (Log-X = 282740.47N, Lat-Y = 773215.11E), Competent/ Development authority GREATER NOIDA INDUSTRIAL DEVELOPMENT AUTHORITY District GAUTAM BUDDHA NAGAR PIN 201310 admeasuring 2634.72 Sq.mt. area being developed by M/s. Govinda Housing Ltd. Promoter ID UPRERAPRM70079

I Atul Saxena have undertaken assignment as Project Engineer for certifying estimate of the Project “PI CITY CENTER” (UPRERA Registration Number – UPRERAPRJ304177/03/2025) situated on the Plot no C-1, SECTOR PI- 1, GREATER NOIDA, competent/ Development Authority GREATER NOIDA INDUSTRIAL DEVELOPMENT AUTHORITY District GAUTAM BUDDHA NAGAR PIN 201310 admeasuring 2634.72 Sq.mt. area being developed by M/s. Govinda Housing Ltd.

Promoter ID UPRERAPRM70079

1. Following technical professionals are appointed by owner/developer and were consulted by us for verification /for certification of the cost:

- (i) Mr. Manish Jain as Architect
- (ii) Mr. Suriya Prakash as Structural Consultant
- (iii) Mr. Praveen Soni as MEP Consultant
- (iv) Mr. Ajay Agarwal as Site Supervisor

2. The project has started. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following table A and B.

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

(In Rs. Lakhs)

Table –A

Building/Wing/Block/Tower no or Name		Tower A1 (2B + LB + G + 11 floor)					
1	2	3	4	5	6	7	8
S. No.	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG--1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible Expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column 7/Column 3)
1	Excavation	60	60	100%	60	60	100%
2	Total Number of Basement and Plinth	683	554	81%	554	554	81%
3	Total Number of Podiums	0	0	0%	0	0	0%
4	Stilt Floor	322	113	35%	113	113	35%
5	Total Number of Slabs of Super Structure	2,904	174	6%	174	174	6%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat Premises	1,334	13	1%	13	13	1%
7	Sanitary fittings within the Flat Premises	302	0	0%	0	0	0%
8	Electrical Fitting within the Flat Premises	345	0	0%	0	0	0%
9	staircases, lifts Wells and Lobbies at each Floor level connecting Staircases and lift	150	0	0%	0	0	0%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	250	0	0%	0	0	0%

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.	210	0	0%	0	0	0%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	189	0	0%	0	0	0%
	TOTAL	6,750	914	14%	914	914	14%

(In Rs. Lakhs)							
Table -B							
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered projects							
1	2	3	4	5	6	7	8
S. No.	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG--1	Expenditure computed as per REG-1(Column 3 x Column 5)	Admissible Expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column 7/Column 3)
1	Internal Roads & Footpaths	56	1	2%	1	1	2%
2	Water Supply/Drinking Water Facilities	45	0	0%	0	0	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	85	0	0%	0	0	0%

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

4	Storm Water Drain	21	0	0%	0	0	0%
5	Landscaping & Tree Planting	22	0	0%	0	0	0%
6	Street Lighting	0	0	0%	0	0	0%
7	Community Buildings	6	0	0%	0	0	0%
8	Treatment & Disposal of Sewage and Sullage water STP	0	0	0%	0	0	0%
9	Solid Waste Management & Disposal	0	0	0%	0	0	0%
10	Water Conservation, Rainwater harvesting	20	0	0%	0	0	0%
11	Energy Management/Use of Renewable Energy	0	0	0%	0	0	0%
12	Fire Protection and Fire Safety Requirements	157	0	0%	0	0	0%
13	Electrical Sub Station, Control Panel & Meter Room	86	0	0%	0	0	0%
14	Receiving Station	0	0	0%	0	0	0%
15	Plan of Development Works	0	0	0%	0	0	0%
16	Emergency Evacuation Services	0	0	0%	0	0	0%
17	Common Facilities in Basement	18	0	0%	0	0	0%
18	Others, if any	33	0	0%	0	0	0%
	TOTAL	550	1	0%	1	1	0%

3. We estimate the Total Cost for completion of the project under reference as Rs. 7,300 Lakhs (Total of column no. 3 in Tables A and Table B) including cost of development of common facilities, The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 30/06/2026 is Rs. 915 Lakhs (Total of column no. 7 in Tables A and Table B)

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

5. Based on Site inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows

5.1 As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A

5.2 As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Yours Faithfully

ATUL SAXENA

Signature & Name of Engineer

Mobile No : 8130338494

Email ID: atul123_saxena@yahoo.co.in