



Shree Bala Ji

ARCHITECTS & PLANNERS

"Experience the experience"

CONTRACTOR'S CERTIFICATE (On Letter Head)

Form-REG-2

Senani Vihar, Near Sainik Dhaba

Raebareli Road, Lucknow

9838088111, 9140866850, 9170444596

No.

Date: 09.04.2026

Information as on

Subject: Certificate of Percentage of Completion of Construction Work of AMOR for Construction of 105 Plots at Village Sarai Sheikh Lucknow. For development of 105 plots of the project situated on khasra No. 506Sa at Sarai Sheikh. Demarcated by its boundries of village Sarai Sheikh Tehsil District Lucknour, Lucknow. Competent / Development authority LUCKNOW Development Authority. Admesuring 36,685.52 sqmt area being developed by CCS INFRA TECH

I PRADEEP KUMAR SINGH have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of AMOR for Construction of 105 Plots at Village Sarai Sheikh Lucknow. For development of 105 plots of the project situated on khasra No. 506Sa at Sarai Sheikh. Demarcated by its boundries of village Sarai Sheikh Tehsil District Lucknour, Lucknow. Competent / Development authority LUCKNOW Development Authority. Admesuring 36,685.52 sqmt area being developed by CCS INFRA TECH

1. Following technical professionals were appointed by me for verification / certification of the cost: -☐

(i) M/s GAURAV GUPTA as Licensed Surveyor / Architect ☐

(ii) M/s SHAHNAWAJ ALAM Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

Table - A

(in Rs Lac)

Table - A							
Building/Wing/ Block /Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	-	-	-	-	-	-
2	Total Number of Basement and Plinth	-	-	-	-	-	-
3	Total Number of Podiums	-	-	-	-	-	-
4	Stilt Floor	-	-	-	-	-	-
5	Total Number of Slabs of Super Structure	-	-	-	-	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	-	-	-	-	-
7	Sanitary Fittings within the Flat/Premises,	-	-	-	-	-	-
8	Electrical Fitting within the Flat/Premises	-	-	-	-	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	-	-	-	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	-	-	-	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	-	-	-	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	-	-	-	-	-
TOTAL		-	-	-	-	-	-



Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - B

Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project

(in Rs Lac)							
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
		250	162.5	65%	162.5	162.5	65%
1	Internal Roads & Footpaths	300	0	0%	0	0	0%
2	Water Supply/Drinking Water Facilities	250	162.5	65%	162.5	162.5	65%
3	Sewerage (chamber, lines, Septic Tank, STP)	100	60	60%	60	60	60%
4	Storm Water Drain	100	60	60%	60	60	60%
5	Landscaping & Tree Planting	300	-	0	0	0	0
6	Street Lighting	500	0	0	0	0	0
7	Community Buildings	250	187.5	75%	187.5	187.5	75%
8	Treatment & Disposal of Sewage and Sullage water /STP	10	0	0%	0	0	0%
9	Solid Waste Management & Disposal	80	0	0%	0	0	0%
10	Water Conservation, Rainwater Harvesting	-	-	-	-	-	-
11	Energy Management/Use of Renewable Energy	-	-	-	-	-	-
12	Fire Protection and Fire Safety Requirements	150	0	0%	0	0	0%
13	Electrical Sub Station, Control Panel & Meter Room	-	-	-	0	0	0%
14	Receiving Station	20	0	0%	-	-	-
15	Plan of Development Works	-	-	-	-	-	-
16	Emergency Evacuation Services	-	-	-	142.5	142.5	75%
17	Common Facilities in Basement	190	142.5	75%	775	775	31.00%
18	Others, if any (GATE)	2500	775	31.00%			
	TOTAL						

3. We estimate the Total Cost for completion of the project under reference as Rs2500 (Total of column no. 3 in Tables A1, A2.... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 09.04.2026 is Rs. 775 (Total of column no. 7 in Tables A1, A2.... and Table B).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

- 5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2.....
- 5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Signature & Name (IN BLOCK LETTERS) of Engineer
Mobile No.
Email ID

Er. P. K. Singh, IDSE
CE (NFU) Retd.)
B. Tech. (Civil), M. Tech. (Civil)
FIE, FIGS, FIV, MIRC, MIBC