

PADMA D CASSA

Email: padmadcassa@gmail.com

Head Office: S.F. -202 Amber Vihar Colony, Pakkapul, Bandha Road Lucknow – 22

Phone: +91-9161505070

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

No....

DATE : 31.03.2022

Subject: Certificate of Percentage of Completion of Construction Work of Madhav Residency , 2 No. of Building(s)/ Block(s) of the Only Phase of the Project [UPRERAPRJ14513] situated on the Khasra no. 114Sa, . Demarcated by its boundaries (latitude and longitude of the end points) LAT.-26°52'05"N, Long.-81°04'05"E to the South West, LAT.-26°52'06"N, Long.-81°04'07"E to the South East , LAT.-26°52'08"N, Long.-81°04'04"E to the North West, LAT.-26°52'10"N, Long.-81°04'07"E to the North East of Village Tera Khas, Satrikh Road, Pargana, Tehsil & Distt. Lucknow, Competent/ Development authority- Lucknow Development Authotity ,District Lucknow PIN. 226010 ,admeasuring 7697.04 Sq. Mt. area being developed by [Arsha Developers]

I/We ER. MADAN SINGH have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the **One** Building(s)/2 Blocks/ Tower (s) of **Only** Phase of the Project, situated on the Khasra No. 114 Sa/ Plot no of Village Tera Khas, Satrikh Road, Pargana, Tehsil & Distt. Lucknowcompetent/ development authority - Lucknow Development Authotity ,District Lucknow PIN. 226010 admeasuring 7697.04 sq.mts. area being developed by [Arsha Developers]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professional's drawings were consulted by me for verification /for certification of the cost:

- (i) M/s. Gharonda Group as Architect ;
- (ii) M/s/ Structural Design Lab as Structural Consultant
- (iii) M/s Sahyog Consultant as MEP Consultant
- (iv) Shri Vivek Anand as Site Supervisor



2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. **203757000.00** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date **31.03.2022** is calculated at **Rs. 86175935.00** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 117581065.00** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the **31.03.2022** date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number **N.A.** or called **Typical Block A & B**

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts(Rs.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	201781000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	82524815
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	40.90%



4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	119256185
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	40.90%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts(Rs.)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	17787000.00
2	Cost incurred as on_(based on the actual cost incurred as per records)	3651120
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	20.53%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	14135880.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	20.53%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name Er. Madan Singh
House No.13, Bajrang
Address Vihar Colony, Atrauli, Kursi
Road Lko.
Aadhar No. 568586381899
PAN No. CYPPS5731M



Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)

NA

