

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.- 4

Date: 14-10-2025

Information as on: 30-09-2025

Subject: Certificate of Amount Incurred for Construction and Development of the Project ELDECO HANGING GARDENS [UPRERAPRJ330066/04/2025] situate in Sector- IV, Udyan-II, Raksha Khand, Tehsil- Sarojini Nagar, Competent/Development Authority- Lucknow Development Authority (LDA), District- Lucknow, PIN- 226025 admeasuring 9363.49 sq.mts. area being developed by M/s Eldeco Housing & Industries Ltd. [UPRERAPRM21].

I Akhilesh Kumar Singh have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the Project ELDECO HANGING GARDENS [UPRERAPRJ330066/04/2025], situate on the Khasra No. 614, 616, 681, 682 & 683 /Plot No. GH-02 of Sector- IV, Udyan-II, Raksha Khand, Tehsil- Sarojini Nagar, Competent/Development Authority- Lucknow Development Authority (LDA), District- Lucknow, PIN- 226025 admeasuring 9363.49 sq.mts. area being developed by M/s Eldeco Housing & Industries Ltd. [UPRERAPRM21].

1. Following technical professionals were appointed by me for verification / certification of the cost: -

- M/s Design Forum International as Architect
- M/s NNC Design International as Structural Consultant
- M/s CESPL as MEP Consultant
- Shri Ajay Kumar Srivastava as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

Table - A

(in Rs. Lac)

Building/Wing/ Block /Tower Number or Name		Eldeco Hanging Gardens					
1	2	3	4	5	6	7	8
S. No.	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 & Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	14.40	10.00	70.00%	10.08	10.00	69.44%
2	Total Number of Basement and Plinth	858.00	147.56	20.00%	171.60	147.56	17.20%
3	Total Number of Podiums	-	-	0.00%	-	-	0.00%
4	Stilt Floor	153.72	-	0.00%	-	-	0.00%
5	Total Number of Slabs of Super Structure	2,920.68	-	0.00%	-	-	0.00%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1,839.97	-	0.00%	-	-	0.00%
7	Sanitary Fittings within the Flat/Premises	208.71	-	0.00%	-	-	0.00%
8	Electrical Fitting within the Flat/Premises	236.44	-	0.00%	-	-	0.00%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	146.30	-	0.00%	-	-	0.00%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	570.96	-	0.00%	-	-	0.00%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	482.07	-	0.00%	-	-	0.00%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	113.95	12.71	11.15%	12.71	12.71	11.15%
	TOTAL-	7,545.21	170.27		194.39	170.27	2.26%

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Akhilesh Kumar Singh
M. Tech. (Structure)-I.I.T. (B.H.U.)
M-1617529 (I.E. India)

ATS STRUCTURAL CONSULTANTS

Table - B
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project

(in Rs. Lac)							
1	2	3	4	5	6	7	8
S. No.	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 & Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Internal Roads & Footpaths	216.00	-	0.00%	-	-	0.00%
2	Water Supply/Drinking Water Facilities	9.60	-	0.00%	-	-	0.00%
3	Sewerage (chamber, lines, Septic Tank, STP)	21.60	-	0.00%	-	-	0.00%
4	Storm Water Drain	31.20	-	0.00%	-	-	0.00%
5	Landscaping & Tree Planting	144.00	-	0.00%	-	-	0.00%
6	Street Lighting	46.15	-	0.00%	-	-	0.00%
7	Community Buildings	470.40	-	0.00%	-	-	0.00%
8	Treatment & Disposal of Sewage and Sullage water /STP	57.60	-	0.00%	-	-	0.00%
9	Solid Waste Management & Disposal	12.00	-	0.00%	-	-	0.00%
10	Water Conservation, Rainwater Harvesting	18.00	-	0.00%	-	-	0.00%
11	Energy Management/Use of Renewable Energy	364.84	-	0.00%	-	-	0.00%
12	Fire Protection and Fire Safety Requirements	16.80	-	0.00%	-	-	0.00%
13	Electrical Sub Station, Control Panel & Meter Room	156.36	-	0.00%	-	-	0.00%
14	Receiving Station	-	-	0.00%	-	-	0.00%
15	Plan of Development Works	492.00	282.62	57.44%	282.62	282.62	57.44%
16	Emergency Evacuation Services	24.00	-	0.00%	-	-	0.00%
17	Common Facilities in Basement	36.24	-	0.00%	-	-	0.00%
18	Others, if any (please specify) Project Clearance Fees	735.00	552.69	75.20%	552.69	552.69	75.20%
	TOTAL-	2,851.79	835.31		835.31	835.31	29.29%

3. We estimate the Total Cost for completion of the project under reference as Rs. **10,397.00** (Total of column no.3 in Tables A1, A2. and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.
4. The admissible expenditure till **30-09-2025** is Rs. **1,005.58** (Total of column no. 7 in Tables A1, A2.... and Table B)
5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -
- 5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1, A2.....
- 5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Yours Faithfully


Akhilesh Kumar Singh
M. Tech. (Structure)-I.I.T. (B.H.U.)
M-1617529 [I.E. (India)]
ATS STRUCTURAL CONSULTANTS
D-27, Indira Nagar, Lucknow-16

Signature of Engineer: **AKHILESH KUMAR SINGH**
Name of Engineer: **AKHILESH KUMAR SINGH**
Mobile No. : 94530 15461
Email ID: atsstructuralconsultants@gmail.com