

ANEJA TUSHAR & Associates

Chartered Accountants

322, KARNALI GATE NEAR JANTA DAIRY,

TARAORI, KARNAL, HR-132116

Form - REG - 3

CHARTERED ACCOUNTANT'S CERTIFICATE			
(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)			
Information as on 31.03.2024			
Certification work Assigned vide letter No. Nil			
Subject: Certificate of amount incurred on Express Astra (Phase-1) Project for Construction of 5 Nos. Tower (C / D / E / F/G Tower & Commercial) situated on Plot No. - GH - 06A, Sector - 01, Greater NOIDA West , Gautam Buddha Nagar, Uttar Pradesh, Development Authority - Greater NOIDA Industrial Development Authority (GNIDA) District Gautam Buddha Nagar, Uttar Pradesh admeasuring 11,900 Sq. Mtrs. area, being developed by Express Projects Pvt. Ltd. having RERA Registration No. - UPRERAPRJ479698, Separate Bank A/c No. 50200051969039, Express Projects Pvt.Ltd. RERA Project Escrow Account Express Astra , Bank Name- HDFC Bank Ltd.			
		Rs.in lacs	Rs. In lacs
S.No.	Particulars	Total Cost Estimated	Amount incurred till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	2,735	1,377
	SUB TOTAL LAND COST (In Rs.)	2,735	1,377
S.No.	Particulars	Total Cost Estimated	Amount incurred till now
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	414	387.30
	SUB TOTAL FEES PAID (In Rs.)	414	387.30



3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	16,500	11354
	Sub Total of Construction Cost (In Rs.) (sum of (a) to (d) of Row 3a)	16,500	11,354
3B	Cost of construction incurred (As Certified by Project Engineer)	16,500	10549
3C	Total Construction Cost (Lower of 3A and 3B.)	16,500	10549
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	5,278	4,555
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	21,778	15,104
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	24,927	16,869
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	69%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	68%	
7	Total amount received from allottees till date since Inception of the Project (in Rs. Lacs)	18,998	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	13,299	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	16,869	
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	13,262	
11	Balance available in Designated A/c. as on 31.03.2024	37	
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 - Row 10)	3,606	

This certificate is being issued on specific request of **M/s. Express Projects Pvt. Ltd.** for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief .

For Aneja Tushar & Associates
Chartered Accountants
FRN: 036493N



(CA Tushar Aneja)

Proprietor

Membership No. 539043

UDIN: 24539043BKAZZF1682

Place : New Delhi

Date : 12-4-24