

VIKAS KUMAR GOEL

Architect, Interior Designer

Government Approved Valuer of Land & Buildings

Registered Valuer for Land & Buildings from I.B.B.I.

Council of Architecture No. CA/94/17889

Add.:C-30 A, Rajat Vihar, Sector-62, Noida-201309

Mob.-8178515873,9810406768

vikasavidesigntech@gmail.com

website:vikasavidesign.com

FORM-Regn-01

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

No AC /CRC/013

Date: 09.07.2022

Subject: Certificate of Percentage of Completion of Construction Work of 6 No. of Residential Towers /Buildings of the Project CRC SUBLIMIS [UPRERAPRJ15180] situated on the Plot no. GH-11A, Sector-1, Greater Noida. Demarcated by its boundaries (latitude and longitude of the end points) 28.343336 and 77.255601, Tehsil -Gautam Budh Nagar, Competent/ Development authority **Greater Noida Industrial Development Authority**, District Gautam Budh Nagar, admeasuring 20000 sq.mts. area being developed by **Enticement Infrastructure Pvt. Ltd.**

I **Vikas Kumar Goel** has undertaken assignment as **Architect** of certifying Percentage of Completion Work of the 06 no. Residential Building(s) or 06 no. towers - Project **CRC SUBLIMIS** on the Plot no. GH-11 A, Sector-1, Greater Noida, tehsil Gautam Budh Nagar, competent/ development authority **Greater Noida Development authority** District Gautam Budh Nagar, admeasuring 20000 sq.mts. area being developed by [Developer's Name] **Enticement Infrastructure Pvt. Ltd.**

1. Following technical professionals are appointed by owner / Promotor :-

- | | |
|--------------------------|-----------------------------|
| (i) Space Design Group | as L.S. / Architect ; |
| (ii) M/s.C E Con Engg | as Structural Consultant |
| (iii) Proion Consultants | as MEP Consultant |
| (iv) Mr. T.K.Ghosh | as Site Incharge/Supervisor |

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid New Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number **UPRERAPRJ15180** under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B. It may be noted Status at site is till dated 30.06.2022.

TABLE-A

Tower-1 (2B+G+24 Flrs)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	Super Structure of 02 number of Basement(s) and Plinth	98%
3	number of Podiums -Not proposed	N A
4	Stilt Floor - Not proposed	N A
5	25 number of Slabs of Super Structure excluding basements	98%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	92%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	75%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	96%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	90%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	35%

Remarks: Chinaware, C.P. Fittings in toilets and wooden flooring in bed rooms will be installed at the time of handover of flat. Although required material is stacked at the site.

VIKAS KUMAR GOEL

Architect, Interior Designer

Government Approved Valuer of Land & Buildings

Council of Architecture No. CA/94/17889

Tower-2 (2B+G+24 Flrs)

Sr. No.	Task/Activity	Percentage Done	Work Done
1	Excavation	100%	
2	Structure of 02 number of Basement(s) and Plinth	100%	
3	number of Podiums -Not proposed	N A	
4	Stilt Floor - Not proposed	N A	
5	25 number of Slabs of Super Structure excluding basements	100%	
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	97%	
7	Sanitary Fittings within the Flat/Premise pipes laying, Electrical Fittings within the Flat/premises	85%	
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	98%	
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	98%	
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	85%	

Remarks:Chinaware, C.P. Fittings in toilets and wooden flooring in bed rooms will be installed at the time of handover of flat . Although required material is stacked at the site.

Tower-3 (2B+G+24 Flrs)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	Structure of 02 number of Basement(s) and Plinth	100%
3	number of Podiums -Not proposed	N A
4	Stilt Floor - Not proposed	N A
5	25 number of Slabs of Super Structure excluding basements	100%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	95%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	80%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	98%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	98%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	85%

Tower-4 (2B+G+24 Flrs)

Sr. No.	Task/Activity	Percentage Done	Work Done
1	Excavation	100%	
2	Super Structure of 02 number of Basement(s) and Plinth	100%	
3	number of Podiums -Not proposed	N A	
4	Stilt Floor - Not proposed	N A	
5	25 number of Slabs of Super Structure excluding basements	100%	
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	98%	
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	85%	
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	98%	
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	98%	
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	90%	

Remarks:Chinaware, C.P. Fittings in toilets and wooden flooring in bed rooms will be installed at the time of handover of flat . Although required material is stacked at the site.

VIKAS KUMAR GOEL

Architect, Interior Designer

Government Approved Valuer of Land & Buildings

Registered Valuer for Land & Buildings from I.B.B.I.

Council of Architecture No. CA/94/17889**Tower-5 (2B+G+23 Flrs)**

Sr. No.	Task/Activity	Percentage	
1	Excavation	100%	
2	Structure of 02 number of Basement(s) and Plinth	100%	
3	number of Podiums -Not proposed	N A	
4	Stilt Floor - Not proposed	N A	
5	24 number of Slabs of Super Structure excluding basements	100%	
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	98%	
7	Sanitary Fittings within the Flat/Premises-sanitary pipes laying, Electrical Fittings within the Flat/premises	80%	
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	98%	
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	98%	
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	80%	

Remarks:Chinaware, C.P. Fittings in toilets and wooden flooring in bed rooms will be installed at the time of handover of flat . Although required material is stacked at the site.

TOWER-6 (2B+G+23 Floors)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	Super Structure of 02 number of Basement(s) and Plinth	100%
3	number of Podiums -Not proposed	N A
4	Stilt Floor - Not proposed	N A
5	24 number of Slabs of Super Structure excluding basements	98%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	85%
7	Sanitary Fittings within the Flat/Premises-laying of sanitary pipes, Electrical Fittings within the Flat/premises	75%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	95%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	90%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	30%

Remarks:Chinaware, C.P. Fittings in toilets and wooden flooring in bed rooms will be installed at the time of handover of flat . Although required material is stacked at the site.(Remarks are for each Residential Tower)

Club house (G+1Floor)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	0%
2	Super Structure of 02 number of Basement(s) and Plinth	100%
3	number of Podiums -Not proposed	N A
4	Stilt Floor - Not proposed	N A
5	2 number of Slabs of Super Structure excluding basements	98%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	98%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	65%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground	98%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	98%
10	water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	integrated with the project

VIKAS KUMAR GOEL

Architect, Interior Designer

Government Approved Valuer of Land & Buildings

Registered Valuer for Land & Buildings from I.B.B.I.

Council of Architecture No. CA/94/17889

23 nos. of Shops

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	Super Structure of 02 number of Basement(s) and Plinth FOR entire residential complex parking	100%
3	number of Podiums -Not proposed	N A
4	Stilt Floor - Not proposed	N A
5	1 number of Slabs of Super Structure excluding basements	100%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	60%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	50%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	N A
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	50%
10	water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	all the services are part of residential complex

Table B**Internal & External Development Works in Respect of the Entire Registered Phase**

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Footpaths	YES	in progress	70%
2	Water Supply	YES	in progress	80%
3	Sewarage (chamber, lines, Septic Tank, STP)	YES	in progress	80%
4	Strom Water Drains	YES	in progress	80%
5	Landscaping & Tree Planting	YES	in progress	60%
6	Street Lighting	YES	in progress	70%
7	Community Building(club) and shopping	YES	in progress	mentioned in club house table
8	Treatment and disposal of sewage and sullage water	YES	in progress	40%
9	Solid Waste management & Disposal	YES	not started	yet to start
10	Water conservation, Rain water harvesting	YES	in progress	75%
11	Energy management	NA		NA
12	Fire protection and fire safety requirements	YES	in progress	75%
13	Electrical meter room, sub-station, receiving station	YES	in progress	20%
14	Other (Option to Add more)			

Thanking You