

FORM-REG 02
ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Construction Work of 1 (One) No. of Tower/Block/Building(s) with a total of 116 units of the Project "Abhyudaya Celestial" [UPRERA Registration Number UPRERAPRJ414462/06/2025] situated on Part of Khasra no. 130 & 164 in Shalimar One World Township demarcated by its boundaries : 26.8289347, 81.026294 (latitude and longitude of the end-points) to the North, to the South, to the East, to the West of Village -Baghamau, Tehsil- Lucknow, Competent Authority- Lucknow Development Authority, District- Lucknow, admeasuring 4625 sq. meter, being developed by M/s Abyudaya Housing & Construction Private Limited.

I Mohammad Rashid have undertaken assignment as Project Engineer for certifying Percentage of Completion of Construction Work of 1 (One) No. of Tower/Block/Building(s) with a total of 116 units of the Project "Abhyudaya Celestial" [UPRERA Registration Number UPRERAPRJ414462/06/2025] situated on Part of Khasra no. 130 & 164 in Shalimar One World Township demarcated by its boundaries : 26.8289347, 81.026294 (latitude and longitude of the end-points) to the North, to the South, to the East, to the West of Village -Baghamau, Tehsil- Lucknow, Competent Authority- Lucknow Development Authority, District- Lucknow, admeasuring 4625 sq. meter, being developed by M/s Abyudaya Housing & Construction Private Limited.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt Ar. Yati Kumar Mishra as Architect
- (ii) M/s/Shri/Smt Pankish Goel as Structural Consultant
- (iii) M/s/Shri/Smt Rajneesh Agarwal as MEP Consultant
- (iv) M/s/Shri/Smt Hamid Malik as Site Supervisor

2. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 10879 Lacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30.06.2026 is calculated at Rs. 1360 Lacs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 9519 Lacs, (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2026 date is as given in Tables A and B below :

Table A
Tower A

S.No.	Particulars	Amount (Rs in Lakhs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	8,700.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	1,250.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	14%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	7,450.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	14%

TABLE B
Internal & External Development works and common amenities

S.No.	Particulars	Amount (Rs in Lakhs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of	2,179.00
2	Cost incurred as on (based on the actual cost incurred as per records)	110.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	5%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	2,069.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	5%

Signature of Engineer

Name Mr. Mohammad Rashid

Address 5/112 ,Vikas Nagar, Lucknow

Aadhar No. 9221-0418-9568

PAN No. ADAPR8337G