



GAGAN AGARWAL AND ASSOCIATES

Chartered Accountants

25B, CIVIL LINES INFRONT OF SALES TAX OFFICE

Phone : 7080815076, E-Mail : gaganca2810@gmail.com

Information as on 30.06.2021			
Certification work Assigned vide letter No.-----		Dated :-30.06.2021	
Certification work Assigned vide letter No.-----			
Subject: Certificate of amount incurred on <u>SALASAR CITY</u> for Construction of work of 76 No. of Villa/Building(s) on Khasra no./Plot No.243, 244, 245, 248, 249/4, 240, 240 demarcated by its boundaries(latitude and longitude of end points 78.620559" to the North, 78.621351" to the South, 25.453619" to the East 25.453347" to the West of Village KARGUAN, Tehsil Jhansi Competent Authority/Development Authority, Jhansi Development Authority (JDA) District Jhansi , PIN 284001, admeasuring 18659 sq. meter area, being developed by [M/S <u>AKHILESH CHANDRA AND VINOD KUMAR GUPTA</u>] having RERA REGISTRATION NO. – UPRERAID15531, Designated A/C No.50393655106--Bank Name-Allahabad Bank			
		Rs.in lacs	Rs. in lacs
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost		
	(a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;	2.47	2.47
	(b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;	160.01	154.13
	(c) Acquisition cost of TDR (Transfer of Development Rights), if any;	-	-
	(d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	-	-
	(e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund-based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	-	-
	SUB TOTAL LAND COST (in Rs.)	162.48	156.60

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees		
	(a) Fees paid to RERA	3.20	1.19
	(b) Fees paid to Local Authority	0.00	2.30
	(c) Consultant/Architect Fees (directly attributable to project)	0.00	1.20
	(d) Any other (Legal expense & NOC From Several Departments)	0.00	
	SUB TOTAL FEES PAID (in Rs.)	3.20	4.69
3A	Cost of Development And construction		
	(a) Cost of services (water, electricity to construction site) , Site, Overheads;	2400.00	
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	0.00	3.09
	(c) Cost of material actually purchased;	0.00	1373.00
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	0.00	334.25
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	2400.00	1710.34

[Signature]

[Circular Stamp: Gagan Agarwal & Associates, JHANSI, Chartered Accountants]

3B	Cost of construction incurred (As Certified by Project Engineer)	-	1710.34
3C	Total Construction Cost (Lower of 3A and 3B.)	2400.00	1710.34
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)		9.30
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C + 3D)	2400.00	1719.64
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	2565.68	1880.93
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	71.39%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	73.31%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)	2438.54	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	1706.98	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. Estimated Cost * Proportionate Cost Incurred on the (Total Project) (Column 3 of Row 4 * row 6)	1880.93	
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	1681.90	
11	Balance available in Designated A/c.	25.08	
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 - Row 10)	199.03	

This certificate is being issued on specific request of M/s Akhilesh Chandra Vinod Kumar Gupta. for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

For and on behalf of
GAGAN AGARWAL & Associates


CA GAGAN AGARWAL
M No. 433608
Dated :-20.07.2021



UDIN:- 21433608 AAAADXS065