

Er. Ravi Shanker Sharma

M.Tech (Civil),-AM3159941
The Institution of Engineers (India)
Raj Nagar Ext Ghaziabad
Mobile: +91-8650355278
Email:thearchcircle@gmail.com

ENGINEER'S CERTIFICATE

Form-REG-2

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.UPRERAPRJ605603/01/2026

Date: 13.07.2026

Information as on 30.06.2026

Subject: Certificate of Amount Incurred for Construction and Development of the Project "LEVANTE CITY VISTA" Having RERA Registration No. - UPRERAPRJ605603/01/2026 situate at Plot No. SLC-8/G/5, Sector -Delta-II, Tehsil-Dadri,Competent / Development Authority Greater Noida Development Authority District Gautam Budh Nagar, Uttar Pradesh PIN- 201310 admeasuring 2313.47 sq.mts. area being developed by Fastech Globe Realtors [UPRERAPRM400826]

I Ravi Shanker Sharma have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the Project "LEVANTE CITY VISTA" Having RERA Registration No. -UPRERAPRJ605603/01/2026 situate at Plot No. SLC-8/G/5, Sector -Delta-II, Tehsil-Dadri,Competent / Development Authority Greater Noida Development Authority District Gautam Budh Nagar, Uttar Pradesh PIN- 201310 admeasuring 2313.47 sq.mts. area being developed by Fastech Globe Realtors [UPRERAPRM400826]

1. Following technical professionals are appointed by Promoter: -
(i) Shri Vistasp Bhagwagar (M/s AVA Design Pvt. Ltd.) as Licensed Architect
(ii) Shri Sayed Tajuddin Ashraf (M/s Keen Associates Pvt. Ltd.) as Structural Consultant
(iii) Shri Jitendra Singh (M/s Prifactor Engineers Pvt. Ltd.)as MEP Consultant
(iv) Shri Akash Saini as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Lac)

Table - A							
Building/Wing/ Block /Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	130	0	90	117	0	0
2	Total Number of Basement and Plinth	290	95.6	15	43.5	43.5	15
3	Total Number of Podiums	N/A	0	0	0	0	0
4	Stilt Floor	N/A	0	0	0	0	0
5	Total Number of Slabs of Super Structure	1100	0	0	0	0	0
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1435	0	0	0	0	0
7	Sanitary Fittings within the Flat/Premises,	25	0	0	0	0	0
8	Electrical Fitting within the Flat/Premises	330	0	0	0	0	0
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	360	0	0	0	0	0
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	2035	0	0	0	0	0

11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	1320	0	0	0	0	0
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	145	0	0	0	0	0
	TOTAL	7170	95.6	0	0	0	0

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - B							
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
							(in Rs Lac)
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Internal Roads & Footpaths	180	0	0	0	0	0
2	Water Supply/Drinking Water Facilities	105	0	0	0	0	0
3	Sewerage (chamber, lines, Septic Tank, STP)	30	0	0	0	0	0
4	Storm Water Drain	10	0	0	0	0	0
5	Landscaping & Tree Planting	50	0	0	0	0	0
6	Street Lighting	8	0	0	0	0	0
7	Community Buildings		0	0	0	0	0
8	Treatment & Disposal of Sewage and Sullage water /STP	30	0	0	0	0	0
9	Solid Waste Management & Disposal	12	0	0	0	0	0
10	Water Conservation, Rainwater Harvesting	23	0	0	0	0	0
11	Energy Management/Use of Renewable Energy	18	0	0	0	0	0
12	Fire Protection and Fire Safety Requirements	70	0	0	0	0	0
13	Electrical Sub Station, Control Panel & Meter Room	150	1.87	0	0	0	0
14	Receiving Station		0	0	0	0	0
15	Plan of Development Works		0	0	0	0	0
16	Emergency Evacuation Services	15	0	0	0	0	0
17	Common Facilities in Basement	100	0	0	0	0	0
18	Others, if any (Barricading, Salary)	110	61.48	56	61.48	61.48	56
	TOTAL	911	63.35	6.95	63.35	63.35	6.95

3. We estimate the Total Cost for completion of the project under reference as Rs.8081 Lakhs (Total of column no. 3 in Tables A1, A2..... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 30.06.2026 is Rs. 158.95 (1.97%) (Total of column no. 7 in Tables A1, A2..... and Table B)).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2.....

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Er. Ravi Shanker Sharma
M.Tech (Civil),-AM3159941
The Institution of Engineers (India)
Raj Nagar Ext Ghaziabad
Mobile: +91-865035278
Email:thearchcircle@gmail.com

