

•architecture •masterplanning •urban design •interior designing •project management
A-2/1, Africa Avenue, Safdarjung Enclave, New Delhi-110029 Tel: (011) 43235235 (20 Lines) Fax: (011) 26194481
Web: www.saaindia.net, E-mail: saa@saaindia.net

ENGINEER'S CERTIFICATE		Form-REG-2
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)		
No.01	Date: 28-05-2026	
Information as on 31-03-2026		
Subject: Certificate of Percentage of Completion of Construction Work of 1 (One) No. of Tower of the Project "Neo Downtown" (UPRERAPRJ369783/09/2025) situated on CP-05B, Sector-CBD, Near CG City, Gomti Nagar Extension demarcated by its boundaries: 26°48'19.77" (N) 81°0'40.38" (E) (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village - NA, Competent Authority- Lucknow Development Authority, District - Lucknow, admeasuring 3715 sq. meter, being developed by Ardia Projects LLP.		
I Satyanam Saran have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the Project "Neo Downtown" (UPRERAPRJ369783/09/2025) situated on CP-05B, Sector-CBD, Near CG City, Gomti Nagar Extension demarcated by its boundaries: 26°48'19.77" (N) 81°0'40.38" (E) (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village - NA, Competent Authority- Lucknow Development Authority, District - Lucknow, admeasuring 3715 sq. meter, being developed by Ardia Projects LLP.		
1. Following technical professionals are appointed by Promoter: - (i) M/s Sikka Association as Licensed Surveyor / Architect (ii) M/s Sikka Association as Structural Consultant (iii) M/s Sikka Association as MEP Consultant (iv) M/s Sikka Association as Site Supervisor		
2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/ Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:		

(in Rs Lac)

Table - A1							
Building/Wing/ Block /Tower Number or Name		Tower A					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	98.87	99.59	100%	98.87	98.87	100%
2	Total Number of Basement and Plinth	412.29	82.46	30%	123.69	82.46	20%
3	Total Number of Podiums	NA	NA	NA	NA	NA	NA
4	Stilt Floor	67.84	15.60	19%	12.72	12.72	19%
5	Total Number of Slabs of Super Structure	707.27	0.00	0%	-	-	0%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	690.44	0.00	0%	-	-	0%
7	Sanitary Fittings within the Flat/Premises,	62.38	0.00	0%	-	-	0%
8	Electrical Fitting within the Flat/Premises	177.18	0.00	0%	-	-	0%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	108.68	0.00	0%	-	-	0%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	251.79	0.00	0%	-	-	0%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	57.17	0.00	0%	-	-	0%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	66.09	0.00	0%	-	-	0%
TOTAL		2,700.00	197.65		235.28	194.05	7%

Table - B							
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
(in Rs Lac)							
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Internal Roads & Footpaths	70.00	0.00	0%	-	-	0%
2	Water Supply/Drinking Water Facilities	20.00	0.00	0%	-	-	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	22.00	0.00	0%	-	-	0%
4	Storm Water Drain	23.00	0.00	0%	-	-	0%
5	Landscaping & Tree Planting	39.00	0.00	0%	-	-	0%
6	Street Lighting	22.00	0.00	0%	-	-	0%
7	Community Buildings	NA	NA	NA	NA	NA	NA
8	Treatment & Disposal of Sewage and Sullage water /STP	25.00	0.00	0%	-	-	0%
9	Solid Waste Management & Disposal	29.00	0.00	0%	-	-	0%
10	Water Conservation, Rainwater Harvesting	32.00	0.00	0%	-	-	0%
11	Energy Management/Use of Renewable Energy	22.00	0.00	0%	-	-	0%
12	Fire Protection and Fire Safety Requirements	47.00	0.00	0%	-	-	0%
13	Electrical Sub Station, Control Panel & Meter Room	42.00	0.00	0%	-	-	0%
14	Receiving Station	40.00	0.00	0%	-	-	0%
15	Plan of Development Works	54.00	0.00	0%	-	-	0%
16	Emergency Evacuation Services	36.00	0.00	0%	-	-	0%
17	Common Facilities in Basement	NA	NA	NA	NA	NA	NA
18	Others, if any (Boundary wall, etc)	35.00	0.00	0%	-	-	0%
	TOTAL	500.00	0.00				0%
	TOTAL of (Table A + Table B)	3,200.00	197.65		235.28	194.05	7%

3. We estimate the Total Cost for completion of the project under reference as Rs. 3200 lacs (Total of column no. 3 in Table A and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.


4. The admissible expenditure till 31-03-2026 is Rs. 194.05 Lakhs (Total of column no. 7 in Table A and Table B).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Yours Faithfully


 Signature & Name of Engineer (Rajendra Arora), MSc.
 Mobile No. 9873098813
 Email ID: rajan.arora@saandta.net
 STRUTURAL CONSULTANT