



JP YADAV & ASSOCIATES

Chartered Accountants

Form — 5

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on

Certification work Assigned vide letter No.-----

Dated :-

Subject: Certificate of amount incurred on for Construction of Park Lane at Godrej Golf Link Tower/Block/Building(s) situated on Khasra no./Plot No. REP-01, demarcated by its boundaries (latitude and longitude of the end-points) 28° 28' 38" to the North, 77°32'13" to the East of Village Gautam Buddha Nagar, Tehsil Competent Authority/Development Authority Greater Noida Development Authority, District Gautam Buddha Nagar, PIN 201308 admeasuring 30134 sq. meter area, being developed by **M/s AR LANDCRAFT LLP having RERA Registration No.UPRERAPRJ16697, Designated A/C No. 389005000247 Bank Name ICICI-Bank Ltd.**

		Park Avenue at Godrej Golf Links Budget	Park Avenue at Godrej Golf Links Actuals
		Amount in INR	Amount in INR
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	279,229,106	267,848,104
	SUB TOTAL LAND COST (in Rs.)	279,229,106	267,848,104

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	31,582,409	24,204,078
	SUB TOTAL FEES PAID (in Rs.)	31,582,409	24,204,078

3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	1,222,237,550	885,123,018
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	1,222,237,550	885,123,018
3B	Cost of construction incurred (As Certified by Project Engineer)	1,222,237,550	885,123,018
3C	Total Construction Cost (Lower of 3A and 3B.)	1,222,237,550	885,123,018
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	-	-
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	1,222,237,550	885,123,018
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	1,533,049,065	1,177,175,201
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	72.42%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	76.79%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)	1,175,318,923	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	822,723,246	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	1,177,175,201	
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	822,722,503	
11	Balance available in Designated A/c.	743	
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	354,452,698	
This certificate is being issued on specific request of M/s AR Landcraft LLP for UP RERA compliance. The certification is based on the information and records produced before me and is true to the best of my knowledge and belief.			

For JP Yadav & Associates
Chartered Accountants



Jay Prakash Yadav
M.No.: 550341
FRN: 033586N
Dated: 14-07-2022
Place: Delhi
UDIN: 22550341AMVDGV5756

Office: U-19A, Shakarpur, New Delhi-110092
Mob: 91-7503973175
Email: cajpyadav@outlook.com