

RAMANAND GOYAL & COMPANY

CHARTERED ACCOUNTANTS

UDIN-26412427QZDNN2028		Form — REG-3	
CHARTERED ACCOUNTANT'S CERTIFICATE			
(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)			
Information as on : 15.03.2026			
Certification No.- RNGC/RERA/UP/DPK/2183		Date :- 25.03.2026	
Subject: Certificate of amount incurred on Development Work of "AKASA ELITE" for Development of 122 Plots situated on Khasra No. 1026,1027, 1028, 1029sa,1031,1032,1033,1035, 1036, 1038, 1046,1046/1,7 demarcated by its boundaries : 26.691856, 80.899014 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village - Jaitikhera & Noornagar Bhadrassa, Pargana - Bijnaur, Tehsil-Sarojini Nagar, Lucknow, UP State Industrial Development Authority (UPSIDA), District - Lucknow, admeasuring 40851 sq. meter, being developed by Akasa Earth Developers Private Limited Projects having RERA Registration No. UPRERAPRJ308210/09/2025, Separate A/c No. 644501010050625 in Name of Union Bank of India.			
		Rs. in Lakhs	
S.No.	Particulars	Total Cost Estimated	Amount incurred
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to Competent Authority.	488.15	488.15
	SUB TOTAL LAND COST (in Lakhs)	488.15	488.15
S.No.	Particulars	Total Cost Estimated	Amount incurred
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	501.85	257.33
	SUB TOTAL FEES PAID (in Lakhs)	501.85	257.33
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	625.00	119.73
	Sub Total of Construction Cost (in Lakhs) (sum of (a) to (d) of Row 3a)	625.00	119.73
3B	Cost of construction incurred (As Certified by Project Engineer)	625.00	120.00
3C	Total Construction Cost (Lower of 3A and 3B.)	625.00	119.73
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	0.00	0.00
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	625.00	119.73
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	1615.00	865.21

C-94, LALKOTHI, SCHEME
JAIPUR-15, RAJASTHAN
MOBILE: +919829555874

31-32, FIRST FLOOR, C.S.C. RAJDHANI
ENCLAVE, PITAMPURA, NEW DELHI-34
MOBILE: +91 9811547277

E-MAIL: MAIL@RNGCA.COM
WEB: WWW.RNGCA.COM
TELEFAX +91 1412742995

RAMANAND GOYAL & COMPANY

CHARTERED ACCOUNTANTS

5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	19.20%
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	53.57%
7	Total amount received from allottees till date since Inception of the Project (excluding GST and cancellations)	862.28
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	603.60
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	865.21
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	110.31
11	Balance available in Designated A/c.	493.29
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	754.90

This certificate is being issued on specific request of M/s Akasa Earth Developers Private Limited for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Note: -

1. In no circumstances, we shall be liable for any loss of damage, of whatsoever nature arising from the information / material required to our work being withheld or concealed from us or misrepresentation to us by the Company, directors, employees or agents or any other person.
2. We undertake no responsibility to update this certificate for events or circumstances occurring after the date of this certificate.
3. Our certificate is based on the information / documents to the extent furnished to us. We have relied on the information / documents furnished to us by the Company / official of the Company.
4. As per verification of books of accounts of the promoter, total project cost incurred has been actually spent on the on land, construction and development of the project and has not been spent on any item other than the purpose given in Section 4(2)(1)(d) and is, therefore, admissible for withdrawal from Separate Account
5. It is to note that the figures as mentioned above are regrouped and re-arranged wherever find necessary, keeping the overall project estimated cost as same.

Date: 25.03.2026

Place: Lucknow

For Ramanand Goyal & Company

FRN. 002384C



CA Punit Gupta

(Partner)

Membership No: 412427

C-94, LALKOTHI, SCHEME
JAIPUR-15, RAJASTHAN
MOBILE: +919829555874

31-32, FIRST FLOOR, C.S.C. RAJDHANI
ENCLAVE, PITAMPURA, NEW DELHI-34
MOBILE: +91 9811547277

E-MAIL: MAIL@RNGCA.COM
WEB: WWW.RNGCA.COM
TELEFAX +91 1412742995