

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No..03

Date: 31 DEC 2025

Information as on:- 31 DEC 2025

Subject: Certificate of Amount Incurred for Construction and Development of the Project CYBER PARK Project Registration No :- UPRERAPRJ533406/10/2025 situate in PLOT NO._ 06 Sector: Knowledge Park V Tehsil:- DADRI Competent / Development Authority : GREATER NOIDA DEVELOPMENT District GAUTAM BUDH NAGAR _PIN:201306- _ admeasuring 6,041 sq.mts. area being developed by Promoter's Name, Elegant I T Solutions Pvt. Ltd. and Promoter Id- UPRERAPRM361321.

I/We _JITENDAR SINGH_ have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project CYBER PARK Project _Registration_No :- UPRERAPRJ533406/10/2025 > situate in PLOT NO._ 06 Sector: Knowledge Park V Tehsil:- DADRI Competent / Development Authority : GREATER NOIDA DEVELOPMENT District GAUTAM BUDH NAGAR _PIN:201306- _ admeasuring 6,041 sq.mts. area being developed by [Promoter's Name, Elegant I T Solutions Pvt. Ltd. and Promoter Id- UPRERAPRM361321.

I/We _JITENDAR SINGH_ have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project CYBER PARK Project _Registration_No :- UPRERAPRJ533406/10/2025 > situate in PLOT NO._ 06 Sector: Knowledge Park V Tehsil:- DADRI Competent / Development Authority : GREATER NOIDA DEVELOPMENT District GAUTAM BUDH NAGAR _PIN:201306- _ admeasuring 6,041 sq.mts. area being developed by [Promoter's Name, Elegant I T Solutions Pvt. Ltd. and Promoter Id- UPRERAPRM361321.

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Lac)

Table - A

Table - A							
Building/Wing/ Block /Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	238.2	186.6297	78%	78.00	186.63	78%
2	Total Number of Basement and Plinth	952.8	0	0%	-	-	-
3	Total Number of Podiums	397	0				
4	Stilt Floor	317.6	0				
5	Total Number of Slabs of Super Structure	1985	0				
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1111.6	0				
7	Sanitary Fittings within the Flat/Premises,	476.4	0				
8	Electrical Fitting within the Flat/Premises	476.4	0				
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	397	0				
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	615.2	0				
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	615.2	0				
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	317.6	47.64	15%	47.64	47.64	15%



www.naqqashdesign.com

+91 9105422221

info@naqqashdesign.com

1134, 11th Floor, Gaur City Mall, Sector 4C, Greater Noida West-201009, Uttar Pradesh

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - B							
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
							(in Rs Lac)
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Internal Roads & Footpaths	18.73	14.0475	75%	14.05	14.05	75%
2	Water Supply/Drinking Water Facilities	7.49	0	0%	-	-	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	9.7	4.85	50%	4.85	4.85	50%
4	Storm Water Drain	5.82	2.328	40%	2.328	2.328	40%
5	Landscaping & Tree Planting	6.68	0				
6	Street Lighting	3.82	0				
7	Community Buildings	7.37	0				
8	Treatment & Disposal of Sewage and Sullage water /STP	5.82	0				
9	Solid Waste Management & Disposal	2.91	0				
10	Water Conservation, Rainwater Harvesting	1.94					
11	Energy Management/Use of Renewable Energy	2.91					
12	Fire Protection and Fire Safety Requirements	2.91					
13	Electrical Sub Station, Control Panel & Meter Room	3.82					
14	Receiving Station	1.94					
15	Plan of Development Works	3.82					
16	Emergency Evacuation Services	1.94					
17	Common Facilities in Basement	6.56					
18	Others, if any (please specify)	5.82					
	TOTAL	100	21.2255				

3. We estimate the Total Cost for completion of the project under reference as Rs. 80.00 (Total of column no. 3 in Tables A1, A2.... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 31 DEC 2025 is Rs. 255.4952Lakh (Total of column no. 7 in Tables A1, A2.... and Table B)).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2.....

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Signature & Name (Jitendar Singh) of Engineer
Mobile No.
Email ID

