



DESIGN FORUM INTERNATIONAL

• ARCHITECTURE • URBAN DESIGN • TOWN PLANNING •

Form-REG-1

ARCHITECT'S CERTIFICATE

Date: 09.7.2026

Information as on 1st Apr 2026-30th Jun 2026

I/We DESIGN FORUM INTERNATIONAL, have undertaken assignment as Architect for certifying Percentage of work done for the project **THE SEPHYRA** situate on the **Khasra No/ Plot no _GH - A4 , SECTOR - 25 of village _JP GREEN SPORTS CITY, SDZ, YAMUNA EXPRESSWAY, GREATER NOIDA tehsil_SADAR-** competent/ development authority **YEIDA** District **GAUTAM BUDH NAGAR** PIN 201301 admeasuring **19039 sq.mts** area being developed by **IMPERIA STRUCTURES LTD UPRERAPRM 4497 RERA** **REGISTRATION NO. UPRERAPRJ761382/10/2025.**

1. Following technical professionals are appointed by Promoter: -

- (i) M/Shri/Smt **VIKAS AGRAHARI** as Licensed Surveyor / Architect
- (ii) M/s/Shri/Smt **V.D.SHAMRA** as Structural Consultant
- (iii) M/s/Shri/Smt **CHANDERPAL** as MEP Consultant
- (iv) M/s/Shri/_ **HAMANT** as Site Supervisor

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

Table - A

Building/Wing/ Block /Tower Number or Name		Tower-A1			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-08-26	20-08-26
2	Total Number of Basement and Plinth		0%	25-08-26	25-10-26
3	Total Number of Podiums		0%	30-10-26	30-12-26
4	Stilt Floor	1	0%	02-01-26	05-02-27
5	Total Number of Slabs of Super Structure	20	0%	10-02-27	20-12-27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-08-27	15-03-28
7	Sanitary Fittings within the Flat/Premises,		0%	15-08-27	10-04-28
8	Electrical Fitting within the Flat/Premises		0%	15-08-27	10-04-28
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	29-10-27	25-04-28
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	29-09-27	25-04-28
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	25-03-28	25-05-28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	57.97	40%	29-12-25	30-05-28

Table - A

Building/Wing/ Block /Tower Number or Name		Tower-A2			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-08-26	20-08-26
2	Total Number of Basement and Plinth		0%	25-08-26	25-10-26
3	Total Number of Podiums		0%	30-10-26	30-12-26
4	Stilt Floor	1	0%	02-01-26	05-02-27
5	Total Number of Slabs of Super Structure	20	0%	10-02-27	20-12-27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-08-27	15-03-28
7	Sanitary Fittings within the Flat/Premises,		0%	15-08-27	10-04-28
8	Electrical Fitting within the Flat/Premises		0%	15-08-27	10-04-28
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	29-10-27	25-04-28
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	29-09-27	25-04-28
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	25-03-28	25-05-28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	57.97	40%	29-12-25	30-05-28

VIKAS KUMAR
CA/2022/146770

Table - A

Building/Wing/ Block /Tower Number or Name					
S.No		Tower-B1			
Task / Activity		Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-08-26	20-08-26
2	Total Number of Basement and Plinth		0%	25-08-26	25-10-26
3	Total Number of Podiums		0%	30-10-26	30-12-26
4	Stilt Floor	1	0%	02-01-26	05-02-27
5	Total Number of Slabs of Super Structure	26	0%	10-02-27	20-12-27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-08-27	15-03-28
7	Sanitary Fittings within the Flat/Premises,		0%	15-08-27	10-04-28
8	Electrical Fitting within the Flat/Premises		0%	15-08-27	10-04-28
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	29-10-27	25-04-28
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	29-09-27	25-04-28
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	25-03-28	25-05-28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	57.97	30%	29-12-25	30-05-28

Table - A

Building/Wing/ Block /Tower Number or Name					
S.No		Tower-B2			
Task / Activity		Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-08-26	20-08-26
2	Total Number of Basement and Plinth		0%	25-08-26	25-10-26
3	Total Number of Podiums		0%	30-10-26	30-12-26
4	Stilt Floor	1	0%	02-01-26	05-02-27
5	Total Number of Slabs of Super Structure	26	0%	10-02-27	20-12-27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-08-27	15-03-28
7	Sanitary Fittings within the Flat/Premises,		0%	15-08-27	10-04-28
8	Electrical Fitting within the Flat/Premises		0%	15-08-27	10-04-28
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	29-10-27	25-04-28
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	29-09-27	25-04-28
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	25-03-28	25-05-28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	57.97	30%	29-12-25	30-05-28

Table - A

Building/Wing/ Block /Tower Number or Name					
S.No		Tower-B3			
Task / Activity		Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-08-26	20-08-26
2	Total Number of Basement and Plinth		0%	25-08-26	25-10-26
3	Total Number of Podiums		0%	30-10-26	30-12-26
4	Stilt Floor	1	0%	02-01-26	05-02-27
5	Total Number of Slabs of Super Structure	26	0%	10-02-27	20-12-27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-08-27	15-03-28
7	Sanitary Fittings within the Flat/Premises,		0%	15-08-27	10-04-28
8	Electrical Fitting within the Flat/Premises		0%	15-08-27	10-04-28
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	29-10-27	25-04-28
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	29-09-27	25-04-28
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	25-03-28	25-05-28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	57.97	30%	29-12-25	30-05-28

VIKAS KUMAR
CA/2022/146770

Table - A

Building/Wing/ Block /Tower Number or Name		Tower-B4			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-08-26	20-08-26
2	Total Number of Basement and Plinth		0%	25-08-26	25-10-26
3	Total Number of Podiums		0%	30-10-26	30-12-26
4	Stilt Floor	1	0%	02-01-26	05-02-27
5	Total Number of Slabs of Super Structure	26	0%	10-02-27	20-12-27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-08-27	15-03-28
7	Sanitary Fittings within the Flat/Premises,		0%	15-08-27	10-04-28
8	Electrical Fitting within the Flat/Premises		0%	15-08-27	10-04-28
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	29-10-27	25-04-28
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	29-09-27	25-04-28
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	25-03-28	25-05-28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	57.97	30%	29-12-25	30-05-28

Table - B

Internal and external development works (common facilities) in respect of the entire registered project

S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0%	29-08-27	29-08-28
2	Water Supply/Drinking Water Facilities	0%	30-07-27	30-07-28
3	Sewerage (chamber, lines, Septic Tank, STP)	0%	29-06-27	30-04-28
4	Storm Water Drain	0%	29-06-27	30-04-28
5	Landscaping & Tree Planting	0%	29-09-27	29-08-28
6	Street Lighting	0%	29-09-27	29-08-28
7	Community Buildings	0%	29-09-26	30-03-28
8	Treatment & Disposal of Sewage and Sullage water /STP	0%	01-06-26	30-03-28
9	Solid Waste Management & Disposal	0%	01-06-26	30-03-28
10	Water Conservation, Rainwater Harvesting	0%	01-06-26	30-03-28
11	Energy Management/Use of Renewable Energy	0%	29-09-27	30-04-28
12	Fire Protection and Fire Safety Requirements	0%	01-05-27	30-04-28
13	Electrical Sub Station, Control Panel & Meter Room	0%	25-09-27	30-04-28
14	Receiving Station	0%	25-09-27	30-04-28
15	Plan of Development Works	0%	25-07-27	20-02-28
16	Emergency Evacuation Services	0%	25-09-27	29-04-28
17	Common Facilities in Basement	0%	25-09-27	29-09-28
18	Others, if any (please specify)	13%	12-11-25	25-05-26

Yours Faithfully

Signature & Name (VIKAS KUMAR) of Architect
 (License no CA/ 2022/146770)
 Mobile No. 9653023047
 Email IDprojects1@dfiarch.com


VIKAS KUMAR
CA/2022/146770