



## OMITH ARCHITECTS & ASSOCIATES

AR. ABHINEET SRIVASTAVA C.O.A., A.I.I.A.

PLANNING | INTERIORS | LANDSCAPE | CONSTRUCTION | VALUATION

"Tatsat", Lane -5, Radha Baba Marg, Shankarpuri Sector-3, Shivpur Sahbazgunj, Gorakhpur. (U.P.)  
Mob. No.: +91 09415456443, 08953864405 E-mail: arcomith@gmail.com

Form-REG-1

### ARCHITECT'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: 13-04-2026

Information as on 31st March 2026

**Subject:** Certificate of Percentage of work done for the Project "EASTERN MALL" UPRERAPRM397845 Situated In Khasra no 30 MI Demarcated by its boundaries Latitude 25°54'30.42" and Longitude 83°33'44.88" to the North to the South & Latitude 25°54'30.21" and Longitude 83°33'46.73" to the East to the West of In Khasra no - 30-MI, Mauza - Bakwal, Tehsil- Sadar and District - Mau. Pin-276402. Competent Authority Gorakhpur Development Authority Distt- Gorakhpur, Pin-273001 and measuring area 4097.73 Sq. Mts. area being developed by Mr. RAGHVENDRA SINGH S/O LATE DR. UDAIBHAN SINGH.

I ABHINEET SRIVASTAVA DIRECTOR OF OMITH ARCHITECTS & ASSOCIATES have undertaken assignment as Architect of certifying the Percentage of Completion of Construction Work of Building Demarcated by its boundaries Latitude 25°54'30.42" and Longitude 83°33'44.88" to the North to the South & Latitude 25°54'30.21" and Longitude 83°33'46.73" to the East to the West of In Khasra no - 30-MI, Mauza - Bakwal, Tehsil- Sadar and District - Mau. Pin-276402. Competent Authority Gorakhpur Development Authority Distt- Gorakhpur, Pin-273001 and measuring area 4097.73 Sq. Mts. area being developed by Mr. RAGHVENDRA SINGH S/O LATE DR. UDAIBHAN SINGH.

1. Following technical professionals are appointed by Promoter: - ☐

- (i) M/s/Shri/Smt Abhineet Srivasta as Licensed Surveyor / Architect ☐
- (ii) M/s/Shri/Smt Satyanam Sharan as Structural Consultant
- (iii) M/s/Shri/Smt Prince Kumar Verma as MEP Consultant
- (iv) M/s/Shri/Smt Dinesh kumar as Site Supervisor

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

Table - A

| Building/Wing/ Block /Tower Number or Name |                                                                                                                   |        |             |                     |                   |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------|--------|-------------|---------------------|-------------------|
| S.No                                       | Task / Activity                                                                                                   | Number | % Work Done | Activity Start Date | Activity End Date |
| 1                                          | Excavation                                                                                                        |        | 100%        | 01-03-2025          | 14-09-2025        |
| 2                                          | Total Number of Basement and Plinth                                                                               | 2      | 36%         | 17-04-2025          | 17-06-2026        |
| 3                                          | Total Number of Podiums                                                                                           | NA     | NA          | NA                  | NA                |
| 4                                          | Stilt Floor                                                                                                       | NA     | NA          | NA                  | NA                |
| 5                                          | Total Number of Slabs of Super Structure                                                                          | 5      | 0%          | 01-12-2025          | 17-07-2028        |
| 6                                          | Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises |        | 0%          | 27-06-2026          | 25-05-2029        |

AR. ABHINEET SRIVASTAVA  
B. ARCH, A.I.I.A.  
A. Reg. No. CA/12/54718

|    |                                                                                                                                                                                                                                                                                                                                                                               |  |    |            |            |
|----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----|------------|------------|
| 7  | Sanitary Fittings within the Flat/Premises,                                                                                                                                                                                                                                                                                                                                   |  | 0% | 27-08-2026 | 25-10-2029 |
| 8  | Electrical Fitting within the Flat/Premises                                                                                                                                                                                                                                                                                                                                   |  | 0% | 27-10-2026 | 15-10-2029 |
| 9  | Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                       |  | 0% | 01-12-2025 | 15-07-2028 |
| 10 | The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks                                                                                                                                                                                                     |  | 0% | 27-11-2027 | 15-10-2029 |
| 11 | Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.                                                                                                                                                                                                       |  | 0% | 27-06-2027 | 15-10-2029 |
| 12 | Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. |  | 0% | 27-06-2029 | 30-11-2029 |

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

**Table - B**

Internal and external development works (common facilities) in respect of the entire registered project

| S.No | Internal/External Development Work (Common Facilities) | % Work Done | Activity Start Date | Activity End Date |
|------|--------------------------------------------------------|-------------|---------------------|-------------------|
| 1    | Internal Roads & Footpaths                             | 0%          | 01-12-2025          | 01-10-2029        |
| 2    | Water Supply/Drinking Water Facilities                 | 0%          | 06-03-2027          | 01-03-2028        |
| 3    | Sewerage (chamber, lines, Septic Tank, STP)            | 0%          | 12-05-2028          | 10-05-2029        |
| 4    | Storm Water Drain                                      | 0%          | 17-06-2028          | 18-06-2029        |
| 5    | Landscaping & Tree Planting                            | 0%          | 01-01-2026          | 12-08-2028        |
| 6    | Street Lighting                                        | 0%          | 15-04-2028          | 01-08-2029        |
| 7    | Community Buildings                                    | NA          | NA                  | NA                |
| 8    | Treatment & Disposal of Sewage and Sullage water /STP  | 0%          | 15-03-2028          | 01-11-2029        |
| 9    | Solid Waste Management & Disposal                      | 0%          | 15-01-2029          | 01-10-2029        |
| 10   | Water Conservation, Rainwater Harvesting               | 0%          | 15-09-2028          | 15-10-2029        |
| 11   | Energy Management/Use of Renewable Energy              | 0%          | 15-11-2028          | 04-09-2029        |
| 12   | Fire Protection and Fire Safety Requirements           | 0%          | 05-12-2028          | 04-07-2029        |
| 13   | Electrical Sub Station, Control Panel & Meter Room     | 0%          | 05-12-2028          | 04-07-2029        |
| 14   | Receiving Station                                      | 0%          | 11-02-2028          | 01-10-2029        |
| 15   | Plan of Development Works                              | 0%          | 11-02-2028          | 01-10-2029        |
| 16   | Emergency Evacuation Services                          | 0%          | 11-02-2028          | 01-10-2029        |
| 17   | Common Facilities in Basement                          | 0%          | 12-05-2028          | 10-05-2029        |
| 18   | Others, if any (please specify)                        | NA          | NA                  | NA                |

Yours Faithfully

ABHINEET SRIVASTAVA  
(License no CA/2012/54718)  
Mobile No. 9415456443  
Email ID - atcomith@gmail.com

AR. ABHINEET SRIVASTAVA  
B. ARCH, A.I.I.A.  
C.O.A. Reg. No. CA/12/54718