



S.S. Dash & Associates

(Engineers, Valuers, Surveyors)

Mob. (Off.) +91-8808060011

E-mail : dash.associates04@gmail.com

- Chartered Consulting Civil Engineer
- Regd. Valuer of Ministry of Finance (Govt. of India)
- Panel Valuer of Banks & Financial Institutions

Er. Shyam Sundar Dash

Mob. : +91-8808060010

+91-9415133192

Present :

- Secy. Utkal Samaj, Kanpur.
- Cheif Editor Hamara Shahar
- Editor : Techno Friend

Er. (Mrs.) Sunita Dash

Past :

- Secy. Institution of Engineers (India), Kanpur
- Secy. Institution of Valuers (India) Kanpur.
- Chairman, Institution of Valuers (India) Kanpur.
- District Governor, Alliance International, Distt. - 180.

FORM-R

Date- 30.06.2020

ENGINEER'S CERTIFICATE

Subject:

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)
Certificate of Percentage of Completion of Construction Work of **COMMERCIAL BUILDING CONSISTING 28 NOS SHOPS & 1 NOS RAILWAY RESERVATION COUNTER / N.A. Block(s)** of the **2ND PHASE** of the Project [UPRERA Regis. No. **UPRERAPRJ17705**] situated on the Khasra No. **481,492,493** Demarcated by its boundaries (latitude and longitude of the end points) **N26302448** to the North **N26295856** to the South **E801218** to the East **E801330** to the West of **SECTOR-9, JAWAHARPURAM (BARASIROHI), KANPUR-209217** Competent/ Development authority **KANPUR DEVELOPMENT AUTHORITY District KANPUR PIN 208002** admeasuring **1368 Sq.Mt.** area being developed by **ELDECO TOWNSHIPS & HOUSING LTD**

I/We **Er. S.S. DASH** have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the **COMMERCIAL BUILDING CONSISTING 28 NOS SHOPS & 1 NOS RAILWAY RESERVATION COUNTER / N.A. Block/ Tower (s) of 2ND PHASE** of the Project, situated on the Khasra No. **481,492,493** of **SECTOR-9, JAWAHARPURAM (BARASIROHI), KANPUR-209217** competent/ development authority **KANPUR DEVELOPEMENT AUHTORITY District KANPUR PIN 208002** admeasuring **1368 Sq.Mt.** area being developed by **ELDECO TOWNSHIP & HOUSING LTD**

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- M/s/Shri/Smt **SPACE COMBINE** as Architect
- M/s/Shri/Smt **SANJAY VITHALKAR** as Structural Consultant
- M/s/Shri/Smt **CONSUMMATE ENGINEERING SERVICES (P) LTD** as MEP Consultant
- M/s/Shri/Smt **MANOJ KUMAR SINGH** as Site Supervisor

2. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. **1.25 Cr.** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30-06-2020 is calculated at Rs. **1.25 Cr.** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. **0.00 Cr.** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the **31.12.2018** date is as given in Tables A and B below :

Er. S. S. Dash
CHARTERED CIVIL ENGINEER
& REGISTERED VALUER
M-118069/4 F-6827



S.S. Dash & Associates
(Engineers, Valuers, Surveyors)

Mob. (Off.) +91-8808060011

E-mail : dash.associates04@gmail.com

- Chartered Consulting Civil Engineer
- Regd. Valuer of Ministry of Finance (Govt. of India)
- Panel Valuer of Banks & Financial Institutions

Er. Shyam Sundar Dash

Mob. : +91-8808060010
+91-9415133192

Present :

- Secy. Utkal Samaj, Kanpur.
- Cheif Editor Hamara Shahar
- Editor : Techno Friend

Er. (Mrs.) Sunita Dash

Past :

- Secy. Institution of Engineers (India), Kanpur
- Secy. Institution of Valuers (India) Kanpur.
- Chairman, Institution of Valuers (India) Kanpur.
- District Governor, Alliance International, Distt. - 180.

Table A

COMMERCIAL BUILDING CONSISTING 28 NOS SHOPS & 1 NOS RAILWAY RESERVATION COUNTER or called **ELDECO ARCADE**

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	Rs 1.10 Cr.
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 1.10 Cr.
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	100%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 0.00 Cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	100%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and	Rs 0.15 Cr.
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 0.15 Cr.
3	Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	100%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 0.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	100%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name **Er. S.S. Dash**

Aadhar No. **548489490697**

PAN No. **AAMPD8390G**

(License No of Authority.....)

Shyam Sundar Dash

Er. S. S. Dash
CHARTERED CIVIL ENGINEER
& REGISTERED VALUER
M-118069/4 F-6827

Annexure A

List of Extra / Additional Items executed with Cost