

GAURAV & ASSOCIATES

CIVIL & STRUCTURAL ENGINEERS

101-E, Aditya Place, Garh Road, Meerut.

FORM-R

ENGINEER'S CERTIFICATE

Subject: Certificate of Percentage of Completion of Construction Work of VAISHNO MANOR APARTMENT (DIAMOND TOWER) No. of Building ONE Block ONE of the Project [UPRERAPRJ17800] situated on the KHASRA NO -982/1, KASBA KOIL, JAIL ROAD, ALIGARH. Demarcated by its boundaries (latitude 27.898926 longitude 78.064756 of the end points) LAND OF OWNER to the North OLD TOWER to the South 12 M WIDE ROAD to the East CHASE COMPOUND to the West of KASBA KOIL, JAIL ROAD, Aligarh Development authority District ALIAGRH PIN 202001 admeasuring 2803.16 sq.mts. area being developed by [JADON BUILDER & DEVELOPER]

I/We AMAZEX INDIA have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the Building VAISHNO MANOR APARTMENT (DIAMOND TOWER) No. of Building ONE Block ONE of the Project, situated on the KHASRA NO -982/1, KASBA KOIL, JAIL ROAD, ALIGARH.admeasuring 2803.16 sq.mts. area being developed by [JADON BUILDER & DEVELOPER]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:
- (i) Ms. Sanskrati Varshney as Architect for amazex india
 - (ii) Mr. Gaurav Rastogi as Structural Consultant
 - (iii) Mr.Krashna Gopal as MEP Consultant
 - (iv) M/s Khan & Brothers infra- tech pvt. Ltd. as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.14,00,00,000 (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being


Dr. (Er.) GAURAV RASTOGI
Ph.D., M.Tech. (Structural Engg.)
Authorized Structural Engineer (Govt. of U.K.)
Regn. No.-DoH-UK/G-1/ASE - 25/2016
F.I.E (India), F-119485/9, F.I.A. Struct E
GAURAV & ASSOCIATES
101-E, Aditya Palace, Garh Road
Meerut Ph. 0121-4096606, 407, 408

4. The estimated actual cost incurred till date 03.12.2021 is calculated at Rs. 123538652.59 (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 16461347.41 (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 03.12.2021 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number A,B,C

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts	
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original	140,000,000.00	Rs
2	Cost incurred as on Date (Based on the actual cost incurred as	123,538,652.59	Rs
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100}	88.24	%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	16,461,347.41	Rs
5	Cost incurred on Additional/ Extra Items not included in the	----	Rs
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5)	88.24	%
(Enclose separate sheets for the cost calculations for each unit/building or tower)			

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts	
1	Total Estimated cost of the Internal and External Development	140,000,000.00	Rs
2	Cost incurred as on (based on the actual cost incurred as per	123,538,652.59	Rs
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	88.24	%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	16,461,347.41	Rs
5	Cost incurred on Additional/ Extra Items not included in the	-----	Rs
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5)	88.24	%
(Enclose separate sheet for the cost calculations)			

Signature of Engineer

Name GAURAV RASTOGI

Address 101-E, Aditya Place, Garh Road, Meerut.

Aadhar No.

PAN No.

Dr. (Er.) GAURAV RASTOGI
Ph.D., M.Tech. (Structural Engg.)
Authorized Structural Engineer (Govt. of U.K.)
Regn. No.-DoH-UK/G-1/ASE - 25/2016
FIE (India), F-119485/9, F.I.A. Struct E
GAURAV & ASSOCIATES
101-E Aditya Palace, Garh Road, Meerut
Phone: 0121-4066006