



# TRK & ASSOCIATES

## CHARTERED ACCOUNTANTS

To,  
M/s Brick Rise Developers Pvt Ltd  
7<sup>th</sup> Floor Tower B, Plot no 8,  
Sector 127, Noida-201301  
Uttar Pradesh.

FORM-3

Date: 15<sup>th</sup> July 2020

Project Name: GODREJ NURTURE - PHASE 1

**Subject:** Certificate of amount incurred for Construction of 5 Tower/Block/Building(s) of GODREJ NURTURE - PHASE 1 situated on Khasra no./Plot No. SC-02, H&I, Sector 150 Noida, demarcated by its boundaries (latitude - 28 25 12. 36N to the North , Longitude 77 29 33. 44E to the East, End Points are 28 25 11. 10N to the North, 77 29 43. 39E to the East of Village Guatam Buddha Nagar, Tehsil Guatam Buddha Nagar Competent Authority/Development Authority, District Guatam Buddha Nagar-Noida, PIN 201301, admeasuring 26380 sq. meter area, being developed by BRICKRISE DEVELOPERS PRIVATE LIMITED having RERA Registration No. UPRERAPRJ17861.

(Figures in INR)

| Cost of land & on site construction of Real Estate Project(All figures in INR) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                      |                                                     |
|--------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|-----------------------------------------------------|
| S.No.                                                                          | Particulars                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | Total Cost Estimated | Amount incurred (actual out-flow) till 30 June 2020 |
| 1                                                                              | 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | 3                    | 4                                                   |
| 1                                                                              | <b>Land Cost</b><br>(a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;<br>(b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;<br>(c) Acquisition cost of TDR (Transfer of Development Rights), if any;<br>(d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);<br>(e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI - MCLR)" on money borrowed for purchase of land and also to ,Competent Authority. | 73,34,00,000         | 23,38,18,621                                        |
|                                                                                | <b>SUB TOTAL LAND COST (in Rs.)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 73,34,00,000         | 23,38,18,621                                        |
| 2                                                                              | <b>Project Clearance Fees</b><br>(a) Fees paid to RERA<br>(b) Fees paid to Local Authority<br>(c) Consultant/Architect Fees (directly attributable to project)<br>(d) Any other (specify)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | 7,55,00,000          | 3,04,44,794                                         |
|                                                                                | <b>SUB TOTAL FEES PAID (in Rs.)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 7,55,00,000          | 3,04,44,794                                         |

OFFICES: NOIDA  
Sector 56, Near 12/22 Crossing, Noida- 201301  
Email: rajvanshi.vibhor@gmail.com  
Contact: +91 9958517674

GREATER NOIDA



MEERUT



# T R K & ASSOCIATES

## CHARTERED ACCOUNTANTS

|    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                |              |
|----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|--------------|
| 3A | <b>Cost of Development / Cost of construction</b><br>(a) Cost of services (water, electricity to construction site), Site Overhead;<br>(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);<br>(c) Cost of material actually purchased;<br>(d) Cost of Labour (excluding cost of salaries of employees of the company not directly attached to project); | 2,69,01,68,737 | 38,96,71,182 |
|    | <b>Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                   | 2,69,01,68,737 | 38,96,71,182 |
| 3B | <b>Cost of construction incurred (As Certified by Project Engineer)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                        | 2,69,01,68,737 | 38,96,71,182 |
| 3C | <b>Total Construction Cost (Lower of 3A and 3B.)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                           | 2,69,01,68,737 | 38,96,71,182 |
| 3D | <b>Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)</b>                                                                                                                                                                                                                                                                                                                     | 21,72,00,000   | 7,49,00,831  |
| 3  | <b>TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C + 3D)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                   | 2,90,73,68,737 | 46,45,72,013 |
| 4  | <b>Total for PROJECT (Row 1+ Row 2+ Row 3)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | 3,71,62,68,737 | 72,88,35,428 |
| 5  | Percentage completion of Construction Work completed (as per Project Engineer/Architect's Certificate)                                                                                                                                                                                                                                                                                                                                                                                                         | 14.49%         |              |
| 6  | Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) ( Col.4 of row 4 / Col.3 of row 4 )%                                                                                                                                                                                                                                                                                                                                                           | 19.61%         |              |
| 7  | <b>Total amount received from allottees (in Rs.)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                | 57,48,51,461 |
| 8  | <b>70% Amount to be deposited in Designated Account (0.7*Row 7)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                            |                | 40,23,96,023 |
| 9  | Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6 )                                                                                                                                                                                                                                                                                                                                            |                | 72,88,35,428 |
| 10 | Amount actually withdrawn till date of this certificate as per the books of Accounts and Bank Statement                                                                                                                                                                                                                                                                                                                                                                                                        |                | 38,65,70,000 |
| 11 | Balance available in Designated A/c.                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                | 1,58,26,023  |
| 12 | Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)                                                                                                                                                                                                                                                                                                                                                                                                              |                | 34,22,65,428 |

This certificate is being issued on specific request of **M/s BRICKRISE DEVELOPERS PRIVATE LIMITED** for RERA compliance. The certification is based on the information and records produced before us and are true to the best of my knowledge and belief.

**T R K & Associates**  
Chartered Accountants  
FRN: 019739C

**CA. Vibhor Rajvanshi**  
Partner  
M.No: 406773  
Place: Noida  
UDIN: 20406773AAAAEG7894



**OFFICES: NOIDA**  
Sector 56, Near 12/22 Crossing, Noida- 201301  
Email: rajvanshi.vibhor@gmail.com  
Contact: +91 9958517674

**GREATER NOIDA**

**MEERUT**