



Shree Bala Ji

ENGINEERS CERTIFICATE (On Letter Head)

ARCHITECTS & PLANNERS

"Experience the experience"

Form-REG-3

Senani Vihar, Near Sainik Dhaba

Raebareli Road, Lucknow

9838088111, 9140866850, 9170444596

No.

Date: 01.07.2026

Information as on 01.07.2026

Subject: Certificate of Amount Incurred for Construction and Development of the Project VEDIC GRAM UPREPARAJ 437862/01/2026 at Village HULASKHEDA, MOHANLALGANJ Lucknow. For development of 83 plots of the project situated on khasra No. 497, 507, 505, 506 at HULASKHEDA, MOHANLALGANJ. Demarcated by its boundaries of village HULASKHEDA Tehsil Mohanlalganj, Lucknow. Competent / Development authority JILA PANCHAYAT LUCKNOW. Admesuring 23381.1509 sqmt area being developed by ANUSHNAN BUILDERS AND DEVELOPERS PVT LTD.

I P K SINGH have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project VEDIC GRAM UPREPARAJ 437862/01/2026 at Village HULASKHEDA, MOHANLALGANJ Lucknow. For development of 83 plots of the project situated on khasra No. 497, 507, 505, 506 at HULASKHEDA, MOHANLALGANJ. Demarcated by its boundaries of village HULASKHEDA Tehsil Mohanlalganj, Lucknow. Competent / Development authority JILA PANCHAYAT LUCKNOW. Admesuring 23381.1509 sqmt area being developed by ANUSHNAN BUILDERS AND DEVELOPERS PVT LTD.

1. Following technical professionals were appointed by me for verification / certification of the cost: -
(i) M/s Rishi Verma as Licensed Surveyor / Architect (ii) M/s Rishabh Singh as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/ Wing(s)/ Block(s)/ Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Lac)

Table - A

Table - A							
Building/Wing/ Block /Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	-	-	-	-	-	-
2	Total Number of Basement and Plinth	-	-	-	-	-	-
3	Total Number of Podiums	-	-	-	-	-	-
4	Stilt Floor	-	-	-	-	-	-
5	Total Number of Slabs of Super Structure	-	-	-	-	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	-	-	-	-	-
7	Sanitary Fittings within the Flat/Premises,	-	-	-	-	-	-
8	Electrical Fitting within the Flat/Premises	-	-	-	-	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	-	-	-	-	-
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	-	-	-	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CPP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	-	-	-	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	-	-	-	-	-
TOTAL		-	-	-	-	-	-



shivmishra88111@gmail.com



shreebalajiarchitectandplanners.com

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - B
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project

(in Rs Lac)							
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Internal Roads & Footpaths	120	108	90%	108	108	90%
2	Water Supply/Drinking Water Facilities	100	95	95%	95	95	95%
3	Sewerage (chamber, lines, Septic Tank, STP)	75	71.25	95%	71.25	71.25	95%
4	Storm Water Drain	25	25	100%	25	25	100%
5	Landscaping & Tree Planting	110	107.8	98%	107.8	107.8	98%
6	Street Lighting	100	85	85%	85	85	85%
7	Community Buildings	-	-	-	-	-	-
8	Treatment & Disposal of Sewage and Sullage water / STP	50	47.5	95%	47.5	47.5	95%
9	Solid Waste Management & Disposal	-	-	-	-	-	-
10	Water Conservation, Rainwater Harvesting	30	30	100%	30	30	100%
11	Energy Management/Use of Renewable Energy	-	-	-	-	-	-
12	Fire Protection and Fire Safety Requirements	-	-	-	-	-	-
13	Electrical Sub Station, Control Panel & Meter Room	-	-	-	-	-	-
14	Receiving Station	-	-	-	-	-	-
15	Plan of Development Works	100	100	100%	100	100	100%
16	Emergency Evacuation Services	-	-	-	-	-	-
17	Common Facilities in Basement	-	-	-	-	-	-
18	Others, if any (please specify)	-	-	-	-	-	-
	TOTAL	710	669.55	94%	669.55	669.55	94%

3. We estimate the Total Cost for completion of the project under reference as Rs 710 (Total of column no. 3 in Tables A1, A2.... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 01.07.2026 Rs 669.55 (Total of column no. 7 in Tables A1, A2.... and Table B).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2.....

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No.

Email ID.

P. K. Singh, I.D.S.E.
Er. P. K. Singh, I.D.S.E.
CE (NFU) Retd.)
B. Tech. (Civil), M. Tech. (Civil)
FIE, FICS, FIV, MIE, MICE