



PANCHA ENGINEERING CONSULTANTS

(The Integrated Solution of Project Management & Development Advisory)

Ref. No.....

Date.....

Ref. No. : PEC/IE INDIA/CERT/20-21/1054

Dated : 10/01/2021

Subject: Certificate of Percentage of Completion of Construction Work of 1 No. of Building(s)/1 Block(s) of The Jewel of Noida (Phase III) - Burj Noida of the Project [UPRERA PRJ 498423 Registration Number] situated on the Khasra No/ Plot no 14 Demarcated by its boundaries (latitude and longitude of the end points) 28.575438 N to the North 28.575438N to the South 77.381541 E to the East 77.381541 E to the West of Sec. 75 Tehsil Gautam Budh Nagar Competent/ Development authority NOIDA District Gautam Budh Nagar , 201307 and measuring 5177 sq.mts. (under The Jewel of Noida (Phase III) - Burj Noida) area being developed by M/s E Homes Infrastructure (P) Ltd.

I, Niranjana through M/s Pancha Engineering Consultants have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the of Building(s)/ 1 Block(s) of The Jewel of Noida (Phase III) - Burj Noida of the Project [UPRERA PRJ 498423 Registration Number] situated on the Khasra No/ Plot no 14, village Sec. 75 Tehsil Gautam Budh Nagar Competent/ Development authority NOIDA District Gautam Budh Nagar , 201307 , and measuring 5177 sq.mts. area being developed by M/s E Homes Infrastructure (P) Ltd.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s Designarch Consultant (P) Ltd as L.S. / Architect ;
- (ii) M/s Vintech Consultant (Mr. Vinod Jain) as Structural Consultant
- (iii) M/s CSEPL as MEP Consultant
- (iv) Shri Ravinder as Site Supervisor

10/01/2021
10 JAN 2021



2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.1,68,91,43,000/-(approx.)(Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31/12/2020 is calculated at Rs.63,17,50,000/-(approx.) (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs.1,05,73,93,000/-(approx.)(Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31/12/2020 date is as given in Tables A and B below :

TABLE- A

Building/Wing/Tower bearing Number The Jewel of Noida (Phase III) - Burj Noida
(To be prepared separately for each Building /Wing of the Real Estate Project/Phases.
In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs.1,66,93,43,000/-
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 63,17,50,000/-
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	37.84%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 1,03,75,93,000/-

10 JAN 2021



5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs Nil
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	37.84%

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 1,98,00,000/-
2	Cost incurred as on(based on the actual cost incurred as per records)	Rs 0/-
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 1,98,00,000/-
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs Nil
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0 %

Signature of Engineer:



Name : Niranjan Kumar Sharma Through
M/s Pancha Engineering Consultants
Address : GH-249,A-603, Sikka classic Homes,
Kaushambi , Ghaziabad-201010
Aadhar No.: 688436526807
PAN No.: BCHPS4469R

10 JAN 2021