



ANANT DOKANIA & CO. LLP
CHARTERED ACCOUNTANTS

Form REG-3

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED SEPARATE ACCOUNT OF PROJECT)-PROJECT WISE

Information as on 31.12.2020

Certification work Assigned vide letter No. Nil Dated 10.01.2021

Subject: Certificate of amount incurred on The Jewel of Noida (Phase-III)- Burj Noida, for Construction of Residential Space in Tower A, situated at Plot No- GH-14, Sector-75, Noida, District-Gautam Budh Nagar U.P, demarcated by its boundaries (latitude and longitude of the end-points) to the North 28 57 54N to the South 28 34 35N, to the East 77 38 15E to the West 77 38 15 E, Gautam Budh Nagar, Competent Authority/Development Authority, District Gautam Budh Nagar, PIN 201307, admeasuring 5177 sq. meter area, being developed by M/s E-Homes Infrastructures Pvt Ltd, having RERA Registration No. UPRERAPRJ498423, Designated A/C No. 013663700001404, Bank Name - Yes Bank Ltd., Branch- Connaught Palace, New Delhi.

Rs. In Lacs

S.No.	Particulars	Total Cost Estimated	Amount incurred up to 31/12/2020
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to Competent Authority.	1,120.20 1,275.74 176.05	1,120.66 1,276.27 176.12
	SUB TOTAL LAND COST (in Rs.)	2571.99	2573.05
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	0.31 62.30 248.90 483.62	0.44 2.10 488.13
	SUB TOTAL FEES PAID (in Rs.)	795.13	490.66
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site), Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project):	1,621.31 677.03 6,387.78 1,596.94	1.67 1994.58 564.36
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	10283.06	2560.60

Continue.....

=====

OFFICE-A358/6,GANDHI GALI,FAZALPUR,MANDAWALI,DELHI-110092.
MOBILE NO-8851803393 E-MAIL-CARAMKISHORKUMAR@GMAIL.COM
Head Office: Patna, Other Branch Office-Kolkata.





ANANT DOKANIA & CO. LLP
CHARTERED ACCOUNTANTS

3B	Cost of construction incurred (As Certified by Project Engineer)	10283.06	2560.60
3C	Total Construction Cost (Lower of 3A and 3B.)	10283.06	2560.60
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	6608.37	3757.62
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C+3D)	16891.43	6318.22
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	20258.55	9381.93
5	Percentage completion of Construction Work completed (as per Project Engineer/Architect's Certificate)		37%
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost)(Col. 4 of row 4/Col.3 of row 4)%		46%
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		875.21
8	70% of Amount to be deposited in Designated Account (0.7*Row7)		612.65
9	Cumulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost* Proportionate Cost Incurred on the Project (Column 3 of Row 4 * Row 6)		9381.93
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated account)		874.54
11	Balance available in Designated A/c.		0.67
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9-Row 10)		8507.39

This certificate is being issued on specific request of M/s E-Homes Infrastructures Pvt Ltd for UP RERA compliance. The certification is based on the information and records produced before me and is true to the best of my knowledge and belief.

Place: New Delhi

Date: 30.01.2021

UDIN- 21544874 AAAAAZ 2486

Yours Faithfully,
For: ANANT DOKANIA & CO. LLP
(Chartered Accountants)
FRN - 007408C/C400012

Ram Kishor Kumar

(Ram Kishor Kumar)
Partner
M.N.-544874



=====

OFFICE-A358/6,GANDHI GALI,FAZALPUR,MANDAWALI,DELHI-110092.
MOBILE NO-8851803393 E-MAIL-CARAMKISHORKUMAR@GMAIL.COM
Head Office: Patna, Other Branch Office-Kolkata.