

ENGINEER'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: 06-04-2026

Information as on 31-03-2026

Subject: Certificate of Percentage of work done for the Project Eldeco 7 Peaks Residences <Project_Registration_No> situate in Village / Sector Omicron 01A Tehsil Greater Noida Competent / Development Authority Greater Noida Industrial Development Authority District Gautam Budh Nagar Greater Noida PIN 201310 admeasuring 30470.52 sq.mts. area being developed by Eldeco Homes Developers Limited, 201-212 second floor Splendor Forum Jasola District Centre Delhi-110025.

I/We Nairitya Pradhan have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project Eldeco 7 Peaks Residences <Project_Registration_No> situate in Village / Sector Omicron 01A Tehsil Greater Noida Competent / Development Authority Greater Noida Industrial Development Authority District Gautam Budh Nagar Greater Noida PIN 201310 admeasuring 30470.52 sq.mts. area being developed by Eldeco Homes Developers Limited, 201-212 second floor Splendor Forum Jasola District Centre Delhi-110025.

1. Following technical professionals were appointed by me for verification / certification of the cost: -□

- (i) M/s/Shri/Smt Avanish Srivastav as Licensed Surveyor / Architect□
(ii) M/s/Shri/Smt Ajay Gupta as Structural Consultant
(iii) M/s/Shri/Smt Vikramjeet Kukreja as MEP Consultant
(iv) M/s/Shri/Smt Lalit Nagar as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Lac)

Table - A-1							
Building/Wing/ Block /Tower Number or Name		T1(Asgard),T2(Blanc),T4(Denali),T5(Everest), T6(Kili West),Eldeco 7 Peaks Galleria					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	5,07,65,227.73	-	0%	-	-	0%
2	Total Number of Basement and Plinth	19,03,69,603.98	0	0%	-	-	0%
3	Total Number of Podiums	-					
4	Stilt Floor	5,39,38,054.46	0	0%	-	-	0%
5	Total Number of Slabs of Super Structure	2,53,82,61,386.45	0	0%	-	-	0%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1,26,91,30,693.23	0	0%	-	-	0%
7	Sanitary Fittings within the Flat/Premises,	5,07,65,227.73	0	0%	-	-	0%
8	Electrical Fitting within the Flat/Premises	12,69,13,069.32	0	0%	-	-	0%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	25,38,26,138.65	0	0%	-	-	0%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	24,74,80,485.18	0	0%	-	-	0%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	25,38,26,138.65	0	0%	-	-	0%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	5,71,10,881.20	0	0%	-	-	0%
	TOTAL	5,09,23,86,906.57	-				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

(in Rs Lac)

Table - A-2

Tower Number or Name		T3(Crestone)					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 2 x	Admissible expenditure (Lower of Column	Value of Work done in Percentage as per Admissible expenditure
1	Excavation	1,01,53,045.55	-	0%	-	-	0%
2	Total Number of Basement and Plinth	3,80,73,920.80	0	0%	-	-	0%
3	Total Number of Podiums	-					
4	Stilt Floor	1,07,87,610.89	0	0%	-	-	0%
5	Total Number of Slabs of Super Structure	50,76,52,277.29	0	0%	-	-	0%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	25,38,26,138.65	0	0%	-	-	0%
7	Sanitary Fittings within the Flat/Premises,	1,01,53,045.55	0	0%	-	-	0%
8	Electrical Fitting within the Flat/Premises	2,53,82,613.86	0	0%	-	-	0%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	5,07,65,227.73	0	0%	-	-	0%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block / Installation of Lifts, Water Pumps, Fire	4,94,96,097.04	0	0%	-	-	0%
11	Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas	5,07,65,227.73	0	0%	-	-	0%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate Installation of lifts as per	1,14,22,176.24	0	0%	-	-	0%
	TOTAL	1,01,84,77,381.31	-				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

(in Rs Lac)

Table - A-1

Tower Number or Name		T7(Kili East)					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 2 x	Admissible expenditure (Lower of Column	Value of Work done in Percentage as per Admissible expenditure
1	Excavation	1,01,53,045.55	0	0%	-	-	0%
2	Total Number of Basement and Plinth	3,80,73,920.80	0	0%	-	-	0%
3	Total Number of Podiums	-					
4	Stilt Floor	1,07,87,610.89	0	0%	-	-	0%
5	Total Number of Slabs of Super Structure	50,76,52,277.29	0	0%	-	-	0%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	25,38,26,138.65	0	0%	-	-	0%
7	Sanitary Fittings within the Flat/Premises,	1,01,53,045.55	0	0%	-	-	0%
8	Electrical Fitting within the Flat/Premises	2,53,82,613.86	0	0%	-	-	0%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	5,07,65,227.73	0	0%	-	-	0%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block / Installation of Lifts, Water Pumps, Fire	4,94,96,097.04	0	0%	-	-	0%
11	Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas	5,07,65,227.73	0	0%	-	-	0%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate Installation of lifts as per	1,14,22,176.24	0	0%	-	-	0%
	TOTAL	1,01,84,77,381.31	-				

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - B Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
							(in Rs Lac)
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Internal Roads & Footpaths	17,54,57,318.34	-	0%	-	-	0%
2	Water Supply/Drinking Water Facilities	15,79,11,586.50	0	0%	-	-	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	19,30,03,050.17	0	0%	-	-	0%
4	Storm Water Drain	15,79,11,586.50	0	0%	-	-	0%
5	Landscaping & Tree Planting	5,26,37,195.50	0	0%	-	-	0%
6	Street Lighting	1,93,00,305.02	0	0%	-	-	0%
7	Community Buildings/Club	13,73,48,625.00	0	0%	-	-	0%
8	Treatment & Disposal of Sewage and Sullage water /STP	14,03,65,854.67	0	0%	-	-	0%
9	Solid Waste Management & Disposal	9,65,015.25	0	0%	-	-	0%
10	Water Conservation, Rainwater Harvesting	70,18,292.73	0	0%	-	-	0%
11	Energy Management/Use of Renewable Energy	17,54,573.18	0	0%	-	-	0%
12	Fire Protection and Fire Safety Requirements	8,77,28,659.17	0	0%	-	-	0%
13	Electrical Sub Station, Control Panel & Meter Room	15,79,11,586.50	0	0%	-	-	0%
14	Receiving Station	5,26,37,195.50	0	0%	-	-	0%
15	Plan of Development Works	6,17,08,338.86	0	0%	-	-	0%
16	Emergency Evacuation Services						
17	Common Facilities in Basement	20,09,14,636.68	0	0%	-	-	0%
18	Others, if any (Prelim. Works etc.)	15,00,00,000.00	10,08,23,000.00	70%	10,50,00,000.00	10,08,23,000.00	67%
	TOTAL	1,75,45,73,819.59	10,08,23,000.00				

3. We estimate the Total Cost for completion of the project under reference as **Rs. 7,86,54,38,107.48**(Total of column no. 3 in Tables A1, A2..... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till **31-03-2026 is Rs. 10,08,23,000** (Total of column no. 7 in Tables A1, A2..... and Table B)).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2.....

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Signature & Name (IN BLOCK LETTERS) of Engineer
 Mobile No.
 Email ID


Nairiya Pradhan
B. E. (Civil), A.M.I.E.
AM3128787