

S.P ATERKAR

**B.E. (CIVIL), F.I.E (F-011114/3)
CHARTED ENGINEER,
AUTHORISED STRUCTURAL ENGINEER,
REG. NO. D0H-UK/G-4/A SE-6/2015**

**146, SOLANI PURAM-
ROORKEE- 247667
HARIDWAR (U.K.)
MOB: 08171191414**

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of ASHOK TRADE CENTRE No. of Building(s)/ O1 Block(s) of the FOURTH Phase of the Project [UPRERA Registration Number- UPRERAPRJ 984790] situated on the Khasra No/ Plot no. 99, 107 Demarcated by its boundaries (latitude and longitude of the end points) 25.4816089 ,25.4807281 to the North 25.4816089 ,25.4807281 to the South of village MARI Tehsil JHANSI Competent/ Development authority JHANSI DEVELOPMENT AUTHORITY District JHANSI PIN-284128 admeasuring 2229 sq.mts. area being developed by ASHOK INFRAPROPERTIES PVT.LTD.

I/We S.P. ATERKAR have undertaken assignment as Engineer/Licensed Surveyor of certifying Percentage of Completion Work of the ASHOK TRADE CENTRE Building(s)/Block/ Tower (s) -01 of FOURTH Phase of the Project, situated on the Khasra No/ Plot no.- 99 ,107 of village MARI tehsil JHANSI competent/ development authority JHANSI DEVELOPMENT AUTHORITY District JHANSI PIN -284128 admeasuring 2229 sq.mts. area being developed by ASHOK INFRAPROPERTIES.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt ANUPAM NAYAK as Architect
- (ii) M/s/Shri/Smt S.P. ATERKAR as Structural Consultant
- (iii) M/s/Shri/Smt SHUDHANSHU AGARWAL as MEP Consultant
- (iv) M/s/Shri/Smt BABLU KUMAR MISHRA as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the

3. We estimate the Total Cost for completion of the project under reference as **Rs. 831.72 LACS** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date is calculated at **Rs. 15.67 LACS** (Total of S. No. 2 in Tables A

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs.700 LACS** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the **04/07/2024** date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number 01 or called Ashok Trade Centre

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts(in lacs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs.700.00
2	Cost incurred as on Date -30-09-2020	Rs.15.67
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	2.23%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs.684.33
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs. 0.0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	2.23%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts(in lacs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs.50.00
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs. 0.0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs.50.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs. 0.0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0
(Enclose separate sheet for the cost calculations)		

S.P. ATERKAR
 B.E. (Civil) P.E. (F-011114/3)
 Chartered Engineer
 Authorised Structural Engineer
 Reg. No. DoH-UK/G-I/ASE-6/2015
 146, Solanipuram, ROORKEE-247666

Signature of Engineer

Name S.P. ATERKAR

Address H.NO.-146, SOLANI PURAM, ROORKEE, HARIDWAR

Aadhar No. 866413562969

PAN No. ADUPA4373P

Annexure A

List of Extra / Additional Items executed with Cost
 (which were not part of the original Estimate of Total Cost)