



ESQUAREHOMES

BUILDING TRUST

ENGINEER'S CERTIFICATE

FORM-R

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)
Subject: Certificate of Percentage of Completion of Construction Work of ASPIRE No. of Building(s)/_01_Block(s) of the __ON GOING__ Phase of the Project [UPRERA Registration Number -UPRERAPRJ450329] situated on the Khasra No/ Plot no __216SHA__ Demarcated by its boundaries (latitude and longitude of the end points) __26.834485 & 81.032184__ to the North __26.833509 & 81.031736__ to the South __26.834394 & 81.032717__ to the East __26.833418 & 81.032224__ to the West of village __BHAISORA Tehsil SADAR__ Competent/ Development authority __LUCKNOW DEVELOPMENT AUTHORITY__ District __LUCKNOW__ PIN __226010__ admeasuring __6580__ sq.mts. area being developed by [E-SQUARE HOMES PVT.LTD.]

I/We __OM PRAKASH SHARMA__ have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the __ASPIRE__ Building(s)/_01_Block/ Tower (s) of __ON GOING__ Phase of the Project, situated on the Khasra No/ Plot no __216SHA__ of village __BHAISORA__ tehsil __SADAR__ competent/ development authority __LUCKNOW DEVELOPMENT AUTHORITY__ District __LUCKNOW__ PIN __226010__ admeasuring __6580__ sq.mts. area being developed by [E-SQUARE HOMES PVT. LTD.]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- M/s/Shri/Smt __AMIT RAJ__ as Architect
- M/s/Shri/Smt __S N SHARAN__ as Structural Consultant
- M/s/Shri/Smt __RAKESH KUMAR__ as MEP Consultant
- M/s/Shri/Smt __ANKIT SRIVASTAVA__ as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. __30 Cr.__ (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date __31 December 2024__ is calculated at Rs. __2068.25 Lakh__ (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. __931.75 Lakh__ (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the __31 December 2024__ date is as given in Tables A and B below :

☎ 0522 - 4416000

🌐 www.esquarehomes.com

✉ info@esquarehomes.com

📍 B 56A, Vibhuti Khand, Gomti Nagar
Lucknow 226010



Table A
Building/Wing/Tower bearing Number _01_ or called _ASPIRE_

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	27 Cr.
2	Cost Incurred as on Date (Based on the actual cost Incurred as per records)	193150406.1
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	71.54%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	76849593.92
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	3450360
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	71.9%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	30000000
2	Cost incurred as on (based on the actual cost Incurred as per records)	13702758
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	46%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	16297242
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	46%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name Om Prakash Sharma
Address C/o Vijay Narayan Sharma, Flat No.- 207 F Block Greenwood Apartment,
Gomti Nagar Extension, Janeshwar Mishra Park, Lucknow, U.P - 226010
Aadhar No. 642255349741
PAN No. CADP51502G

