



Information as on		30-09-2022	
Subject: Certificate of amount incurred on Construction Work of ANSAL BUSINESS PARK 2 No. of Building(s)/ N/A Block(s) of the Mother City Phase of the Project UPRERAPRJ468196 situated on the Khasra No/ Plot no 74, 124, 125 & 126. Demarcated by its boundaries 26.787011 to the North, 26.786846 to the South, 81.001356 to the East, 81.000042 to the West of village _____ Tehsil Sarojini Nagar Competent/ Development authority Lucknow Development Authority District Lucknow PIN 226002 admeasuring 11213 sq.mts. area being developed by Ansul Properties & Infrastructure Limited. having RERA Registration No. UPRERAPRJ468196, Designated A/C No. 10031232000024 Bank Name ORIENTAL BANK OF COMMERCE.			
		Rs.in lacs	Rs. In lacs
S.No.	Particulars	Total Cost Estimate d	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to, Competent Authority.	348.30	348.30
	SUB TOTAL LAND COST (in Rs.)	348.30	348.30
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	2.28	2.28
	SUB TOTAL FEES PAID (in Rs.)	2.28	2.28
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site), Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	510.01	305.46
3B	Cost of construction incurred (As Certified by Project Engineer)	497.73	332.94
3C	Total Construction Cost (Lower of 3A and 3B.)	497.73	305.46
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for	193.38	193.38





	construction)		
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	691.11	498.84
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	1041.69	849.42
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	66.89%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	81.54%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)	323.82	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	226.67	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	849.42	
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	226.02	
11	Balance available in Designated A/c.	0.66	
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	623.40	
This certificate is being issued on specific request of M/s Ansal Properties & Infrastructure Limited for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.			
For Kariwala & Co. Chartered Accountants F.R.No.: 016495C (CA. Piyush Kumar Kariwala) Partner UDIN NO. – 22416647BALCWG8839 M.No.416647 Date: 20/10/2022 Place: Lucknow 			