



CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on Mar. 31, 2025

Phase-IV-Block-IT(A) / Mar./2025


Certification work Assigned vide letter No.-----

Dated :-

Subject: Certificate of amount incurred on Construction OF Construction OF PHASE-IV, GRANDTHUM (RERA Regn. No. UPRERAPRJ103135) situated at Tech Zone-IV, GREATER NOIDA, DITT. GAUTAM BUDH NAGAR, (UP) demarcated by its boundaries (latitude and longitude of the end-points 28°35'06.87"N 77°26'44.17"E to the North 28°35'05.71"N 77°26'26.73"E to the West of the West of Sector Tech Zone-4, Greater NOIDA Tehsil Gautam Buddh Nagar, PIN 201301 admeasuring 33046.55 sq. meter, being developed by **A.L. SOFTWARE PRIVATE LIMITED**

S.No.	Particulars	Rs.in lacs	Rs. In lacs
		Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any;	1,887.86	1,887.86
	SUB TOTAL LAND COST (in Rs.)	1,887.86	1,887.86

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	359.22	388.10
	SUB TOTAL FEES PAID (in Rs.)	359.22	388.10
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	35,226.90	22,523.30
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	35,226.90	22,523.30
3B	Cost of construction incurred (As Certified by Project Engineer)		24,726.15
3C	Total Construction Cost (Lower of 3A and 3B.)		22,523.30
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)		-
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)		22,523.30
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	37,473.99	24,799.26
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)		70.19%
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%		66.18%
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		27,320.38
8	70% Amount to be deposited in Designated Account (0.7*Row 7)		19,124.27
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. Estimated Cost * Proportionate Cost Incurred on the Project (Column 3 of Row 4 * row 6)		24,799.26



10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	19,121.52
11	Balance available in Designated A/c No.8947711256 with Kotak Mahindra Bank Limited.	2.75
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	5,677.74

This certificate is being issued on specific request of M/s A.L. SOFTWARE PRIVATE LIMITED (Name of the Promoter) for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Signature of Chartered Accountant with seal

(Name of the Chartered Accountant)

(Membership Number)

UDIN OF ICAI

(ASHISH AGGARWAL, FCA)

500136 DT. 12/04/2025

25500136BMNVHL1280

