

Form RA 2
ENGINEER'S CERTIFICATE

Information as on 31.08.2023

Date : 13.09.2023

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Construction/Development Work of 3 (Three) Buildings of the Project Eiffel Vivassa Estate Phase-2 having RERA registration no. UPRERAPRJ929171 situated on 481, 480KA, 479KA, 477, 615, 614(part) 616(part), 617(part) Demarcated by its boundaries (latitude and longitude of the end points) 26°47'55.95"N; 81°1'39.17"E; 26°48'5.73"N; 81°1'34.98"N to the North to the South to the East to the West of village- Mastemau; Tehsil- Mohanlalganj; Competent/Development authority- Lucknow Development authority; District - Lucknow; PIN 226002 admeasuring 9813.54 sq.mts. area being developed by Eiffel Infradevelopers Private Limited.

I/We **Mushir Afzal** have undertaken assignment as Project Engineer for certifying Percentage of Completion of Construction/development Work of 3 (Three) Buildings of the Project Eiffel Vivassa Estate Phase-2 having RERA registration no. UPRERAPRJ929171 situated on 481, 480KA, 479KA, 477, 615, 614(part) 616(part), 617(part) Demarcated by its boundaries (latitude and longitude of the end points) 26°47'55.95"N; 81°1'39.17"E; 26°48'5.73"N; 81°1'34.98"N to the North to the South to the East to the West of village- Mastemau; Tehsil- Mohanlalganj; Competent/Development authority- Lucknow Development authority; District - Lucknow; PIN 226002 admeasuring 9813.54 sq.mts. area being developed by Eiffel Infradevelopers Private Limited.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri Sanjay Kumar Gupta as Architect
- (ii) Shri Akhilesh Kr. Singh as Structural Consultant
- (iii) M/s Paradise Consultant as MEP Consultant
- (iv) Shri Pankaj Singh as Site Supervisor

2. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 5986.48 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date i.e. 31.08.2023 is calculated at Rs. 5015 lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 971.48 Lakhs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.08.2023 date is as given in Tables A and B below :

Table A 1
Building/Wing/Tower -REGAL-1

S.No.	Particulars	Amounts in Lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	2299
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	2200
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	96%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	99
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	96%

Table A 2
Building/Wing/Tower -REGAL 2

S.No.	Particulars	Amounts in Lakhs
	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	2299
1	(based on the original Estimated cost)	1950
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	85%
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	349
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	0
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	85%

Table A 3
Building/Wing/Tower - Commercial Tower

S.No.	Particulars	Amounts in Lakhs
	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	250
1	(based on the original Estimated cost)	120
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	48%
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	130
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	0
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	48%

TABLE B
Internal & External Development works and common amenities

S.No.	Particulars	Amounts in Lakhs
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	1138.48
2	Cost incurred as on (based on the actual cost incurred as per records)	745
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	65%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	393.48
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	65%

Note :- For the purpose of this certificate, the Tower wise expenses have been regrouped and rearranged as to match with the cost estimations of the project as given in the CA certificate.

Signature of Engineer

Name

Mushir Afzal

Address

10th Floor, Eldeco Corporate

Aadhar No.

Chamber-2, Vibhuti Khand,

PAN No.

Gomti Nagar, Lucknow.

Date - 13.09.2023

226010.