



TO WHOMSOEVER IT MAY CONCERN

Form-REG-3

(For The Purpose Of Withdrawal Of Money From Designated Separate Account Of Project) -
Project Wise

Information as on 30/09/2023

Certification work Assigned vide letter No.ERL/UPRERA/CA-Cert-010

Subject: Certificate of amount incurred on Emami Nature - II for Construction of 2nd phase of the project, situated on Khasra no./Plot No.1895, 1909, 2021, 2023, 2024, 2027, 2028, 2031, 2034, 2035, 2036, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2047, 2050, 2053, 2058, demarcated by its boundaries 25.3202 to the North; 25.3194 to the South; 78.5450 to the East; 75.5522 to the West of Village Khailar, Tehsil - Jhansi Development Authority, District-Jhansi, PIN - 284120, admeasuring 185816 sq. meter area, being developed by M/s. Emami Realty Limited having UPRERA REGN No. UPRERAPRJ374161, Designated A/C No.57500000606143, Bank Name - HDFC Bank Limited.

Sl. No.	Particulars	Total Cost Estimated (Rs.in lacs)	Amount incurred (actual out-flow) till now (Rs.in lacs)
1	2	3	4
	<u>Land Cost:</u> (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer	2337.00	2337.00



VRSP & ASSOCIATES

CHARTERED ACCOUNTANTS

	charges, registration fees etc. (if not included in para (a) above);		
	(e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.		
	<u>SUB TOTAL LAND COST (in Rs.)</u>	2337.00	2337.00
2	<u>Project Clearance Fees:</u>		
	(a) Fees paid to RERA	10.00	10.00
	(b) Fees paid to Local Authority	200.00	141.00
	(c)Consultant/Architect Fees (directly attributable to project)	190.00	40.00
	(d) Any other (specify)	0.00	0.00
	<u>SUB TOTAL FEES PAID (in Rs.)</u>	400.00	191.00
3A	<u>Cost of Development And construction:</u>		
	(a) Cost of services (water, electricity to construction site), SiteOverheads;	2000.00	1654.00
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	0.00	0.00
	(c) Cost of material actually purchased;	1000.00	808.00
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	300.00	233.00
	<u>Sub Total of Construction Cost (in Rs.)</u> <u>(sum of (a) to (d) of Row 3A)</u>	3300.00	2695.00



VRSP & ASSOCIATES

CHARTERED ACCOUNTANTS

3B	Cost of construction incurred (As Certified by Project Engineer)	3300.00	2695.00
3C	Total Construction Cost (Lower of 3A and 3B)	3300.00	2695.00
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	3700.00	3552.00
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	7000.00	6248.00
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	9737.00	8775.00
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	81.67 %	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	90.12 %	
7	Total amount received from allottees till date Project (Rs. In Lacs)	5531.00	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)(Rs. In Lacs)	3872.00	
9	Cumulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6) (Rs. In Lacs)	8775.00	
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)(Rs. In Lacs)	3804.00	
11	Balance available in Designated A/c. (Rs. In Lacs)	68.00	





VRSP & ASSOCIATES

CHARTERED ACCOUNTANTS

12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 - Row 10) (Rs. In Lacs)	4971.00
----	--	---------

This certificate is being issued on specific request of **M/s. Emami Realty Limited** for UPRERA compliance. The certification is based on the information and records produced before us and is true to the best of our knowledge and belief.

Exceptions:

Because the above procedures do not constitute either an audit or a review, we do not express any opinion on the details as stated above and do not extend to any other matters of **M/s. Emami Realty Limited**.

UDIN: 23069241BGVVUG9538

For, VRSP & ASSOCIATES
Chartered Accountants
Firm Registration Number: 329490E

Rahul Goenka



CA RAHUL GOENKA
(Partner)
Membership No. 069241

Place: Kolkata
Date: 18/10/2023