



**S. K. ENGINEERS**

**Subodh Kumar**

274 A Hajiyapur Bareilly, U.P.

Mobile no. 6396119757

Latter no. SKE/23-24/JOY 01

Dated 13/04/2023

FORM-REG-2

**ENGINEER'S CERTIFICATE**

**Subject:** Certificate of Percentage of Completion of Construction Work of 31 nos. of Plots no. of Building(s)/NA Block(s) of the NA Phase of the Project [UPRERAPRJ992048] situated on the Khasra No. 494 & 495 chandpur bichpuri, Bareilly Demarcated by its boundaries (latitude 280386030 and longitude 79.481669 of the end points) Drain khasra no. 485/1033 to the North, Drain khasra no. 493 to the South, Khasra no. 496 to the East, Drain khasra no. 492 to the West of village chandpur bichpuri Tehsil Bareilly Competent/ Development authority BAREILLY DEVELOPMENT AUTHORITY District Bareilly PIN 243001 admeasuring 4460 sq.mts. area being developed by [JHM INFRAHOMES PRIVATE LIMITED (Project JHM JOY)]

I/We Subodh Kumar have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 31nos. Plotted Development Building(s)/ NA Block/ Tower (s) of NA Phase of the Project, situated on the Khasra no. 494 & 495 of village chandpur bichpuri tehsil Bareilly competent/ development authority Bareilly Development Authority District Bareilly PIN 243001 admeasuring 4460 sq.mts. area being developed by [JHM Infrahomes Private Limited (Project JHM JOY)]

**This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.**

1. Following technical professionals were consulted by me for verification /for certification of the cost:
  - (i) M/s/Shri/Smt Pawan Bhatt. as Architect
  - (ii) M/s/Shri/Smt \_\_\_\_\_ as Structural Consultant
  - (iii) M/s/Shri/Smt NA as MEP Consultant
  - (iv) M/s/Shri/Smt \_\_\_\_\_ as Site Supervisor
2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost

of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 191.45 Lakh (Total of S. No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
4. The estimated actual cost incurred till date 31/03/2023 is calculated at Rs. 186.91Lakh (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. (Total of S.No. 4 in Tables A and B).
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31/03/2023 date is as given in Tables A and B below :

**Table A**

Building/Wing/Tower bearing Number NA or called **JHM JOY** (To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

| S.No.                                                                                      | Particulars                                                                                                                                  | Amounts |
|--------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------|---------|
| 1                                                                                          | Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) | NA      |
| 2                                                                                          | Cost incurred as on Date (Based on the actual cost incurred as per records)                                                                  | NA      |
| 3                                                                                          | Value of Work done in Percentage (as Percentage of the estimated cost )<br>(Row 2 / Row 1) *100)                                             | NA      |
| 4                                                                                          | Balance Cost to be incurred (Based on Estimated Cost) (1-2)                                                                                  | NA      |
| 5                                                                                          | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)                                                     | NA      |
| 6                                                                                          | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5 ) / ( Row 1 + Row 5 ) *100 )          | NA      |
| <b>(Enclose separate sheets for the cost calculations for each unit/building or tower)</b> |                                                                                                                                              |         |



**TABLE B**

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

| S.No.                                                     | Particulars                                                                                                                                                                                                           | Amounts        |
|-----------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|
| 1                                                         | Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost). | Rs 191.45 Lakh |
| 2                                                         | Cost incurred as on Date (Based on the actual cost incurred as per records)                                                                                                                                           | Rs 186.91 Lakh |
| 3                                                         | Value of Work done in Percentage (as Percentage of the estimated cost )<br>(Row 2 / Row 1) *100)                                                                                                                      | 97.63 %        |
| 4                                                         | Balance Cost to be incurred (Based on Estimated Cost) (1-2)                                                                                                                                                           | Rs. 5.25 Lakh  |
| 5                                                         | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)                                                                                                                              | Rs 0 lakh      |
| 6                                                         | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) *100 )                                                                                     | 97.63 %        |
| <b>(Enclose separate sheet for the cost calculations)</b> |                                                                                                                                                                                                                       |                |

*Subodh Kumar*  
Signature of Engineer

Name: Subodh Kumar

Address: 274 A Hajiyapur Bareilly, U.P. Mobile no. 6396119757

Aadhar No. 2633 9715 2906 PAN No. DSKPK2816R

**Annexure A**

List of Extra /Additional Items executed with Cost (which were not part of the original Estimate of Total Cost