



Alphabets of Trust

MAYANK GOYAL & CO

CHARTERED ACCOUNTANTS

Form — 5

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on 30th Sep 2024

Certification work Assigned vide letter No. Jeevansukh/Sep/Q2/002 letter dated :- 10 Oct, 2024

Subject: Certificate of amount incurred on Jeevan Sukh-II for Construction of project situated on **Khasra No. 169 & 170, village Mudiya Ahmed Nagar, Bareilly** demarcated by its boundaries 28.4363 N, 79.4780 E, 29.0680 N, 79.4788 E of Village Mudiya Ahmed Nagar, Competent Authority/Development Authority Bareilly Development Authority, District Bareilly, admeasuring **30130 sq. meter area**, being developed by **Anand Rural Buildline LLP** having RERA Registration No. **UPRERAPRJ670140** with Designated RERA A/C No **5213085097** Bank Name **Kotak Mahindra Bank**

S.No.	Particulars	Rs. in lacs	Rs. In lacs
		Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI-MCLR)" on money borrowed for purchase of land and also to, Competent Authority.	899	899
	SUB TOTAL LAND COST (in Rs.)	899	899
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/ Architect Fees (directly attributable to project) (d) Any other (specify)	300	283
	SUB TOTAL FEES PAID (in Rs.)	300	283
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site), Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	600	495
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	600	495
3B	Cost of construction incurred (As Certified by Project Engineer)	600	495
3C	Total Construction Cost (Lower of 3A and 3B.)	600	495
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	50	-
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C + 3D)	650	495
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	1,849	1,677
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)		76
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4/Col.3 of row 4)%		91



Regd. Office: C/O Metro Irrigation Pvt. Ltd., Plot No.-44 Sector-21, Industrial Area,
Bhiwani-127021, Haryana

7	Total amount received from allottees till date since Inception of the Project (in Rs.)	1,959
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	1,371
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	1,677
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	1,363
11	Balance available in Designated A/c.	8.18
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	314

This certificate is being issued on specific request of **M/s Anand Rural Buildline LLP** for the project **Jeevan Sukh - II** for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

For Mayank Goyal & Co.
Chartered Accountant

FRN: 027062N

CA Mayank Goyal
Proprietor

M No.: 532047

Date: 10.10.2024

Place: Bhiwani

UDIN: 24532047BKAMVH5547

