



Anand Rural Buildline LLP

Corporate Office: ATS Tower, Plot No. 16, Sector-135, Noida-201305

Email: email@jeevangeet.com

Website: www.jeevangeet.com

FORM-R ENGINEER'S CERTIFICATE

Date : 30th June 24

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 01 No. of Building(s)/____Block(s) of Jeevan Sukh-II (UPRERAAPRJ670140) situated on the Khasra No/Plot No 169 and 170, Village Mudiya, Ahmed Nagar, Bareilly, demarcated by its boundaries (latitude and longitude of the end-points) 28.4363N, 79.4788E, 29.0680N, 79.4788E of Village Mudiya Ahmed Nagar Competent Authority/Development Authority Bareilly Development Authority, District Bareilly, PIN 243122, admeasuring 30130 sq. meter area, being developed by Anand Rural Buildline LLP [Promoter]

I/We **Poras** have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 1 Building(s)/_Block/ Tower (s) of Jeevan Sukh-II (UPRERAAPRJ670140) situated on the Khasra No/Plot No 169 and 170, Village Mudiya, Ahmed Nagar, Tehsil Bareilly Competent Authority/Development Authority Bareilly, District Bareilly, PIN 243122, admeasuring 30130 sq. meter area, being developed by Anand Rural Buildline LLP [Promoter]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- M/s/Shri/Smt **Vibhor Mukul Singh** as L.S. /Architect
- M/s/Shri/Smt **CE CON Engg** as Structural Consultant
- M/s/Shri/Smt **Paradise Consultant** as MEP Consultant
- M/s/Shri/Smt **Poras** Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as ₹ **893.00 Lakh/-** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till **30-06-2024** is calculated at ₹ **477.00 Lakh/-** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at ₹ **416.00 Lakh/-** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on **30-06-2024** is as given in Tables A and B below :

Signature of Engineer

Poras

Name : Poras

Address : House No-529 ward no 3 barwala hisar

Aadhar No. : 961787765976

PAN No. : CUEPP0262P



Project Office: Jeevan Sukh, Near BADA BY-PASS, Pilibhit Road, Bareilly, Uttar Pradesh, Pin Code-243001

Registered Office: 711/92, Deepali, Nehru Place, New Delhi — 110019, Email: sales@jeevangeet.com



Anand Rural Buildline LLP

Corporate Office: ATS Tower, Plot No. 16, Sector-135, Noida-201305

Email: email@jeevangeet.com

Website: www.jeevangeet.com

Appendix A (Refer Table A of Jeevan Sukh-II () of Engineer Certificate)				
Date : 30th June 24				
S.No.	Particulars	Unit	Commercial	Total Amount
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹ (Lakh)	138.00	138.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹ (Lakh)	107.53	107.53
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	%	78%	78%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ (Lakh)	30.47	30.47
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ (Lakh)	0.00	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%	78%	78%
Name : Poras Address : House No-529 ward no 3 barwala hisar Aadhar No. : 961787765976 PAN No. : CUEPP0262P				



Project Office: Jeevan Sukh, Near BADA BY-PASS, Pilibhit Road, Bareilly, Uttar Pradesh, Pin Code-243001

Registered Office: 711/92, Deepali, Nehru Place, New Delhi — 110019, Email: sales@jeevangeet.com



Anand Rural Buildline LLP

Corporate Office: ATS Tower, Plot No. 16, Sector-135, Noida-201305

Email: email@jeevangeet.com

Website: www.jeevangeet.com

Appendix B (Refer Table B of Jeevan Sukh-II () of Engineer Certificate) Date : 30th June 24			
S.No.	Particulars	Unit	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹ (Lakh)	755.00
2	Cost incurred as on (based on the actual cost incurred as per records)	₹ (Lakh)	369.47
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	%	48.94%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	₹ (Lakh)	385.53
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ (Lakh)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	%	48.94%
Name : Poras <i>Poras</i> Address : House No-529 ward no 3 barwala hisar Aadhar No. : 961787765976 PAN No. : CUEPP0262P			



Project Office: Jeevan Sukh, Near BADA BY-PASS, Pilibhit Road, Bareilly, Uttar Pradesh, Pin Code-243001

Registered Office: 711/92, Deepali, Nehru Place, New Delhi — 110019, Email: sales@jeevangeet.com