

GARG & ASSOCIATES

ENGINEERS AND VALUERS

Er. V. GARG

B.TECH.(CIVIL)
A.M.I.E. (INDIA)
Regd. NO. - AM159819-0
AWAS BANDHU LUCKNOW REGD.
GOVT. APPORVED ENGG.
CHARTERED ENGINEER

Office: –

NAI MANDI NEAR
CENTRAL BANK

BARAUT – 250611
Distt- BAGHPAT

At the instance of the Project **HIGHWAY CITY-8 (RESIDENTIAL PLOTTING)** site situated at Khasra No/ Plot no **852, 854, 865** of village **PATTI CHOUDHRAN, OUT OF MUNICIPALITY AREA BARAUT** tehsil **BARAUT** competent/ development authority **BAGHPAT-BARAUT-KHEKRA DEVELOPMENT AUTHORITY** District **BAGHPAT** PIN **250611** admeasuring **27056.00** sq.mts. area being developed by [**MR. VARUN KUMAR TOMER & MR. ASHWANI KUMAR**]. I inspected the above colony development work and details given below.

S.NO.	ACTIVITY	ACHIEVED (%)	TARGET(%)
1.	BOUNDARY WALL 01-04-2020 TO 30-06-2020 QUARTER-3	20.00 %	20.00 %
2.	BOUNDARY WALL 01-07-2020 TO 30-09-2020 EXTENDED	35.00 %	35.00%
3.	ROAD WORK 01-04-2021 TO 30-06-2021 QUARTER-2	25.00%	25.00 %
4.	FOOT PATHS 01-04-2021 TO 30-06-2021 QUARTER-2	10.00 %	25.00%
5.	WATER SUPPLY INCLUDING DRINKING FACILITIES 01-04-2021 TO 30-06-2021 QUARTER-4	25.00%	25.00 %
6.	SEWER SYSTEM 01-04-2021 TO 30-06-2021 QUARTER-4	25.00 %	25.00 %
7.	DRAIN 01-04-2021 TO 30-06-2021 QUARTER-4	10.00 %	10.00 %
8.	PARKS 01-01-2020 TO 31-03-2020 QUARTER-2	50.00 %	50.00 %
9.	PARKS 01-04-2020 TO 30-06-2020 EXTENDED	50.00 %	45.00 %
10.	DESIGN FOR ELECTRIC SUPPLY INCLUDING STREET LIGHTING 01-04-2021 TO 30-06-2021 EXTENDED	15.00 %	20.00 %
11.	TREATMENT AND DISPOSAL SYSTEM OF SEWAGE AND SULLAGE WATER 01-04-2021 TO 30-06-2021 QUARTER-2	10.00 %	20.00 %
12.	WATER CONSERVATION SYSTEM 01-01-2021 TO 31-03-2021 EXTENDED	60.00 %	60.00%
13.	OTHER MISCELLANEOUS WORK 01-04-2021 TO 30-06-2021 QUARTER-7	5.00 %	5.00 %