

GARG & ASSOCIATES

ENGINEERS AND VALUERS

Er. V. GARG

B.TECH.(CIVIL)
A.M.I.E. (INDIA)
Regd. NO. - AM159819-0
AWAS BANDHU LUCKNOW REGD.
GOVT. APPORVED ENGG.
CHARTERED ENGINEER

Office: –
NAI MANDI NEAR
CENTRAL BANK

BARAUT – 250611
Distt- BAGHPAT

At the instance of the Project **HIGHWAY CITY-8 (RESIDENTIAL PLOTTING)** site situated at Khasra No/ Plot no **852, 854, 865** of village **PATTI CHOUDHRAN, OUT OF MUNICIPALITY AREA BARAUT** tehsil **BARAUT** competent/ development authority **BAGHPAT-BARAUT-KHEKRA DEVELOPMENT AUTHORITY** District **BAGHPAT** PIN **250611** admeasuring **27056.00** sq.mts. area being developed by [**MR. VARUN KUMAR TOMER & MR. ASHWANI KUMAR**]. I inspected the above colony development work and details given below.

S.NO.	PARTICULAR	ACHIEVED (%)	TARGET(%)
1.	ROAD WORK 01-07-2021 TO 30-09-2021 (QUARTER-3) 01-10-2020 TO 31-12-2020 (QUARTER-4)	25.00 % 25.00 %	25.00 % 25.00 %
2.	FOOTPATHS 01-07-2021 TO 30-09-2021 (QUARTER-3) 01-10-2021 TO 31-12-2021 (QUARTER-4)	25.00 % 25.00 %	25.00 % 25.00 %
3.	WATER SUPPLY INCLUDING DRINKING WATER FACILITIES 01-07-2021 TO 30-09-2021 (EXTENDED)	10.00%	10.00 %
4.	SEWER SYSTEM 01-07-20201 TO 30-09-2021 (EXTENDED)	10.00 %	10.00%
5.	DRAIN 01-07-2021 TO 30-09-2021 (QUARTER-5) 01-10-2021 TO 31-12-2021 (QUARTER-6)	10.00 % 10.00 %	10.00 % 10.00 %
6.	DESIGN FOR ELECTRIC SUPPLY INCLUDING STREET LIGHTING 01-07-2021 TO 30-09-2021	2.00 %	5.00 %
7.	TREATMENT AND DISPOSAL SYSTEM OF SEWAGE AND SULLAGE WATER 01-07-2021 TO 30-09-2021 (QUARTER-3) 01-10-2021 TO 31-12-2021 (QUARTER-4)	10.00 % 10.00 %	15.00 % 15.00 %
8.	OTHER MISCELLANEOUS WORK 01-07-2021 TO 30-09-2021 (QUARTER-8) 01-10-2021 TO 31-12-2021 (QUARTER-9)	5.00 % 5.00 %	5.00 % 5.00 %
9.	ELECTRIC SUPPLY INCLUDING STREET LIGHTING 01-10-2021 TO 31-12-2021 (QUARTER-9)	2.00 %	3.00 %