

Er. NAHAD AHMAD
B.Tech(Civil)
Add- -D 703 G.T.B Nagar Kareli Allahabad
Mob- 8574742650

ENGINEER'S CERTIFICATE

15.10.2020

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of ___ Pushp Niketan ___ No. of ___ 7 Block(s) of the ___ Phase of the Project [UPRERAPRJ997063] situated on the Part of Aarzi No. 482M & Others Demarcated by its boundaries (latitude and longitude of the end points) 25°25'14.2315"N, 81°45'29.1307"E to the North 25°25'11.1460"N, 81°45'25.2423"E to the South 25°25'9.6483"N, 81°45'27.8290"E to the East 25°25'14.9350"N, 81°45'27.1977"E to the West of village Saha urf Peepalgaon ___ Sadar ___ Competent/ Development authority ___ P.D.A District ___ Prayagraj PIN 211012 admeasuring 9170 sq.mts. area being developed by MR.Amit Goel.

I, NAHAD AHMAD_ have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the Pushp Niketan for Construction of 7 Blocks/Tower/Block/Building(s) ___ situated on Khasra no./Plot No.Part of Aarzi No. 482M & Others ___ Village_ Mauza Saha urf Peepalgaon, Tehsil Sadar Competent Authority/Development Authority, District Prayagraj , PIN 211012, admeasuring 9170 sq. meter area, being developed by Shri Amit Goel

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt ANIL GUPTA_ as Architect
- (ii) M/s/Shri/Smt_OMKAR VERMA_ as Structural Consultant
- (iii) M/s/Shri/Smt ANIL GUPTA_ as MEP Consultant
- (iv) M/s/Shri/Smt_NAHAD AHMAD_ as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.1459 Lacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30.09.2020 is calculated at Rs.324 Lacs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs.1135 Lacs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30.09.2020 :

Table A
Building/Wing/Tower bearing Number A&B

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts(Rs)
1	Total Estimated cost of the building/ wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	1362
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	324
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	23.79%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	1038
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	23.79%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts(Rs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	97
2	Cost incurred as on (based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.00%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	97
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer
Name - NAHAD AHMAD
Address - D-703 G.T.B NAGAR KARELI ALLAHABAD
Aadhar No. - 759529395852
PAN No.- CKCPA4822L

