

NAMAN BAHAL

[Chartered Engineer (Civil) - Reg. No. - AM155847-4]

ADDRESS: - D59/19A-4A-1-A 0/1 Chandrika Nagar, Vinay Kunj, Varanasi - 221010

ENGINEER'S CERTIFICATE	
(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)	
Information as on 25.03.2021	
Certificate No: - DHL/RERA/002	Date: - 14.05.2021
Subject:	Certificate of Percentage of Completion of Construction Work of "Harnarain Aeropolis", No. of Building(s) Tower-1, Tower-2, Villa Type -1 (24 units) and Villa Type-2 (2 units) Block(s) of the Project [UPRERAPRJ916732] situated on the Khasra No/ Plot no. 64 & 65 demarcated by its boundaries (latitude and longitude of the end points) 25°25'02.99"N, 82°52'56.04"E to the North 25°25'01.35"N, 82°52'59.78"E to the South 25°24'59.93"N, 82°52'59.28"E to the East 25°25'02.09"N, 82°52'54.48"E to the West of village Sehmalpur Tehsil Pindra Competent/ Development authority Varanasi Development Authority District Varanasi PIN 221006 admeasuring 8382 sq.mts. area being developed by Dreamland Holdings Ltd.
	I, Naman Bahal have undertaken assignment as Project Engineer of certifying Percentage of Completion Work of the Project - Harnarain Aeropolis Building(s) 2 Towers (Namely T-1 and T-2) and 26 Villas [Namely Villa Type-1 (24 units and Villa Type-2 (2units))] Blocks of the Project [UPRERAPRJ916732], situated on the Khasra No/ Plot no 64 & 65 of village Sehmalpur tehsil Pindra competent/ development authority Varanasi Development Authority District Varanasi PIN 221006 admeasuring 8382 sq.mts. area being developed by Dreamland Holdings Ltd.
	This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.
	1. Following technical professionals were consulted by me for verification /for certification of the cost:
	(i) M/s Quintessence as Architect
	(ii) M/s Sanrachna Solutions LLP as Structural Consultant
	(iii) M/s DSR Engineering Services as MEP Consultant
	(iv) Shri Raj Kumar as Site Supervisor
	2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

Naman Bahal

Chartered Engineer (Civil)

(Reg. No.-AM155847-4)

**D59/19A-4A-1-A 0/1 Chandrika Nagar
Vinay Kunj, Varanasi-221010**

NAMAN BAHAL

[Chartered Engineer (Civil) - Reg. No. - AM155847-4]

ADDRESS: - D59/19A-4A-1-A 0/1 Chandrika Nagar, Vinay Kunj, Varanasi - 221010

3. We estimate the Total Cost for completion of the project under reference as Rs. 2972 (In Lacs) (Total of S.No. 1 in Tables A-1, A-2, A-3, A-4 and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.	
4. The estimated actual cost incurred till date 25.03.2021 is calculated at Rs. 134.46 (In Lacs) (Total of S.No. 1 in Tables A-1, A-2, A-3, A-4 and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.	
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 2837.54 (In Lacs) (Total of S.No. 1 in Tables A-1, A-2, A-3, A-4 and B).	
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 25.03.2021 date is as given in Tables A-1, A-2, A-3, A-4 and B below :	

Table A-1

Tower bearing Number -1 or called T-1

S.No.	Particulars	Amounts (in Lacs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹ 452.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹ 4.45
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	0.99%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ 447.55
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ 1.34
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	1.28%

Table A-2

Tower bearing Number -2 or called T-2

S.No.	Particulars	Amounts (in Lacs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹ 1,675.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	

Naman Bahal
Chartered Engineer (Civil)
(Reg. No. -AM155847-4)
D59/19A-4A-1-A 0/1 Chandrika Nagar
Vinay Kunj, Varanasi-221010

NAMAN BAHAL

[Chartered Engineer (Civil) - Reg. No. - AM155847-4]

ADDRESS: - D59/19A-4A-1-A 0/1 Chandrika Nagar, Vinay Kunj, Varanasi - 221010

	3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.00%
	4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ 1,675.00
	5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ 0.00
	6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%

Table A-3

Villa bearing Number -1 (24 units) or called Villa Type -1

	S.No.	Particulars	Amounts (in Lacs)
	1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹ 480.00
	2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹ 49.63
	3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	10.34%
	4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ 430.37
	5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ 14.90
	6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	13.04%

Table A-4

Villa bearing Number -2 (2 units) or called Villa Type -2

	S.No.	Particulars	Amounts (in Lacs)
	1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹ 65.00
	2	Cost incurred as on Date (Based on the actual cost incurred as per records)	
	3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.00%
	4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ 65.00
	5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ 0.00
	6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%

Naman Bahal

Chartered Engineer (Civil)

(Reg. No.-AM155847-4)


D59/19A-4A-1-A 0/1 Chandrika Nagar


Vinay Kunj, Varanasi-221010

NAMAN BAHAL

[Chartered Engineer (Civil) - Reg. No. - AM155847-4]

ADDRESS: - D59/19A-4A-1-A 0/1 Chandrika Nagar, Vinay Kunj, Varanasi - 221010

TABLE B			
Internal & External Development works and common amenities (To be prepared for the entire registered phase of the Real Estate Project)			
	S.No.	Particulars	Amounts (in Lacs)
	1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹ 300.00
	2	Cost incurred as on (based on the actual cost incurred as per records)	₹ 49.33
	3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	16.44%
	4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	₹ 250.67
	5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ 14.81
	6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	20.37%
Signature of Engineer		 Naman Bahal Chartered Engineer (Civil) (Reg. No.-AM155847-4) D59/19A-4A-1-A 0/1 Chandrika Nagar Vinay Kunj, Varanasi-221010	
Name		Naman Bahal (B.Tech - Civil Engineering, Chartered Engineer Reg. No. - AM155847-4)	
Address		B-27/92, 35 Jawahar Nagar, Bhelupur, Varanasi -221010	
Aadhar No.		8040 1272 7193	
PAN No.		ANFPB0243A	



Naman Bahal
Chartered Engineer (Civil)
(Reg. No.-AM155847-4)
D59/19A-4A-1-A 0/1 Chandrika Nagar
Vinay Kunj, Varanasi-221010